

Item No.	Page	Aspect	Issue	Response from ARTC
1	5	Relevant legislation (administering authority) (Table 2.1 Relevant Envl Legislation pg 6 to 9)	Should Bankstown City Council be included	Yes, Bankstown City Council should be added to the relevant environmental legislation in Table 2.1.
2	Page 5	No discharge to stormwater permitted (Table 2.1 under Local Govt Act pg 6)	How will stormwater pollution from run off be prevented near cnr Hector & Wellington as stormwater drain runs under rail line from Wellington Rd and an open drain runs down the back of properties in Waldron Rd and into creek along with other stormwater	The Erosion and Sediment Control Sub-Plan of the CEMP details the management of this issue. Detention and sedimentation basins have been designed to catch all runoff from the construction site. Sedimentation basins need to be cleared of sediments after each storm event and regularly inspected by the relevant Contractor's Environmental Manager. Any non conformances need to be reported to the EMR
3	Page 6	Noxious weeds (Table 2.1 under Noxious Weeds Act pg 7)	Is there a prescribed plan for preventing the spread of noxious	Yes, a weed management strategy will be prepared as part of the Biodiversity Management Sub Plan.
4	Page 6	Protection of Environment operations (Table 2.1 pg 7)	Should Bankstown CC be listed	Yes, as in Item 1.
5	Page 1	Duration	When will duration section be finalised	This needs input from the Contrators and is subject to receiving the final construction go-a-head from the Federal Minister for the Environment
	Construction Schedule			
6	Page 11	Independent Community Liaison Representative (Section 3.3 Roles and Responsibilities pg 20 to 23)	Do they chair the CLG.?	This position is not mentioned in the draft CEMP. It is noted that the positions of the community liaison manager, communications officer and media liaison are shown in the Project Organisation Chart but no role or responsibility is provided in the draft CEMP. These should be included for consistency with the project organisational chart and to minimise confusion between the different positions.
			Chairperson position not mentioned	The Independent Chair for the CLG position is shown in Figure 3.2 and details provided on page 22. It is noted that there is currently no reference to the CLG in the project organisational chart. This should be added.

7	Page 15	External communications (Section 7.2 pg 58)	Why is Bankstown City Council not listed as a key stakeholder?	Bankstown City Council should be listed and the reference to Botany City Council removed.
8	Page 17	Regular Newsletters	Bankstown not mentioned to receive newsletter	Unable to find a reference to newsletters in the draft CEMP? Need to make sure Bankstown City Council is included on Stakeholder list for Community and Stakeholder Involvement Plan (CIP)
9	Page 20	Incident response procedure	Is there a need for a resident evacuation plan?	ARTC and their construction contractors are not undertaking any works that are considered likely to result in incidents that would require residents to have to evacuate. In the event of a freight train derailment during the construction program, on the adjacent RailCorp tracks, RailCorp and the appropriate state emergency response services already have plans to cover this matter.
10	Page 31	Full road closures	As mentioned in CLG July mtg , the implications of this for disabled residents living in Ige complexes either side of Chester Hill Rd	Chester Hill Road will not be subject to a complete road closure as it provides access to Chester Hill Railway Station and is also a bus route, Half road closures are proposed and these are expected to last for a number of months. Residents around Chester Hill Road and Railway station will still be able to cross from one side of the road to the other and will also still be able to cross from one side of the railway line to the other during all construction activities at Chester Hill Road Rail Bridge. This issue is detailed in the Construction Traffic Management Sub-Plan.