



## SSFL – MINUTES OF MEETING

### Bankstown Community Liaison Group - Meeting 9

Wednesday 8th April 2009 at 6:15 pm  
 Chester Hill Neighbourhood Centre,  
 89 Waldron Road, Chester Hill

<b>Chair:</b>	Donna Bevan	ICLR
<b>Council Representatives:</b>	Pam Gavin	Councillor
	Russell Puckeridge	Bankstown Council Officer
<b>Community Representatives</b>	Raymond Robb	
	Stephen Carroll	
	Dale Donadel	
	Raema Walker	
<b>ARTC</b>	Prue Hodgson	Comm. Liaison Manager
	Pat Mackay	Project Manager
	Matt Hurst	Parade Consulting
<b>Arengo</b>	Grant Andrews	
	Andrew Rigby	
	Mel Meredith	
<b>Gartner Rose</b>	Daniel Rose	
<b>GHD</b>	Maurice Pignatelli	EMR
<b>Connect Consulting</b>	Donna Bevan	ICLR
<b>Apologies:</b>	Michael Tabros	Councillor
	Alex Kuslof	Councillor
	Greg Mullens	ARTC
	Allan Mansbridge	
<b>Minutes Taken:</b>	Graeme Soward	Connect Consulting

#### 1. Apologies

Councillor Michael Tabros, Bankstown Council  
 Councillor Alex Kuslof, Bankstown Council  
 Greg Mullins, ARTC  
 Allan Mansbridge

#### 2. Previous meeting record and matters arising

Jim Morris has resigned as Chair of the CLG -Donna Bevan (ICLR) will chair future meetings.  
 Thanks to Jim for all his work on the project.

#### 3. Contractor/Construction Overview

- Working around Cooper Rd Basin- carrying out under pinning and concrete works.

##### Sefton Dive:

- Auburn Road Bridge –partial closure dates are the 14<sup>th</sup> and 15<sup>th</sup> of April.
- Carnarvon St changes as per Traffic Control Plan. Concerns raised that an advanced warning sign may be needed at the eastern end of Carnarvon St.
- Action -an additional/alternative sign may be implemented following review of and in response to complaints.

##### Woods Rd to Hector Street:

- Piling works in preparation of bridge piers expected to start in early April
- Approved TCP to be advertised regarding 14-day closure period.

##### Hector Street to Chester Hill Road

- Works continuing

- Span completed in second week of May
- Traffic switch in 6-7 weeks on Chester Hill Rd.

#### **Miller Road**

- Additional traffic studies done and referred to council for review
- Storm water culvert extensions are being installed.

#### **Sefton Station**

- Construction of lift works will occur on 16 and 17 May during Rail Corporation possession.
- Out of hours work that weekend
- All lifts at the station will be installed in at the same time.

#### **Sefton Station and surrounds**

- Extension of footbridge
- Fences are up in preparation for works
- Site compound will be established over next 3 weeks
- services searches to continue over the next 3 weeks-surveys and non-destructive testing

#### **Work since last meeting:**

- large tree recently removed
- impacts on pedestrian access
- TCP satisfactorily to council, original plan to restrict parking overturned at Council request and parking will remain in place during works,

#### **Chester Hill Overbridge**

- No night works planned-work scheduled to be complete by 4.00pm on Saturdays-possible Sunday if work is delayed.
- Under the bridge scaffolding/screens will be erected and dismantled

#### **Woodville Road**

- Work is scheduled for around the clock operations –continuous on week ends-main impacts are noise vibration –impact statement has been prepared-detailing consultation process which includes –doorknocks, letterbox drops and advertising in relevant newspapers –a 1800 Info line is available for complaints and updates
- 

## **4. General Business and Action Items**

### **Info re Public Meeting**

- Dates April 23 at 6.30-8.30pm at Chester Hill Community Centre. Public meeting date will be advertised via website, council and newspapers including community language papers -note translator service is now up and running.
- Public Meeting agenda will include
- Overview of SSFL Project and its parameters- out of hour's works explained including community notification processes.
- Q and A session

## **5. Next Meeting Date:**

Wednesday 13<sup>th</sup> May 2009 6pm  
Chester Hill Neighbourhood Centre, 89 Waldron Road, Chester Hill.

