



SSFL Overview
Bankstown Community Liaison Group

Chester Hill Rd Bridge

Significant work activity, with Stage 1 eastern side bridge works continuing.

Progress to end April

Install precast girders to east side

Install fabricated service support frame east side

Hector Street Bridge

Work commenced

Completed temporary access platform on Eastern Side of bridge

Commenced temporary access platform construction for abutment sheet and bored piling on Western Side of bridge.

Completed installation of temporary and permanent sheet piling on Eastern side of bridge.

Traffic Control Plan for works at street level approved by Bankstown Council.

Proposed works May 09;

Implement Traffic Control Plan at Road level

Complete sheet piling at west abutment

Complete foundation piling at east abutment

Piling to east and west piers

Complete piling to west abutment

Commence substructure construction.

Woods Rd Bridge

No Progress unable to commence work due to services clashing with respective substructure piles.

Miller Road Bridge

No progress to date due to existing services clashes.

Proposed works May 09

Obtain approval of Traffic Control Plan from Bankstown Council.

Relocation of existing services

Woodville Road Deflection Wall

No progress to date as works can only commence during a track possession, currently scheduled for May 09.

Proposed works May 09

May 16-17 possession, commence foundation piling.

Construct pile cap shoring at track level

May 30-31 possession complete foundation piling

Install hoarding/formwork to deflection wall

Sefton Station

- Site facilities established and early works, including survey and potholing, are complete. The major works will begin during the shutdown of 16/17 May where piling at the station will commence in preparation for the extension of the bridge and the installation of the lift. Significant works will also occur during the following shutdown a fortnight later.
- Hoardings will shortly be erected on the station platform to provide a safe area for workers constructing the new lift. Safe access around the hoarding will be maintained for users of the station.
- The bus stop on Wellington St will shortly be relocated to Helen St to allow for the construction of the new lift shaft on Wellington St and the realignment of the kerb and footpath.

Leightonfield Station

Site facilities at Leightonfield station will shortly be established and a hoarding around the new deflection wall will be constructed. This will protect workers and allow for piling and construction of the deflection wall to commence.

There will be no impact on users of the station.



Out of Hours Work (OOH)

Weekend Works:

Saturday 16th May 2009 & Sunday 17th May 2009

Chester Hill Road Overbridge

- Core drill and install abutment at overbridge
- Installation of hoardings
- Crane and horizontal boring machines
- 0600am until 1800 pm Sat and Sun

Miller Road

- Core drill and install abutment at overbridge
- Installation of hoarding
- Horizontal boring machine and 20tonne franna crane
- 0600am until 1800 pm Sat and Sun

Woodville Road Overbridge

- Construct deflection walls along pier and southern abutment
- Installation of vertical anchors and cast-in concrete piles
- Day makers, piling rigs, concrete trucks
- 0600am Saturday until 2200 Sunday

Sefton Dive

- Piling works - 0500 - 2200 Sunday only
- Multiple crane lifts
- Remove sleepers and excavate ballast works
- Formation works - excavation deep cuttings - 0600 - 1800 Sat and Sun
- Site delivery of earthmoving vehicles
- Reinstall sleepers, resurface track and certify
- 20tonne excavator, grader, front end loader, roller, tamping machine

Sefton Station

- Platform piling
- 90tonne crane, 2 piling rigs
- Hours: Sat 4.00am through to 10.00pm Sunday
- Noise monitoring will be carried out at this site
- Individual Briefings - for noise sensitive receivers

Removal of overhead wires along the goods line during the following periods:

Sunday 10th 6pm - 10pm

Monday 11th 3.30am - 8.50am

Tuesday 12th 3.30am - 8.50am

Wednesday 13th 3.30am - 8.50am

Thursday 14th 3.30am - 8.50am

Friday 15th 3.30am - 8.50am

- Works can only be undertaken during periods when there are no trains on the goods line. This work has been programmed to take advantage of freight train curfews along the goods line and cannot be undertaken at any other time outside a RailCorp Planned Possession.
- This work is necessary for the removal of structures to be undertaken during the WE 46 (17-18 May) RailCorp Possession for track work that is necessary during that possession.

- CLG's
- Newspaper adverts -
 - The Torch
 - The Express
 - The Future
 - Dan Viet and
 - Chinese Times
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)



Next package of weekend works:

Weekend 48 : May 30th - June 1st 2009

Details to follow . . .



Out of Hours Work 30th May - 1st June

Sefton Junction - 0600 Sat to 0200 Mon

2 x mobile cranes, 1 hi-rail, 1 hi-rail cherry picker, 10 hi-rail trucks

Removal of redundant overhead wires.

Sefton Dive - 0600 - 1800 Sat and Sun

Hand tools, front end loaders, Hi-Ab Truck, dump trucks, 2 x 15tonne excavator, plasser tamper

Hector Street Underbridge - 0600 sat to 2000 Sat, 0600 Sun to 2200 Sun

Piling Rig, 30ton and 20 ton excavator - installation of sheet piling for soil stability, bored piles and heavy support vehicles for delivery of materials to site.



Out of Hours Work 30th May - 1st June

Birrong Junction - 0600 - 1800 Sat and Sun

Electrical HV relocation - install pole and relocate 11kv

Chester Hill Road Overbridge- 0600 - 2200 Sat and Sun

Core drill & install (3m) end stop tie-rods through southern abutment at Chester Hill Road overbridge.

Minor abutment facing demolition on both wing walls.

Installation of hoarding.

Canopy removal above pedestrian bridge.

Scaffold construction adjoining abutment wing walls.

- Elevated work platform;
- Horizontal boring machine;
- 20 Ton Franna Crane;
- Scaffolding



Out of Hours Work 30th May - 1st June

Wood Road Underbridge - 0600 - 2000 Sat and 0600 - 2200 Sun
Temporary sheet piling

Miller Road Overbridge 0600 - 2200 Sat
Core drilling and installing abutments
Deep cuttings and excavations

Leightonfield - 0600 - 2000 SAT and 0600 - 2200
20ton excavator grader, 2 x tip trucks roller
Formation works including structural infill

Llewellyn Bridge
Heavy precast concrete culvert installation
With heavy vehicles

Any question about the Out of Hours Package of Works?



What's next?

Next meeting

Date: Wednesday 10th June 2009



Contacts:

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au