

## **Minutes of Meeting**

### **Bankstown Community Liason Group- Meeting 12**

**Date:** Wednesday 8<sup>th</sup> July2009

**Location:** Chester Hill Neighbourhood Centre, 89 Waldron Road, Chester Hill

**Chair:** Donna Bevan: (ICLR) Connect Consulting

**Minutes:** Nick Daly: Connect Consulting

Attendees:

#### **Community Representatives:**

Raymond Robb

Stephen Carroll

Dale Donadel

Raema Walker

#### **Bankstown Council officer**

Rowan Morrison

#### **Contractors**

Mel Meredith

#### **EMR**

Maurice Pignatelli

#### **Community Observer**

Noel Rigney Johnson

#### **ARTC**

Prue Hodgson

#### **1. Apologies**

Daniel Rose-Gartner Rose

Greg Mullen – ARTC

## **2. Previous meeting records and matters arising:**

- Correction on page four of June minutes under general business and action items. The dates of Weekend #11 changed from 15-16 August to 15-16 September
- Raymond raised the question of getting pedestrians from the South side to North side of Sefton station, particularly when Wellington road is closed. Gartner Rose will address this and inform CLG of potential solutions.
- Photos of construction are being taken. Prue will make up DVD presentation of pictures for display.
- Letterbox drop/distribution explaining the objectives of the construction at Sefton Dive was carried out last week. These pamphlets are available on SSFL website.
- Three complaints were received regarding out of hours work. Two were regarding traffic changes. One complaint was over access to a driveway.
- Prue will check advertisement in Auburn Review re Auburn Road to see that it was placed correctly. It was placed under "community news".
- 9 people took up offer of alternative accommodation for the out of hours work weekend.
- 

## **3. Contractor/Construction Overview-Arenco and Gartner Rose**

### Chester Hill Road Over Bridge

- Deck construction 90% complete to current western side of the bridge.
- Concrete Crash Barrier and Walkway works in progress
- Stitching between eastern and western halves of the bridge deck to be carried out under a full weekend closure of the bridge (planned for 24/07/09-26/07/09)
- Asphaltting to bridge deck expected to take place on Saturday 1/08/09 under a full road closure (6am to 10pm)

### Hector St Under Bridge

- Eastern and Western Abutments complete
- Eastern and Western Pier Columns Complete
- Eastern and Western Headstock Construction in progress
- Retaining wall earthworks in progress
- Precast girder installation to be carried out under full Street closure between 7pm Saturday 29/08/09 to 10am Sunday 30/08/09

#### Woods Road Under Bridge

- Works yet to commence, awaiting relocation of services interfering with bridge abutment and pier piles
- Location of services will be relocated during Week 9 possession

#### Miller Road OverBridge

- Establishment of traffic control i.e. closure of western side of bridge in 1st week of August after completion of Chester Hill OB
- There will be a long term half road closure of Miller Road

#### Llewellyn culvert

- Eastern and Western Abutments complete
- Crown culvert footings complete
- Precast culvert and link slab installation planned for Saturday 29/08/09
- Power outage 29/8/09 until work is completed

#### Leightonfield Culvert

- Abutments under construction – 50% Complete

#### Woodville road deflection wall

- Piling 70% complete
- Awaiting extended possession of Loop side track to enable tack removal and remaining in ground works. Track possession expected within the next 2 weeks

#### Sefton station

- Works are continuing at Sefton Station. Piling is now complete and works on the construction of the new stairs to the extended foot bridge are about to commence. The lift pits are being constructed.
- Placement of the new footbridge by crane is scheduled for August. This work will close the footbridge for a weekend.

### Leightonfield Station

- Site establishment is now complete and construction has begun. The piles have been bored and poured and the blinding slab laid. Work during July will involve the formation of the deflection walls and the pouring of concrete to those walls.
- There will be no impact on users of the station

### **4. Out of hours work**

Weekend Works:

Saturday 29<sup>th</sup> August 2009 – Monday 31<sup>st</sup> August 2009

### Chester Hill Road Overbridge

- 6.00am to 4.00pm Sat and Sun
- Transition piece installation. Shoring the installation on the track side. Concrete formation works and ballast re-instatement.
- 20ton franna crane
- 7 ton excavator, rubber tracked with tamper
- Balloon type tipper truck
- Mobile agitator and hand tools

### Miller Road Overbridge

- 06.00am to 4.00pm Sat and Sun
- Anchor Installation
- Elevated work platform, rubber tracked and hand tools

### Sefton Dive

- 0400am Sat – 10pm Sun
- Underbridge precast bridge girder installation, ODG to provide signalling services, track relocation.
- 300ton all terrain crane slew, 200ton all terrain crane slew, 4 x 2ton dump truck, 2 x 5 ton dump truck, 2 x 20ton excavators, 2 x front end loaders, 2 x concrete trucks, 1 x concrete boom pump concrete saw cutter.

### Sefton Station

- Times to be confirmed. Danielle will discuss this at the next meeting
- Demolition of stairs
- 25t crane, demolition tools, 50t excavator

### Chullora Goods Line

- 0200am – 0200am Saturday
- Installation of New Infrastructure
- On and off track plant including unitamper.

### **5. Community Information and Notification strategy includes**

- CLG's
- Newspaper adverts –
- The Torch
- The Express
- The Future
- Dan Viet and
- Chinese Times
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers
- Alternate Accommodation

### **6. General Business and Action Items**

Next package of OOH weekend works:

- Weekend #9: 29<sup>th</sup>-30<sup>th</sup> August

- Weekend # 11: 15-16 September
- There will be a two week possession of Sefton Station in early January. Trains will be replaced by buses.
- Neighbourhood centre to receive brochures about track closure and upgrades.
- Prue will get an update on the sound walls around the SSFL and try to source pictures of how it will look on completion, for next meeting
- Chester Hill Community Centre confirmed for the next community meeting on the 17<sup>th</sup> September at 6.30pm

**7. Next Meeting Date:**

Wednesday 12<sup>th</sup> August 6pm at Chester Hill Neighbourhood Centre, 89 Waldron Road, Chester Hill