



SSFL Overview
Bankstown Community Liaison Group

Chester Hill Over Bridge

- Deck Construction 90% complete to the current Western side of the bridge
- Concrete Crash Barrier and Walkway works in progress
- Stitching between eastern and western halves of the bridge deck to be carried out under a full weekend closure of the bridge (planned for 24/07/09-26/04/09)
- Asphaltting to bridge deck expected to take place on Saturday 1/08/09 under a full road closure (6am to 10pm)

Hector St Under Bridge

- Eastern and Western Abutments complete
- Eastern and Western Pier Columns Complete
- Eastern and Western Headstock Construction in progress
- Retaining wall earthworks in progress
- Precast girder installation to be carried out under full Street closure between 7pm Saturday 29/08/09 to 10am Sunday 30/08/09

Woods Rd Under Bridge - Progress Report:

- Works yet to commence, awaiting relocation of services interfering with bridge abutment and pier piles

Miller Rd Over Bridge – Progress Report:

- Establishment of traffic control i.e. closure of western side of bridge in 1st week of August after completion of Chester hill OB

Llewellyn Ave Culvert:

- Eastern and Western Abutments complete
- Crown culvert footings complete
- Precast culvert and link slab installation planned for Saturday 29/08/09

Leightonfield Culvert - Progress Update:

- Abutments under construction - 50% Complete

Woodville Rd Deflection Wall:

- Piling 70% complete
- Awaiting extended possession of Loop side track to enable tack removal and remaining inground works. Track possession expected within the next 2 weeks

Sefton Station

- Works are continuing at Sefton Station. Piling is now complete and works on the construction of the new stairs to the extended foot bridge are about to commence. The lift pits are being constructed.
- Cranages of the new footbridge is scheduled for August. This work will involve the closure of the footbridge for a weekend.

Leightonfield Station

- Site establishment is now complete and construction has begun. The piles have been bored and poured and the blinding slab laid. Work during July will involve the formation of the deflection walls and the pouring of concrete to those walls.
- There will be no impact on users of the station.

Weekend Works:

Saturday 29th August 2009 – Monday 31st August 2009

Llewellyn Avenue Culvert

0600 - 10.00pm Sat and Sun

Heavy crane lifts of precast concrete culvert sections at existing channel, heavy support vehicles for delivery of construction materials to site.

80ton slew crane and supply delivery vehicles.

Woodville Overbridge

0600am Sat - 10.00pm Sun

Finalise construction of deflection wall, activities include stripping framework, remedial concrete works and excavations.

7 ton excavator, rubber tracked

Concrete dump truck

Balloon type tip truck, hand tools, knuckle boom lift

2 x flood lights

Hiab on hi-rail

Chester Hill Road Overbridge

0600am to 4.00pm Sat and Sun

Transition piece installation. Shoring the installation on the track side.

Concrete formation works and ballast re-instatement.

20ton franna crane

7 ton excavator, rubber tracked with tamper

Balloon type tipper truck

Mobile agitator and hand tools

Miller Road Overbridge

06.00am to 4.00pm Sat and Sun

Anchor Installation

Elevated work platform, rubber tracked and hand tools

Sefton Dive

0400am Sat - 10pm Sun

Underbridge precast bridge girder installation, ODG to provide signalling services, track relocation.

300ton all terrain crane slew, 200ton all terrain crane slew, 4 x 2ton dump truck, 2 x 5 ton dump truck, 2 x 20ton excavators, 2 x front end loaders, 2 x concrete trucks, 1 x concrete boom pump concrete saw cutter.

Sefton Station

TBA times

Demolition of stairs

25t crane, demolition tools, 50t excavator

Chullora Goods Line

0200 am - 0200am Monday

Installation of New Infrastructure

On and off track plant including unitamper.

- CLG's
- Newspaper adverts -
 - The Torch
 - The Express
 - The Future
 - Dan Viet and
 - Chinese Times
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers
- Alternate Accommodation

Next package of weekend works:

Weekend 09: 29th – 30th August 2009

Details to follow . . . At the Next CLG

Any question about the Out of Hours package of works?

Next meeting

Date: Wednesday 8th July 2009

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au