



SSFL Overview
Bankstown Community Liaison Group

Bankstown Public Meeting

17th September 2009 @ 6.30pm

Chester Hill Community Centre, Chester Hill Road, Chester Hill

- Letterbox Drop
- Newspapers
- 25 Notifications sent to Each CLG Member
- Bankstown Council have been advised
- Website Notification has been posted

- The new bridge and stairs are in place, and the old bridge and stairs have been removed. Anti throw screens are still to be installed (planned for WE 11 possession) and some minor modifications to balustrades and hand rails are required.
- Two lift shafts have been craned into position, with the third lift shaft due to be craned onto the island platform during the WE 11 possession. The roofs to the three shafts will also be installed during this possession, allowing the process of cladding the shafts to begin.

- The construction of the deflection walls at Leightonfield station is nearing completion. The last concrete pour will occur early in September, followed by site disestablishment and cleanup. Gartner Rose will have left Leightonfield by the end of September.
- There will be no impact on users of the station.

Area between Woods and Sefton Station

Activities: Construction of terramesh wall at Woods Rd to be completed in next 2weeks and backfill of the batter in the next 4weeks.

Notes: After a couple of weeks all site movements will be through the gate close to Rosa St crossing with limited activities along Wellington Rd. Full time presence of traffic controllers at the gate.

Area between Sefton station and Hector St.

Activities: Construction of Pile wall PW010 next Sefton Station.

Notes: After 3-4 weeks all works from Wellington Rd will be completed, jersey barriers removed and all site movements will be through the gate west of Hector St.

Area between Hector St and Chester Hill Rd.

Activities: Construction of retaining wall RW 100 and rocknail cut RS 020

Notes: This is a very congested working site with limited space. Only possible access is through gate at west corner of Hector St with full time presence of traffic controller.

Area between Chester Hill Rd and Miller Rd

Activities: Construction of retaining of rocknail cut RS 020

Notes: All access is through recycling yard on Miller rd and therefore with minimum impact to the community.

Area between Miller Rd and Woodville Rd

Activities: No major activities planned in the next 6 weeks

Notes: Nil.

Woods Rd Underbridge

- Works yet to commence
- Awaiting design information to enable commencement of shoring works on eastern side of bridge. Likely start 21/09/09
- Implementation of single northbound lane closure TCP expected around the 30/09/09

Hector St Underbridge

- Bridge girder and Crash beam were successfully installed on 15-16/08/09
- Concrete barrier installation along kerb line in front of new piers planned to commence on 21/09/09 under temporary single lane closure. Stop / Slow Traffic control to be implemented throughout works to maintain bi directional flow.
- Short delays to be expected along Hector St

Chester Hill Overbridge

- Walkway canopy roof tie-in works between new and old to be completed on the weekend of 12-13/09/09.
- A single lane closure on the bridge shall be implemented for a short time (approx 2 x 1hr periods) to facilitate installation

Miller Rd Overbridge

- Stage 1 concrete substructure works underway
- Installation of precast bridge planks planned for 1/10/09
- Stage 1 works due for completion in late October 09

Lewellyn and Leightonfield Culverts

- Culverts complete

Woodville Rd Deflection Wall

- Piling Complete
- Inground beam and pilecap construction in progress

Weekend 11 Works:

11th September - 14th September 2009

Sefton - John Holland

6am to 10pm Saturday and Sunday

Activity: relocation of cable routes for signalling equipment, the equipment used on site will be backhoe, dumpy and handtools

Equipment: water truck, front end loader, franna crane, 20T dump truck, drum roller, bogie tipper, street sweeper and tamper and regulator

Sefton Triangle

6am until 6pm Saturday and Sunday

Activity: installing poles and track crossing cables

Equipment: elevated work platforms x 2, light vehicles and hand tools

Sefton Dive

6am until 10pm Saturday and Sunday

Activity: construction of the cess drain on both sides of track, involving culvert works and concreting works

Equipment: 20T franna crane, 4 x 2 ton dump trucks, 2 x 5ton excavators, 2 x 20ton excavators, 2 x front end loaders, 2 x concrete trucks, shotcreting pump truck and 2 x flood lights

Sefton Station - Gartner Rose

6am until 6pm Saturday and Sunday

Activity: installation of track crossing cables

Equipment: elevated work platforms x 2, light vehicles and hand tools

Sefton Station - Gartner Rose

5am Saturday until 9pm on Sunday

Activity: installation of a structural steel shaft and new footbridge.

Removal of the existing footbridge

Birrong to Villawood

6am until 6pm Saturday and Sunday

Activity: Commission new fibre optic cable route

Equipment: Hand tools

Chester Hill Road Overbridge

6am until 6pm Saturday and Sunday

Activity: piling on the eastern abutment

Equipment: piling rig, balloon tyred tipper truck and 2 flood lights and hand tools

Woods Road

6am until 10pm Saturday and Sunday

Activity: sheet piling on the eastern abutment

Equipment: 20t excavator with vibratory attachment and supply delivery trucks and 2 flood lights

Miller Road Overbridge

6am until 10pm Saturday and Sunday

Activity: anchor installation and wingwall demolition

Equipment: elevated work platform, rubber tracked, anchor rig, jackhammers, hand tools, 2 x flood lights

Woodville Road Overbridge

6am until 10pm Saturday and Sunday

Activity: formwork stripping

Equipment: 7t excavator, rubber tracked, balloon type tipper trucks, hand tools, knuckle boom lift, 2 x flood lights, hiab on hi rail

Prospect Creek Bridge

6pm Friday until 6am Monday

Activity: installation of the side bridge trusses and associated tie-down support beams

Equipment: 400t all terrain slew crane, 2 x supply delivery trucks, 2 x tip trucks, 1 x cherry picker, hand tools and 2 x flood lights

Leightonfield

6am until 6pm Saturday and Sunday

Activity: Removal and relocation of cable routes for signalling equipment

Equipment: backhoe, truck and hand tools

Leightonfield Yard

7.00am until midnight Saturday and Sunday

Activity: demolition of existing OHW structures including the footbridge

Equipment: crane, cherry pickers and hand tools

**Any question about the WE11 Out of Hours
package of works?**

- CLG's
- Newspaper adverts -
 - The Torch
 - The Express
 - The Future
 - Dan Viet and
 - Chinese Times
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers
- Alternate Accommodation

Next meeting

Date: Wednesday 14th October 2009

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au