



SSFL Overview
Bankstown Community Liaison Group

- The programme for delivery of the Southern Sydney Freight line is being re-evaluated with a view to determine the most cost effective way forward
- The project is continuing ARTC is taking the opportunity to re-evaluate the programme because of three key issues
 - RailCorp ATRICS signalling system - changes may not be made until November 2010 or early 2011.
 - redesign part of the route to minimize impact from the Glenfield Garbage Tip.
 - extensive services re-location along aspects of the rail corridor has had an impact upon time and cost of delivery

- ARTC *will* complete, without any delay, the delivery of 'easy access' railway station upgrades:
 - Minto
 - Cabramatta.

- All other road upgrades and modifications will be completed to alleviate any third party inconvenience (e.g. a temporary footpath);
 - enables safe use
 - access of public areas
 - removes a potential environmental impact from the construction programme.

Bankstown line underbridge - Auburn Road bridge

- Finish excavation works in front of pile wall PW5 (parallel to Tewinga Road) and start shotcreting
- Auburn Road bridge works:
- Closure for Auburn Road South bound traffic from Monday 16th of November 07:00
- Set-up traffic controls at Auburn road, start “enabling works” (remove asphalt & services search)
- Start piling works and subsequent excavation

Auburn Road bridge - Woods Road

- Pile breakdown pile wall PW7 (another couple of days approximately)
- Start capping beam and safety barrier construction at pile wall PW7 (concrete works)
- Continue capping beam construction at soldier pile wall at Woods and Wellington Road (concrete works)

WE-020 possession (upcoming weekend)

- Rectification works to Bankstown line AND Freightline (it was recently discovered the southern track (rail traffic away from Sydney) requires some rectification works, these will be carried out in WE-020 possession)

Cooper Road - Bankstown Line underbridge

- Continue piling pile walls 1 & 2
- Start piling with low height piling rig at pile wall PW3 (underneath RailCorp overhead 33kV cables)
- Start capping beam construction at pile walls PW1 & 2 (concrete works)
- Services investigation works at pile wall PW3 (Search for RailCorp cable)

Hector Street Works:

- Hector Road Underbridge and will need to partially close the Northern Lane of traffic at Hector Street on the **20th November 2009**.
- The works will involve the installation of new guardrails on the western side of Hector St on Friday, 20 November 2009. Our works is expected to be performed over 1 day period and will involve having a partial road closure in the northern direction with stop slow traffic controls implemented for the duration of the works.
- Letterbox Drop

- The installation of the anti throw screens on the Sefton footbridge will be completed during the possession of Week 17, and all three lift shafts are now in place. Roofs have been installed on the lift shafts. The construction of the porches leading to the lift doors is complete and the steelwork for the roof and walls has been installed.
- All other works on the site have ceased, with the exception of demobilising from site and making the site safe.
- No further work will occur at Sefton Station until further notice, and Gartner Rose will remove all site facilities following the week 17 possession. The station will be made safe for the period of the shutdown.

- The construction of the deflection walls at Leightonfield station is complete, with only an anti graffiti coating to be applied to the concrete walls. Site disestablishment and cleanup is complete.
- There will be no impact on users of the station.

Weekend 20 Works:

13th November - 15th November 2009

Sefton Station - ODG Works

8am until 6pm Saturday

8am until 6pm Sunday

Activity: Bonding and replacement of Overhead Wire Components under footbridge.

Equipment: Hi-Rail Cherry Pickers

Sefton Dive

7am until 6pm on both Saturday and Sunday

Activity: Continuous welded rail adjustments and repairs and anchor installation.

Equipment: Hand held portable rail grinder, crow bar, hammer and other fitting tools, thermit welding mould and materials.

Sefton Station

6am until 10pm on Saturday

8am until 10pm on Sunday

Activity: Partially barricade Sefton Platform below area of works.
Install rails to new down side stairs, assemble screens to posts,
install posts and rails on new section of footbridge, assemble throw
screens to posts and rails over track on new section of footbridge,
install and secure porch columns and frame.

Equipment: Crane and operator, scaffold and operator, scissor lifts and
operator, protection officer and employees on site.



Out of Hours Work (OOH) - WE20

Sefton Triangle

6am until 6pm on Saturday and Sunday

Activity: Construct new overhead wiring (OWH) line comprising of Height Safety Strings and Survey and Mark Outs.

Equipment: Hi-Rail Cherry Pickers



Out of Hours Work (OOH) - WE20

Birrong

7am until 6pm Saturday

Activity: Attach Sydney water main to Auburn Road Service Bridge

Equipment: high rail, elevated work platform, hand tools and crane



Out of Hours Work (OOH) - WE20

Sefton Triangle

8am until 4pm on both Saturday and Sunday

Activity: Install new power poles, string new conductors across track

Equipment: 25 ton slew crane, pole truck, NDD truck, light trucks with hand tools and cable



Out of Hours Work (OOH) - WE20

Sefton Dive, Main South Line, Auburn Road

5am Saturday until 6pm Sunday

Activity: Rerun track connection and traction bond

Equipment: Excavator, Dumpy, Handtools

Chester Hill Road Overbridge:

6am until 8pm both Saturday and Sunday

Activity: Underbridge piling on existing abutment

Equipment: piling rig, hand tools, concrete pump, 30ton mobile crane,
7t excavator



Out of Hours Work (OOH) - WE20

Sefton - Energy Australia Underbore

7am Saturday until 2am Monday

Activity: Energy Australia Underbore

Equipment: directional bore, excavator, dumpy and hand tools

Chester Hill - Sydney Water Underbore

7am Saturday until 2am Monday

Activity: Sydney Water Underbore

Equipment: directional bore, excavator, dumpy and hand tools

Chester Hill Bore Undertrack Crossing for HV

6am Saturday until Monday 2am

Activity: Bore undertrack crossing for HV cable route.

Equipment: Excavator, Dumpy, Handtools



Out of Hours Work (OOH) - WE20

Leightonfield

7am to 7pm on Saturday and Sunday

Activity: Over Head Wire Decommissioning

Equipment: 3 x Hirail Cherrypickers/Manitous

Leightonfield Siding:

8am until 4pm on both Saturday and Sunday

Activity: Install new power poles, String new conductors across track

Equipment: 25 ton slew crane, Pole truck, NDD truck, Light trucks with hand tools and cable

Leightonfield:

7am until 5pm on both Saturday and Sunday

Activity: Relocate local cable routes for signalling equipment

Equipment: Excavator, Dumpy, Handtools

Woodville Road Overbridge Deflection Wall

6am to 4pm on both Saturday and Sunday

Activity: Shoring removal. Formwork Stripping on DM side of wall Patch & repair deflection wall. Backfill of ballast material. Pigeon spike installation

Equipment: Balloon Type Tip trucks; Hand tools; Knuckle Boom Lift; hiab on hi-rail, 5T excavator Hi-rail

**Any question about the WE20 Out of Hours
package of works?**

- CLG's
- Newspaper adverts -
 - The Torch
 - The Express
 - The Future
 - Dan Viet and
 - Chinese Times
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers
- Alternate Accommodation

Next meeting:

Wednesday 9th December 2009

- Combined CLG Meeting
- Sunnybrook Hotel, Warwick Farm
- Please RSVP for catering purposes.



Contacts:

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au