



SSFL Overview
Fairfield Community Liaison Group

Sefton Dive - Progress:

- Auburn Road bridge deck poured last Friday;
- Auburn Road bridge footpath poured last Monday;
- Auburn Road bridge deck asphalted today, re-opening depending on BCC;
- Pile walls PW1 and PW2 capping beams approximately 65% finished;
- Piling works PW2 & PW3 finished (last three piles poured today);

Sefton Dive - Planned works:

- Auburn Road safety barriers construction incl “Anti throw screens” in the next three weeks;
- Capping beam construction pile walls PW1 and PW2 East of Culvert;
- Excavation and capping beam construction pile walls PW2 and PW3 West of culvert (power out required this week);
- Sewer relocation works at Wellington Road, under bores at Woods Road, 1no. underneath the culvert and 1 no. under the roundabout (variation is approved).

Miller Rd Overbridge

- Stage 1 Western Half of Bridge complete and reopened to traffic
- Stage 2 Eastern Half of Bridge - Suspended

Chester Hill Rd Overbridge

- Upper Bridge Deck works - Complete
- Underneath bridge Excavation Works - Complete
- Underneath Bridge Shotcrete Works - 100% Complete
- Brick abutment strengthening works - 100% Complete

Hector St Underbridge

- Bridgework - 95% complete
- Approach ground works and slab construction - Suspended

Woods Rd Underbridge

- Gas and Power Services Relocation - In Progress (by others)
- Piling platform and shoring construction of eastern and western Sides - 50% complete
- Bridgeworks - Suspended

- All works on the site have ceased.
- No further work will occur at Sefton Station until further notice, and Gartner Rose have removed all site facilities. The station has been made safe for the period of the shutdown.

General Business

Next meeting:

Wednesday 14th March 2010

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au