



*SSFL Overview*  
*Bankstown Community Liaison Group*

## Auburn Road Re-opening:

- Auburn Road bridge deck poured last Friday;
- Auburn Road bridge footpath poured last Monday;
- Auburn Road bridge deck asphalted today, re-opening depending on BCC;
- Pile walls PW1 and PW2 capping beams approximately 65% finished;
- Piling works PW2 & PW3 finished (last three piles poured today);

### Miller Rd Overbridge

- Stage 1 Western Half of Bridge complete and reopened to traffic
- Stage 2 Eastern Half of Bridge - Suspended

### Chester Hill Rd Overbridge

- Upper Bridge Deck works - Complete
- Underneath bridge Excavation Works - Complete
- Underneath Bridge Shotcrete Works - 100% Complete
- Brick abutment strengthening works - 100% Complete

### Hector St Underbridge

- Bridgework - 95% complete
- Approach ground works and slab construction - Suspended

### Woods Rd Underbridge

- Gas and Power Services Relocation - In Progress (by others)
- Piling platform and shoring construction of eastern and western Sides - 50% complete
- Bridgeworks - Suspended

- All works on the site have ceased.
- No further work will occur at Sefton Station until further notice, and Gartner Rose have removed all site facilities. The station has been made safe for the period of the shutdown.

# General Business

Next meeting:

Wednesday 12<sup>th</sup> May 2010

- Complaints Hotline: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)