

Minutes of Meeting

Bankstown Community Liaison Group - Meeting 21

Date: Wednesday 12th May 2010
Location: Chester Hill Neighbourhood Centre, 89 Waldron Road, Chester Hill
Chair: Donna Bevan: (ICLR) Connect Consulting
Minutes: **Prue Hodgson**

Attendees:
Community Representatives:

Raymond Robb

Dale Donadel

Raema Walker

Bankstown Councillor

Bankstown City Council
Russell Puckeridge

Contractors

EMR

Tim Cook

ARTC

Prue Hodgson
Bill Vertsonis

1. Introductions and Apologies

Apologies

Mel Meredith

Daniel Rose

Steve Blewitt

Noel Rigney-Johnson

Allan Mansbridge

2. Previous meeting records and matters arising:

Previous Minutes:-

After discussion with the CLG, the previous minutes from 14th April 2010 were amended and reissued to reflect comments from various CLG Members appropriately.

Matters arising: -

CLG Member voiced their concern that the previous minutes did not reflect the feelings of the CLG as a group and should be amended to reflect individual comments and not that of the group.

At this stage there is no proposed finish date for the project.

3. Contractor/Construction Overview

As there were no contractor updates at this meeting, Prue Hodgson gave an SSFL Project Update:

- ARTC Board is considering project recommencement issues for the SSFL Project and it has not yet approved a revised timetable.
- Once the Board has approved the project re-commencement I will be able to discuss the works programme with the CLG.
- ARTC proposes to hold a Public Meeting, once we have an approved timetable to take to the community, and present to them our planned works.
- Throughout the project review period, ARTC has continued:
 - To hold monthly CLG Meetings
 - Has maintained the 1800 hotline to respond to public concerns and enquiries.
- Although there is a project suspension, there is still works continuing
 - Works on Auburn Road and Chester Hill Road Bridges have not been suspended
 - Works on services relocations has continued
 - Approval has been given for Sefton Station to re-commence and we are currently working with our contractor on the timetable to re-commence work on site.

4. Out of Hours Work

Relocating and Jointing Cables – Chester Hill

Saturday 12th June and Sunday 13th June from 7.00am until 5.00pm

Activity: They will be relocating and jointing cables, this will involve the back fill of trenches, removal of redundant cable and removal of spill.

Equipment: On site they will have the following equipment dump truck, 5 ton excavator and a wacker packer.

No questions.

5. General Business and Action Items

Wellington Road was closed due to an Independent Audit that was carried out on the Auburn Road Intersection. The direction was for immediate closure. ARTC issued a letterbox drop to inform the residents and closed Wellington Road on the same day.

Wellington Road will reopen on Saturday 15th May 2010.

Prue Hodgson to take an engineer to inspect the Sefton Station site regarding steps and will report back to the CLG.

- Prue advised that the stair situation is temporary and will be rectified once construction starts and the final finishes at the Station Precinct are in place.

Prue Hodgson to look into the issue of the traffic Barriers on Wellington Street between Woods and Auburn and report back to the CLG

- This is no longer an issue as Auburn Road was returned to two way traffic.
- Sewer Main diversion works are now complete and no longer traffic control plans in place on Woods Road.

ACTION ITEMS

1. CLG to be made aware of the proposed finish date of the project when details are known.
2. Detail regarding the hours of operation for the Sefton Station lift will be presented at the next meeting.

6. Next Meeting Date:

Wednesday 9th June 2010 at 6.15pm at the Chester Hill Neighbourhood Centre, 89 Waldron Road, Chester Hill

7. Meeting closed @ 7.30pm