



SSFL Overview
Bankstown Community Liaison Group

Action Items from previous meeting:

- 1) CLG to be made aware of the proposed finish date of the project when details are known - Dates still remain unknown at this stage.
- 2) Detail regarding the hours of operation for the Sefton Station lift will be presented at the next meeting - Only the lift shafts have been installed but the lifts are not installed or operating. Hours of operation are still unknown at this stage.

Auburn Road Bridge Works

- Installation of new anti-throw screens along one side of Auburn Road Bridge.
- Construction will take place from 21 July until 25 July from 7am to 5pm in normal construction hours. Including WE04 24 & 25 July possession.
- Traffic will be impacted with traffic controls in place.

Miller Rd Overbridge

- Stage 1 Western Half of Bridge complete and reopened to traffic. Asphalt surfacing will be undertaken once the Stage 2 work is completed.
- Stage 2 Eastern Half of Bridge - Work is ongoing and will continue in the WE04 24 & 25 July possession.

Chester Hill Rd Overbridge

- Upper Bridge Deck works - Complete. Minor remedial works planned for WE04 24 & 25 July possession. Traffic management will be in place overnight.

Hector St Underbridge

- Bridgework - 95% complete
- Approach ground works and slab construction - Suspended

Woods Rd Underbridge

- Gas and Power Services Relocation - In progress (by others)
- Piling platform and shoring construction of eastern and western sides - 50% complete
- Bridgeworks - Suspended

Sefton Station

- All works on the site have ceased.
- No further work will occur at Sefton Station until further notice, and Gartner Rose have removed all site facilities. The station has been made safe for the period of the shutdown.

Sefton Dive

- Construction of pile caps and culvert ongoing. Will also be works undertaken in WE04 possession.

Out of Hours Works

Weekend 04: 24th and 25th July 2010

Sefton Station

Time: 6am to 6pm on Saturday and Sunday

Activity: Works to lift shafts including glazing and cladding. Works to throwscreens and power upgrade.

Equipment: 60 t crane, 20 t franna, delivery trucks, oxy sets, scaffolding, scissor lift and hand tools.

Sefton Station

Time: 7am to 7pm on Saturday and Sunday

Activity: Construction of underline crossing.

Equipment: Excavator, dumpy and hand tools.

Sefton

Time: 7am to 7pm on Saturday and Sunday.

Activity: The installation of 5 new overhead wiring structures and wiring.

Equipment: Hi-Rail Cherry Pickers (2 Nos.), Manitou Cranes (2 Nos.), Excavator (1No.).

Sefton East Junction

Time: 7am to 5pm on Saturday and Sunday.

Activity: Installation of new anti-throw screens on Auburn Road Bridge. Construction of pile wall capping beam end, repair work to Bankstown Line underbridge abutments, and shotcreting to wing wall at Auburn Road Bridge side.

Equipment: Concrete truck, 12t excavator, 7t excavator, grout pump, concrete line pump, shotcrete pump, plywood sheeting, welding equipment, hand tools and traffic control.

Auburn Road Bridge, Birrong

Time: 7am to 5pm on Saturday and Sunday.

Activity: Changing brackets to water pipe on Auburn Road Bridge.

Equipment: EWP, light vehicle and hand tools.

Sefton

Time: 7am to 6pm on Saturday and Sunday.

Activity: Installation of Glue Insulated Joints.

Equipment: 2 x front end loaders and hand tools.

Chester Hill Overbridge

Time: 7am to 5pm on Saturday and Sunday.

Activity: Installation of additional barge capping to the covered walkway. Removal of pedestrian crossing markings at Chester Hill Road level. Painting of covered walkways.

Equipment: EWP, high pressure gennie, scaffolding, compressor, hand tools and traffic control.

Chester Hill

Time: 2am on Saturday to 11.59pm Sunday.

Activity: Boring undertrack crossing for Sydney Water watermain on Campbell Hill Road.

Equipment: Excavator, dump truck, light vehicle, directional bore, hand tools and 10 persons.

Chester Hill

Time: 7am to 5pm on Saturday and Sunday.

Activity: Cutover of 11kV power supply.

Equipment: EWP, light vehicle, hand tools and 6 persons.

Chester Hill

Time: 7am to 5pm on Saturday and Sunday.

Activity: Construction of a new cable route.

Equipment: Excavator, dump truck, light vehicle, 50t crane, hand tools and 10 persons.

Sefton Junction

Time: 7am to 5.30pm on Saturday and Sunday.

Activity: Relocation of signal.

Equipment: Excavator, dump truck, sucker truck, hiab truck, light vehicle and hand tools.

Miller Road Overbridge

Time: 7am to 5pm on Saturday and Sunday.

Activity: Installation of abutment anchor and temporary fencing, and removal of western side wing wall.

Equipment: Rung ladder and hand tools.

Leightonfield Yard

Time: 7am to 5.30pm on Saturday and Sunday.

Activity: Changeover of cables.

Equipment: Excavator, dump truck, sucker truck, light vehicle and hand tools.

Out of Hours Works

Weekend 05: 31st July and 1st August 2010

Sefton Station

Time: 7am to 7pm on Saturday and Sunday.

Activity: Construction of undertrack crossing for Telstra cable.

Equipment: Excavator, dumpy, light vehicles and hand tools.

Hector Street Underbridge

Time: 7am to 5pm on Saturday and Sunday.

Activity: Realignment works to the cantilever walkway.

Equipment: EWP, grinder, generator, lighting tower and hand tools.

Sefton Station

Time: 7am to 5pm on Saturday and Sunday.

Activity: Intertrack drainage works at Woods Road to Hector Street and investigation of the existing capping layer.

Equipment: 7t excavator, dumpy truck with rubber tyres, and plywood shuttering.

Chester Hill Overbridge

Time: 7am to 5pm on Saturday and Sunday.

Activity: Painting the covered walkway.

Equipment: EWP, compressor, scaffolding and hand tools.

Chester Hill

Time: 2am Saturday until 11.59pm on Sunday.

Activity: Boring undertrack crossing for Sydney Water watermain.

Equipment: Excavator, dump truck, light vehicle, directional bore, hand tools and 10 persons.

Miller Road Overbridge

Time: 7am to 5pm on Saturday and Sunday.

Activity: Installation of abutment anchor, and removal of western side wing wall and temporary fencing.

Equipment: Rung ladder, hand tools and ATF fencing.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

General Business

Next meeting:

Wednesday 11th August 2010



Contacts:

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au