



*SSFL Overview*  
*Bankstown Community Liaison Group*

## Action Items from previous meeting:

- SSFL to review the possibility of involving local youth in some of the community consultation processes where possible.

The status of the bridge works west of Woods Rd is as follows:

**Woods Rd Bridge:**

- Out of hours weekend bored piling works were successfully completed on 7 November 2010.
- Pile cap, Abutment & Pier concrete works are ongoing.
- Girder installation is scheduled for 29 January 2011.

**Earthworks:**

- Earthworks adjacent to Wellington Rd are due to commence in Mid November.

**Miller Rd Bridge:**

- Under-bridge earthworks are due to commence in Mid November.

## Upcoming Out of Hours works:

### Miller Road Bridge to Chester Hill Bridge

- Removal of temporary fencing and formwork
- Saturday 27 & Sunday 28 November - 0700 to 1700

## Upcoming construction activities over the next 4 weeks:

- Auburn Road Bridge Works

### Cooper Road to Woods Road

- Bulk excavation & services bridge installation
- Cooper Road Bridge piling in possession WE21 (20 & 21 Nov) & WE22 (27 & 28 Nov)

### **Woods Road to Sefton Station**

- Construction of Pile Wall - minimal impact to public.

### **Sefton Station to Hector Street**

- Earthworks - minimal impact to public
- All access through gate 6 on Wellington Road

### **Hector Street to Chester Hill Station**

- Reinforced Soil Wall construction
- Significant truck movement through gate 7 at Hector Street all will be coordinated by traffic controllers

### **Chester Hill Station**

- Construction of Noise Barrier Access through Nugent park will be used throughout November
- Truck movement through Miller Road Recycling yard

Preliminary works will take place on the weekend of 27 & 28 November at Sefton Station which includes erection of scaffolding. The works will be of a minor nature.

Gartner Rose will provide a full briefing and the next CLG meeting on the scope of works to complete. A program will be provided that will include a run down on any community impacts.



# Artwork Community Consultation Process Update

### **Noise Walls**

- Four display boards showing the four options for the noise walls are being developed
- We will have a display at the next Chester Hill Neighborhood monthly garage sale and (November 26) 9am - 12noon
- Andrew Clarke (Project Design Manager) and Donna Sowry will attend to explain the designs behind the noise wall and seek community feedback.
- We are also negotiating to have a display outside the After school care centre from 4pm - 6pm on Thursday 25 November
- Further we will door knock a selection of random houses (on 25/11 and 26/11) along the route to seek feedback.

### Noise Walls continued...

- We will advertise the displays in the local paper, as well as in the local multicultural media.
- We will finalise the noise wall design at COB 26/11/2010

### Sefton Station

- We've approached the artists to seek youth involvement in the mosaic development
- We are contacting Sefton High School to arrange a meeting in relation to year 9 participating
- We will keep you updated of my progress

## Out of Hours Works

Weekend 20: 13 & 14 November

Weekend 21: 20 & 21 November

**Location of Works:** Sefton Dive.

**Time:** 7am to 6pm on both Saturday and Sunday.

**Activity:** Construct new cable route. Install three new HV cables from the kiosk to the existing pit. Haul and test cables.

**Equipment:** Non-destructive digging unit, trucks, cable trucks, A-frames, winches, hiab truck, water cart, tool truck and core drill.

**Location of Works:** Cooper Road Overbridge, Birrong.

**Time:** 6am to 6pm on both Saturday and Sunday (with a contingency to work till 7pm on both days).

**Activity:** Piling under the overbridge, including installation of piling platform, survey set out, and installation of bored piles in the up and down cess immediately under the bridge.

**Equipment:** 20t piling rig, dump truck with rubber tyres, 5t mini excavator, 12t excavator, 12t tipper, concrete boom pump, 2 x lighting towers, and hand tools.

**Location of Works:** Joseph St to Sefton Dive.

**Time:** 7am to 6pm on both Saturday and Sunday.

**Activity:** Signal base installation and cable installation including one underline crossing.

**Equipment:** Site vehicles, hand tools, crane truck, excavator, manitou crane, tipper truck, directional drill rig, and vacuum truck.

**Location of Works:** Sefton Dive.

**Time:** 6pm Saturday to 7am Sunday, and 6pm Sunday to 7am Monday.  
(This night work is in addition to day works at this location).

**Activity:** Install 3 x HV cables from the kiosk to the existing cable pit.  
Test existing cable route.

**Equipment:** Cable trucks, A-frames, winches, hiab truck, tool truck.

Contingency work may also be undertaken from 7am Saturday 27 November to 7am Monday 29 November (Weekend 22), and from 7am Saturday 11 December to 7am Monday 13 December (Weekend 24).

# Out of Hours Works

## Weekend 22: 27 & 28 November

**Location of Works:** Chullora to Sefton (Chullora Goods Line).

**Time:** 7am to 6pm on both Saturday and Sunday.

**Activity:** Signal base installation and cable installation including one underline crossing.

**Equipment:** Site vehicles, hand tools, crane truck, excavator, manitou crane, tipper truck, directional drill rig and vacuum truck.

**Location of Works:** Sefton (Chullora Goods Line).

**Time:** 7am to 6pm on both Saturday and Sunday.

**Activity:** Installation of cable insulation joints (glued).

**Equipment:** 2 x front end loader and hand tools.

**Location of Works:** Sefton to Chester Hill.

**Time:** 6am to 7pm on both Saturday and Sunday.

**Activity:** Installation of temporary PVC supply line underneath the up and down goods line east of Cooper Road bridge.

**Equipment:** Hand tools.

**Location of Works:** Cooper Road Overbridge to Sefton.

**Time:** 6am to 7pm on both Saturday and Sunday.

**Activity:** Piling.

**Equipment:** 20t piling rig, dump truck, 7t excavator, 12t tipper, CC10 roller, wacker packer and hand tools.

**Location of Works:** Sefton to Chester Hill.

**Time:** 6am to 6pm on both Saturday and Sunday.

**Activity:** Demolition of redundant structures including OHW structures.

**Equipment:** 2 x 12t excavator, 2 x bogie tipper and hand tools.

**Location of Works:** Sefton Station.

**Time:** 7am to 6.30pm on both Saturday and Sunday.

**Activity:** Erection of scaffolding around the two lift shafts.

**Equipment:** Delivery trucks, oxy sets, scaffolding, generator and hand tools.

**Location of Works:** Cooper Road overbridge to Sefton.

**Time:** 6am Saturday to 10pm Sunday.

**Activity:** Installation of new wire run and re-profiling of OHW.

**Equipment:** 2 x hi-rail cherry picker, 2 x manitou crane, scissor lift truck and hi-rail crane truck.

**Location of Works:** Sefton.

**Time:** 7am Saturday to 7am Monday.

**Activity:** Cut existing 11kv cable, haul onto services bridge and install new 11kv cable onto services and joint. Pull new cable into Sefton kiosk and terminate on transformer.

**Equipment:** Trucks, cable trucks, A-frames, winches, hiab truck and tool truck.

**Location of Works:** Sefton East Junction.

**Time:** 6am to 5pm on Saturday and Sunday.

**Activity:** Installation of low level service bridge. Ballast kerb in-fill between PW4 up-stand and Bankstown line underbridge.

**Equipment:** 80t borer crane, EWP, hand tools, concrete line truck, concrete agitator truck, 12t excavator and hand tools.

**Location of Works:** Chester Hill.

**Time:** 6am to 6pm on Saturday and Sunday.

**Activity:** Remove concrete barriers and replace with ATF. Remove sleeper and retaining wall.

**Equipment:** 50t mobile crane, scaffolding, handtools, hiab truck, 7t excavator with hammer and tip truck.

**Location of Works:** Chester Hill overbridge.

**Time:** 7am to 5pm on Saturday and Sunday.

**Activity:** Removal of column formwork at Chester Hill overbridge.

**Equipment:** EWP, harnesses and hand tools.

**Location of Works:** Miller Road overbridge.

**Time:** 7am to 5pm on Saturday and Sunday.

**Activity:** Installation of protection screen and removal of temporary wall fencing at Miller Road overbridge.

**Equipment:** EWP, harnesses, small rigging tools, portable fibreglass ladder and hand tools.

**Location of Works:** Wellington Road, Birrong.

**Time:** 7am to 5pm on Saturday and Sunday.

**Activity:** Bored or sheet piling for retaining wall construction along Wellington Road east of Woods Road, Birrong.

**Equipment:** 50t piling rig, 12t crane, 5t excavator, 2t tipper, 2 x concrete delivery trucks, 2 x diesel generators, concrete vibrator, 2 x concrete pumps and hand tools.

**Location of Works:** Miller Road overbridge.

**Time:** 6am to 6pm on Saturday and Sunday.

**Activity:** Extension of existing stormwater box culvert.

**Equipment:** 8t excavator, 12t tipper truck, concrete trucks, concrete pump and hand tools.

# Out of Hours Works

## Weekend 24: 11 & 12 December

**Location of Works:** Chullora to Sefton Junction (Chullora Goods Line)

**Time:** 7am to 6pm

**Activity:** Signal base installation, cable installation and insulation of Cable joints

**Equipment:** site vehicles, hand tools, crane truck, manitou crane, tipper truck and a vacuum truck (contingency only)

**Location of Works:** Sefton to Villawood

**Time:** 7am to 5pm

**Activity:** installation of inter-track drainage including excavation, deliveries and concrete works

**Equipment:** 12t mobile excavator, bogie tippers, sucker truck and hand tools

**Location of Works:** Cooper Road Overbridge to Sefton Junction

**Time:** 6am to 7pm

**Activity:** Piling at Cooper Road overbridge and dish drain construction from Cooper Road to Dana Parade plus cutting over of existing cables and installing joints into the service bridge.

**Equipment:** 20t piling rig, dumb truck with rubber tyres, 5t mini excavator, 12t excavator, 12t tipper, concrete boom pump, lighting towers x 2, concrete trucks cable trucks, winches, A-frames, hiab truck, tool truck and hand tools.

**Location of Works:** Cooper Road Overbridge to Woods Road

**Time:** 7am on Saturday 11 December to 10pm Sunday 12 December 2010

**Activity:** cable installation works and re-profiling of the over-head wiring will take place from the Cooper Road overbridge to Woods Road

**Equipment:** hi-rail cherry picker x 2, Manitou crane x 2, hi-rail scissor lift and a hi-rail truck

**Location of Works:** Cooper Road Overbridge to Sefton Station

**Time:** 6am to 6pm with a contingency planned from 6pm to 10pm

**Activity:** Bored piling works will take place at the Woods Road underbridge and welding of galvanised noise column extensions at Sefton Station

**Equipment:** 70t CFA piling rig, 20t franna crane, elevated work platform, a concrete pump, 12t mobile excavator, flat bed hiab, welding equipment and hand tools.

**Location of Works:** Miller Road Overbridge

**Time:** 10pm on Friday 10 December to 10pm Saturday 11 December and 8am to 6pm Sunday 12 December

**Activity:** extension of the existing stormwater box culvert is required and this will include steel fixing, form working and concreting.

**Equipment:** 8t excavator, 12t tipper, concrete trucks, concrete pump, 4 x steel fixers, a generator and hand tools.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

# General Business

Next meeting:

Combined CLG Meeting

Wednesday 8<sup>th</sup> December 2010

- Complaints Hotline: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)