



SSFL Overview
Bankstown Community Liaison Group



Welcome

Service Relocations - Miller Road to Woodville Road

- Modifying the water main scheduled for completion in January.
- Relocating Aerial HV/LV (first stage) scheduled for completion in January.
- Completing the Telstra protection slab at Leightonfield.

Cooper Road to Bankstown Line Underbridge

- Installing rock nail and shotcreting.
- Excavating second lift.
- Constructing a crib wall and waler beam.
- Undertaking minor concrete works north of the freight line including pit covering slab and culvert apron slab.

Bankstown Line Underbridge to Auburn Road Bridge and level crossing

- Constructing a waler beam at Auburn Road Bridge.
- Stressing of pre-stressed anchors.
- Excavating the second layer from the Auburn Road Bridge to the level crossing and excavating the third layer soon afterwards.
- Shotcreting and installing rocknail.
- Excavating the fourth lift from the underbridge to Auburn Road Bridge.

Woods Road Underbridge

- On the west side backfilling is to commence once Woods Road Bridge girders are in place (after WE30 - 29 - 30 January).
- Constructing retaining wall RW 020 is to continue in February on the east side of Woods Road Bridge.

Woods Road to Sefton Station

- Earthworks in the area are scheduled for February with no major traffic interruptions likely to occur.
- Installing noise barriers has commenced. The remaining panels are scheduled for installation in March.

Sefton Station to Hector Street

- Bulk excavating earthworks continuing.
- Rocknailing and shotcreting level 2 completed in January. The last layer is scheduled for early March.
- Installing noise barrier panels - most of the panel installation works are to be completed in February.
- Tree trimming works from Sefton Station to Chester Hill Station.

Hector Street to Chester Hill Road

- Earthworks continuing. Truck movements at Hector Street will continue through February as well.
- The main portion of the retaining wall next to Hector Street is to be completed in early February, however, concrete works and noise barrier works will continue through February and March.
- Increase of truck movements in the area will be noticeable, especially around the Hector Street entrance gate.

Chester Hill Road to Miller Road

- Earthworks continuing.
- Constructing pile caps for noise barriers and erecting columns to be completed in early February
- All truck movements will be through the Recycling compound.

Miller Road to Woodville Road

- Toll yard at west side of Miller Rd is now used for the 3ARail Project. Increase of truck movements in the area will be noticeable.
- Earthworks commenced as scheduled for early 2011 - to continue through Feb & March.
- Earthworks adjacent Llewellyn Ave (area between Leightonfield pedestrian bridge and Woodville Rd) commenced as scheduled for early 2011 - to continue through Feb & March.

Woodville Road to Bareena Street

- Concreting barrier works are scheduled on Villawood Road (on top of the Blue Circle area) in early January 2011.
- Completing the portion of retaining wall to remove fencing around Carramar Station underpass (in order to remove the temporary fence).

Earthworks

- The main areas of earthworks are near Tewinga Road Birrong, between Auburn Road Bridge and Woods Road, around Sefton Station, between Hector Street and Miller Road.
- The next stage of major earthworks will commence once rocknailing and shotcreting has been completed.

Sefton Station

- Station work has recommenced with a focus on installing glazing and cladding to lift shafts, completing works to the footbridge, upgrading the power supply, installing the CCTV system and family accessible toilet.

Out of Hours Works

Weekend 34: 19 & 20 February

- **Location of Works:** Joseph Street to Cooper Road, Birrong.
- **Time:** 7am to 6pm on Saturday 19 February 2011, and 8am to 6pm on Sunday 20 February 2011.
- **Activity:** Cable route work and installing signalling.
- **Equipment:** Site vehicles, hand tools, crane truck, excavator, Manitou crane, tipper truck and vacuum Truck (contingency only).

- **Location of Works:** Cooper Road, Birrong.
- **Time:** 6am to 6pm on Saturday 19 and Sunday 20 February 2011.
- **Activity:** Installing rock anchor under Cooper Road Bridge, steel fixing, installing formwork, concrete pouring, welding structural steel, excavating (minor), breaking piles, and installing pipe.
- **Equipment:** 5t excavator with a tamping attachment, 5t balloon tyred dump truck, rock nailing rig, grout pump and hoses, concrete boom pump, concrete line pump, concrete trucks (intermittent use), oxy acetylene set (intermittent use), jackhammers, concrete saw, compacting plate/vibrator, hand tamper, welding set and hand tools.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

Public Art Consultation

- Welcome to Selma from the Clayhouse
- Youth consultation - Sefton High School

Next meeting:

Wednesday 9 March 2011



Contacts:

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au