



*SSFL Overview*  
*Bankstown Community Liaison Group*



*Welcome*

## Action Items

The Chair to discuss strategies for “winding down” the CLG.

### East of Cooper Road

- Continuing earthworks, rocknailing and shotcreting.
- Concreting at Cooper Road Bridge piers.

### Cooper Road to Bankstown Line Underbridge

- Continuing shotcreting.
- Constructing a syphon pipe at the culvert, and a concrete base slab.

## Bankstown Line Underbridge to Auburn Road Bridge and level crossing

- Excavating the last part of the fifth layer between the Bankstown Line underbridge and Auburn Road bridge.
- Excavating the fourth lift between Auburn Road Bridge and the level crossing.
- Excavating and concreting (capping beam construction) for the pump station.
- Installing rock nails and concreting.
- Installing precast struts and constructing the planter deck at Auburn Road Bridge.
- Installing the Energy Australia connection to the pump station.

### **Woods Road Underbridge**

- Constructing retaining wall RW 020 and a concrete infill wall on the east side of Woods Road Bridge.
- Installing the main cable route.

### **Woods Road to Sefton Station**

- Continuing earthworks, completing embankment construction and shaping.
- Ongoing installation of noise barriers panels, Woodtex sound absorptive panels, and rock filled gabion baskets under noise barriers.
- Installing HV route and the main cable route.

### Sefton Station to Hector Street

- Commencing construction of dish drain at base of PW010 in April.
- Installing drainage pits and lines in April.
- Installing HV route and the main cable route.

### Hector Street to Chester Hill Road

- Piling commencing for noise barrier NB011 in April.
- Commencing installation of noise barrier panels and Woodtex sound absorptive panels to commence in April .
- Commencing construction of dish drain at base of RS020 shotcrete wall in April.
- Installing HV route and the main cable route.

### **Chester Hill Road to Miller Road**

- Placing capping material.
- Continuing installation of noise barrier and Woodtex panels.
- Constructing pile caps for NB014A .
- Installing HV route and the main cable route.

### **Miller Road to Woodville Road**

- Toll yard at west side of Miller Rd is continuing to be used . An increase of truck movements in the area will be noticeable.
- Continuing placement of capping material in April.
- Installing the main cable route.

### Woodville Road to Bareena Street

- Concrete type F barrier and galvanised W beam crash barrier works on Villawood Road (on top of the Blue Circle area) are on hold awaiting redesign.
- Completing the remaining works on retaining walls RW120 and RW115.
- Temporary fencing is to be removed around the Carramar Station underpass.
- Continuing site maintenance in April including grass cutting, environmental and fencing repairs.
- Installing the main cable route.

## Sefton Station

- Station work is ongoing with a focus on installing glazing and cladding to lift shafts, completing the footbridge, upgrading the power supply and installing the CCTV system.
- Public toilet facilities have been closed at the station and will reopen on 9 May whilst the old toilet is being demolished and the new family accessible toilet is being installed.

# Out of Hours Work

## Weekend 46: 14 to 15 May 2011

**Location of Works:** Gascoigne Road to Rose Street, Sefton.

**Time:** 6am Saturday 14 to 10pm Sunday 15 May 2011.

**Activity:** Excavating, laying and backfilling inter-track storm water drainage pipes in danger zone of down main line.

**Equipment:** 12 tonne excavator, tip truck, bogie tippers, Wacker Packer, concrete trucks and concrete pump (used intermittently), and powered and non-powered hand tools.

**Location of Works:** Torrington Avenue, Sefton to Chester Hill Station

**Time:** 7am to 6pm Saturday 14, and 8am to 6pm Sunday 15 May 2011.

**Activity:** Installing noise barrier panels, aerial works to connect power to HV underground route, cutting over existing connections, removing existing power poles and re-stringing aerial conductors.

**Equipment:** 20t Franna, 5t excavator, three elevated work platforms, Hiab Truck, two pole trucks, bogie tip trucks, generator, oxy cutting set, pot hole truck (non-destructive digging), and powered and non-powered hand tools.

**Location of Works:** Sefton Station

**Time:** 7am to 6pm Saturday 14, and 8am to 6pm Sunday 15 May 2011 and a contingency between 6pm and 10pm both days.

**Activity:** Upgrading power to distribution boards, working on lift shafts including glazing and cladding, setting up works to FAT, bridge strengthening, and working on throw screens.

**Equipment:** Delivery truck, hand tools, oxy sets, 60t crane, 20t Franna, scaffold, elevated work platform, power drill, drop saw and power saw.

**Location of Works:** Hector St, Chester Hill

**Time:** 7am to 6pm Saturday 14, 8am to 6pm Sunday 15 May 2011 and a contingency between 7am to 6pm Saturday 21, 8am to 6pm Sunday 22 May 2011

**Activity:** Realigning the steel walkway, installing brackets to the walkway and Galvanised Steel Trough along the steel walkway at Hector St underbridge. Road works including removing and replacing existing median islands, kerb gutters, footpath, laybacks and signs.

**Equipment:** 12t excavator, Bogie tipper, pavement saw cutter, concrete truck and pumps, jackhammers, cherry picker, scissor lift, mechanical hoist, and powered and non-powered hand tools.

**Location of Works:** Hector St, Chester Hill

**Time:** 6pm Sunday 15 to 5am Monday 16, and 8pm Monday 16 to 5am Tuesday 17 May 2011. A contingency between 8pm Tuesday 17 to 5am Wednesday 18, 6pm Sunday 22 to 5am Monday 23, 8pm Monday 23 to 5am Tuesday 24 and 8pm Tuesday 24 to 5am Wednesday 25 May 2011

**Activity:** Removing and marking road lines.

**Equipment:** Line removal/marketing machine, lighting towers.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

- Consultation with the sub-group has occurred
- Large opening to coincide with opening of station

Next meeting:

Wednesday 11 May 2011

- Complaints Hotline: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)