



SSFL Overview
Bankstown Community Liaison Group



Welcome

East of Cooper Road

- Continuing earthworks, rocknailing and shotcreting.

Cooper Road to Bankstown Line Underbridge

- Continuing shotcreting.
- Constructing a 140m long concrete base slab and drains.
- Minor works being undertaken on gabion and crib walls (top slab construction, and handrail and guard rail installation).

Bankstown Line Underbridge to Auburn Road Bridge and level crossing

- Continuing shotcreting.
- Constructing drains and concrete base slab under Auburn Road bridge.
- Finishing off the planter deck, and completing concrete deck and safety barriers and anti-throw screens at Auburn Road Bridge.
- Reinstating the roundabout at Auburn Road and Wellington Road (mid to late June).
- Installing the pump station, and associated pipe and electrical works. This is a 12m high steel structure in the dive that won't be visible from the road.
- Installing the Energy Australia connection to the pump station.

Level Crossing to Woods Road Underbridge

- Completing formation and retaining walls.
- Commencing tracklaying works in mid June.

Woods Road to Sefton Station

- Reinstating verges, battering topsoil, and painting noise barriers on Wellington Road.

Sefton Station to Hector Street

- Formation works in the area were completed in May.
- Reinstating verges, battering topsoil, and painting noise barriers on Wellington Road.
- Removal of PP's is scheduled for late June.

Hector Street to Chester Hill Road

- Tracklaying to be completed in June.
- Removal of PP's is scheduled for late June after which access track from Hector St is to be reinstated.

Chester Hill Road to Miller Road

- Formation and tracklaying works are completed.
- Access track works Gate 9 up to Nugent Park to commence in June. Due to access issues progress is expected to be slow throughout June.

Miller Road to Woodville Road

- Formation and tracklaying works are completed.
- The Toll yard at the west side of Miller Rd is continuing to be used.

Woodville Road to Bareena Street

- Concrete type F barrier and galvanised W bean crash barrier works on Villawood Road (on top of the Blue Circle area) to commence mid June.
- Completing the remaining works on retaining walls RW120 and RW115.

Sefton Station

- Asphaltting carpark on Wellington Road, kerbing, guttering, constructing pavement, and upgrading the pedestrian crossing.
- Temporary fencing will be erected around the work area on Wellington Road.
- Traffic controls will be in place to manage vehicle and pedestrian movements.

Out of Hours Work

- **Location of Works:** Joseph Street, Regents Park to Llewellyn Avenue, Villawood.
- **Time:** 6am to 10pm Saturday 2 and Sunday 3 July 2011. Two weeknights between 6pm and 7am on either Monday 4, Tuesday 5, Wednesday 6, Thursday 7 or Friday 8 July 2011.
- **Activity:** Installation of signalling equipment, cable routes and cables.
- **Equipment:** Site vehicles, hand-operated cable winch and non-powered hand tools.

- **Location of Works:** Rose Street to Shaw Lane, Sefton and Chester Hill Station to city side of Leightonfield Station.
- **Time:** 7am to 6pm on Saturday 11 June 2011, and 8am to 6pm on Sunday 12 June 2011. There is a contingency in place to complete the works on Saturday 18 June and Sunday 19 June 2011 if required.
- **Activity:** Installing a new power pole, conductors and insulators; trimming a redundant power pole; joining cables; and installing an aerial earth wire and pole.
- **Equipment:** Two Elevated Work Platforms, two excavators, cable and pole delivery truck, two diesel generators, two flood lights, chainsaw, 30t crane, tip truck, pole grabber, welder, heat gun, drilling machine and hand tools.

- **Location of Works:** Auburn Road Bridge, Sefton.
- **Time:** 7am Saturday to 6pm Sunday in one weekend in July or August between Saturday 2 July and Sunday 28 August 2011. A second weekend between 7am Saturday to 6pm Sunday in July or August between Saturday 2 July and Sunday 28 August 2011 is contingency.
- **Activity:** Excavating roadway; installing 150mm SW pipe, bends and concrete thrust block; backfilling and compacting excavation as per council requirement; and installing a temporary road surface.
- **Equipment:** Two excavators, flat bed truck, water cart, tool truck, traffic control vehicles, daymaker, wacker packer and powered and non-powered hand tools.

- **Location of Works:** Woods Road, Sefton to Miller Road, Villawood.
- **Time:** Contingency works between Monday 27 June to Friday 8 July 2011 to facilitate the safe commissioning of the Sefton East Junction to Leightonfield SSFL.
- **Activity:** Welding and adjusting the track, including minor hand grinding and moving materials around on site.
- **Equipment:** Site vehicles, front-end loader, hand grinder, oxy sets, loader, eight daymakers, 4t dump truck, clipping machines, tensors, rattle guns, and hand tools.

- **Location of Works:** Maunder Street, Regents Park to Woods Road, Sefton
- **Time:** Contingency works between Monday 27 June to Friday 8 July 2011 to facilitate the safe commissioning of the Sefton East Junction to Leightonfield SSFL.
- **Activity:** Laying out rail, unloading and placing sleepers onto formation, placing rail onto sleepers, clipping up, oxy cutting and plating rail, placing ballast, tamping and regulating, and welding and adjusting the track, including minor hand grinding and moving materials around on site,
- **Equipment:** Site vehicles, front-end loader, hand grinder, oxy sets, loader, eight daymakers, 4t dump truck, clipping machines, tensors, rattle guns, rail-guiding rollers, bob cat, delivery trucks, rail threader, fast-clippers, 5t excavator, train or trucks, bogie wagon, street sweeper, ballast box, tamper, regulator, crane and hand tools.

- **Location of Works:** Joseph Street, Birrong to Llewellyn Avenue, Villawood.
- **Time:** 2am Saturday 9 July to 2am Monday 11 July 2011.
- **Activity:** Signalling commissioning.
- **Equipment:** Site vehicles, crane truck and hand tools.

- **Location of Works:** Amy Street to Dawes Avenue, Regent Park.
- **Time:** 7am to 6pm Saturday 9 and 8am to 6pm Sunday 10 July 2011.
- **Activity:** Turnout maintenance including retrofitting track rollers.
- **Equipment:** Site vehicles, 4t dumper and powered and non-powered hand tools.

- **Location of Works:** Hope Street to Auburn Road, Regent Park.
- **Time:** 2am Saturday 9 and 8am to 12am Monday 11 July 2011
- **Activity:** Track and turnout maintenance, including installation of guard rails, v-noses and GJJs. Resurfacing of the Goods Line.
- **Equipment:** Tamper/regulator, three front-end loaders, four 14t dumpers, two 15t excavator, two drott, vibrating roller, lighting towers, powered and non-powered hand tools.

- **Location of Works:** Tewinga Road, Sefton.
- **Time:** 7am to 6pm Saturday 9 and 8am to 6pm Sunday 10 July 2011.
- **Activity:** Transformer switchover works, including minor excavation, laying conduit, backfilling, pulling cable and commissioning and testing.
- **Equipment:** Tip truck, elevated work platform, potholing truck, 3t excavator, and powered and non-powered hand tools.

- **Location of Works:** Rose Street, Sefton to past Sefton Station.
- **Time:** 7am to 6pm Saturday 9 and 8am to 6pm Sunday 10 July 2011.
- **Activity:** Removal of six power poles and redundant aerial conductors.
- **Equipment:** Pole and grabber truck, two 23m travel towers, Hiab tipper, 20t mobile crane, 7t mini excavator, loader, tip truck and powered and non-powered hand tools.

- **Location of Works:** Sefton Station.
- **Time:** 7am to 6pm Saturday 9 and 8am to 6pm Sunday 10 July 2011, with a contingency between 6pm and 10pm both days.
- **Activity:** Power upgrade works, works to pedestrian bridge and stairs and platform works.
- **Equipment:** Delivery trucks, oxy sets, 60t crane, 20t Franna, scaffold, elevated work platform, power drill, drop saw, power saw, concrete saw, generator, and powered and non-powered hand tools.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

Operational Environmental Management Plan (OEMP)

- Being prepared as part of ARTC's Conditions of Approval
 - Will be submitted to Department of Planning and Infrastructure in mid-June, at least 4 weeks prior to the operation of trains on the new track between Enfield West and Leightonfield
 - Covers only the Bankstown Local Government Area
 - A second OEMP will be completed at the end of the project, for the whole of the project
 - CLG will be given OEMP Table of Contents today for information
 - CLG has previously had input to Operational Noise and Vibration Management Plan, a major component of OEMP, on subject of noise walls
 - When approved, OEMP will be made publicly available on SSFL website
 - ARTC will liaise with CLG during implementation of OEMP and component Noise & Vibration, Air Quality, and Hazards & Risk Management Plans
-



General Business

Next meeting:

Wednesday 13 July 2011

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au