



SSFL Overview
Bankstown Community Liaison Group



Welcome

- Introductions
- Apologies

East of Cooper Road

- Installing handrail on batters.

Cooper Road to Bankstown Line Underbridge

- Constructing headwall at culvert.
- Constructing concrete wall at services bridge.
- Installing handrail on batters.

Bankstown Line Underbridge to Auburn Road Bridge and level crossing

- Finishing pump station electrical works.
- Commissioning pump station.
- Installing handrail on batters.
- Installing planter deck at Auburn Road Bridge.
- Reinstating the roundabout at Auburn Road and Wellington Road intersection.

Woods Road Underbridge

- Constructing retaining wall RW 020 and a concrete infill wall on the east side of Woods Road Bridge.
- Installing the main cable route.

Woods Road to Sefton Station

- Continuing earthworks, completing embankment construction and shaping.
- Painting noise barriers.
- Landscaping works to be undertaken in September.

Sefton Station to Hector Street

- Painting noise barriers.
- Landscaping works to be undertaken in September.

Hector Street to Chester Hill Road

- Painting noise barriers.
- Landscaping works to be undertaken in September.

Chester Hill Road to Miller Road

- Continuing installation of noise barrier and Woodtex panels.
- Painting noise barriers.
- Landscaping works to be undertaken in September.

Miller Road to Woodville Road

- Installing the main cable route.

Sefton Station

- Asphaltting carpark on Wellington Road, kerbing, guttering, constructing pavement, and upgrading the pedestrian crossing.
- Works commenced in June with expected completion in mid September.
- Traffic controls will be in place to manage vehicle and pedestrian movements.

Out of Hours Work

- **Location of Works:** Auburn Road Bridge, Sefton. (Ongoing)
- **Time:** 7am Saturday to 6pm Sunday in one weekend in July or August between Saturday 2 July and Sunday 28 August 2011. A second weekend between 7am Saturday to 6pm Sunday in July or August between Saturday 2 July and Sunday 28 August 2011 is contingency.
- **Activity:** Excavating roadway; installing 150mm SW pipe, bends and concrete thrust block; backfilling and compacting excavation as per council requirement; and installing a temporary road surface.
- **Equipment:** Two excavators, flat bed truck, water cart, tool truck, traffic control vehicles, daymaker, wacker packer and powered and non-powered hand tools.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)



Sefton Artwork

- Selma Fida has partially completed the mosaic artwork
- For safety reasons installation will take place at the completion of the lift shaft installation.



General Business

Next meeting:

Wednesday 14 September 2011

- Project Information Line: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au