



*SSFL Overview*  
*Bankstown Community Liaison Group*



*Welcome*

- Introductions
- Apologies

### **East of Cooper Road**

- Installing handrail on batters.
- Installing access road (piles and concrete capping beam).

### **Cooper Road to Bankstown Line Underbridge**

- Installing handrail on batters.
- Finishing concrete drains.

### **Bankstown Line Underbridge to Auburn Road Bridge and level crossing**

- Installing planter deck at Auburn Road Bridge.
- Reinstating the roundabout at Auburn Road and Wellington Road intersection.
- Reinstating permanent fences.

### **Woods Road Underbridge**

- Fencing works at Woods Road.

### **Woods Road to Sefton Station**

- Landscaping works to be undertaken in September.

### **Sefton Station to Hector Street**

- Construction of median strip on the north side of Hector Street Bridge.
- Landscaping works to be undertaken in September.

### **Hector Street to Chester Hill Road**

- Removal of redundant power poles.
- Landscaping works to be undertaken in September.

### **Chester Hill Road to Miller Road**

- Landscaping works to be undertaken in September.
- Minor fencing works around the station.

### **Miller Road to Woodville Road**

- Demolition of the Miller Rd abutment wing walls planned for October.

## Sefton Station

- Asphaltting carpark on Wellington Road, kerbing, guttering, constructing pavement, and upgrading the pedestrian crossing.
- Installing tactiles to station platform, stairs and footbridge.
- Traffic controls will be in place to manage vehicle and pedestrian movements.

# Out of Hours Work

- **Location of Works:** Leightonfield Station to Carramar Station
- **Time:** 7am to 6pm Saturday and 8am to 6pm Sunday for four (4) weekends between 15 October 2011 and 25 December 2011.
- **Activity:** Installation and removal of power poles, and associated aerial works.
- **Equipment:** Non-destructive digging truck, pole truck, elevated work platform x 2, franner crane, powered tools (drills, saws etc) and unpowered tools (hammers, hand saws, etc.)

- **Location of Works:** The Horsley Drive, Villawood
- **Time:** 7am to 6pm Saturday 24 September and 5am to 6pm Sunday 25 September 2011, and one contingency weekend between 7am and 6pm Saturday and 5am and 6pm Sunday in October 2011.
- **Activity:** Installation of new power poles and conductors, including stringing conductors across The Horsley Drive.
- **Equipment:** Non-destructive digging truck (sucker truck), pole truck, elevated work platforms x 2, franner crane, traffic control truck, powered hand tools (drills, saws etc.) and unpowered hand tools (hammers, hand saws etc.)

- **Location of Works:** Kamira Avenue to Lals Parade (along Wattle Avenue), Villawood
- **Time:** One weekend from 7am to 6pm Saturday and 8am to 6pm Sunday between 1 October and 18 December 2011, and one contingency weekend from 7am to 6pm Saturday and 8am to 6pm Sunday between 1 October and 18 December.
- **Activity:** Trimming and removal of trees to allow for the installation of the proposed aerial HV route between Villawood and the Horsely Drive.
- **Equipment:** Elevated work platform, crane truck, tree mulcher, medium rigid truck and powered hand tools (saws)

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)



## *General Business*

Next meeting:

Wednesday 12 October 2011

- SSFL Information Line: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)