



SSFL
CLG - Combined DECEMBER Meeting

Sefton Dive activities for the next month:

- Pile breakdown pile wall PW1 and PW2 (hydro blasting);
- Piling pile walls PW2 and PW3 (low height piling rig);
- Construction of pile wall PW4 extension capping beam (reinforcement fixing, formwork construction and concrete pour) at Tewinga Road;
- Breakdown of blinding layer under capping beam and Shotcreting of pile wall PW5 in between the piles at Tewinga Road
- Piling on Auburn Road bridge from Monday 7-12-09 up to second week in January 2010;
- Continue pile wall PW7 capping beam construction (reinforcement fixing, formwork construction and concrete pour) on Wellington Road;
- Anchor installation soldier pile wall RW-030 (Wellington Woods Road intersection);

Sewer relocation works (subcontract to Sefton Dive) for next month: (All Wellington Road)

- Cut, breakdown & remove asphalt. Seal road with hot mix post .
- Conduct excavation to form trenching.
- Lay 300mm diameter u.PVC sewerage pipe, construct maintenance hole & backfill with stabilizing sand/cement mixture.
- Construct launching pit to facilitate directional thrust bore & implement safety measures for access thereof.

Christmas break from midday 24-12-09 until 04-01-09 with traffic controls on Auburn Road as they currently are during the Christmas break.

Miller Rd Overbridge

- Stage 1 Western Half of Bridge complete and reopened to traffic
- Stage 2 Eastern Half of Bridge - Suspended

Chester Hill Rd Overbridge

- Upper Bridge Deck works - Complete
- Underneath bridge Excavation Works - Complete
- Underneath Bridge Shotcrete Works - 50% Complete
- Existing brick abutment strengthening works - In progress
- Abutment strengthening Column construction works planned in Possession Weekend - Sat 23rd to 24th/01/10 (Out of Hours work involved)

Hector St Underbridge

- Bridgework - 95% complete
- Approach ground works and slab construction - Suspended

Woods Rd Underbridge

- Gas and Power Services Relocation - In Progress
- Piling platform and shoring construction of eastern and western Sides - 50% complete
- Bridgeworks - Suspended

Miller Rd Overbridge

- Stage 1 Western Half of Bridge complete and reopened to traffic
- Stage 2 Eastern Half of Bridge - Suspended

Prospect Creek Bridge:

- Prospect Creek Sub and Super-structure (100%) - minor works incl handrail install and paint touch up to be completed
- Cofferdam Removal at piers 3 & 4 (20%) - estimated completion 25/1/10
- Contouring and revegetation of embankments at Piers 3 & 4- 30/1/10
- Reinstatement of Moore St Cycleway, kerb & gutter, crash barrier (adjacent to Pier 5) -4/1/10 - 30/1/10
- Minor works to be completed as a result of suspended works incl;
Temporary Construction Fencing at Abutments 1 & 2 to be replaced with chain link fencing - 24/12/09

Bareena Street

- Stage 1 eastern half of bridge complete
- Traffic Switch for all north bound traffic from Western half to newly completed Eastern half of the bridge - completed 30/11/09
- Stage 2 Western Half of Bridge work area fencing - complete
- Temporary embankment widening earthworks on western side of bridge for access purposes - complete
- Piling equipment establishment - complete
- Bridge and Pile Wall Piling works expected completion - 23/12/09
- Full Bridge closure required for Stitch joint works - Mid March 2010
- Upper Bridge Deck Works expected completion (i.e. reopening of roadway to 2 way travel) - Late March 2010

Sefton Station

- All works on the site have ceased.
- No further work will occur at Sefton Station until further notice, and Gartner Rose have removed all site facilities. The station has been made safe for the period of the shutdown.

Carramar Station

- Works at Carramar are now complete.



Leightonfield Station

Leightonfield Station

- Works at Leightonfield are now complete.

4th Avenue Pedestrian Footbridge

- All works at the footbridge are subject to the project suspension and will not proceed until further notice.
- Gartner Rose have demobilised from site and removed all site facilities previously established.

Cabramatta Station

- The works at Cabramatta Station are proceeding uninterrupted.
- The deflection walls are nearing completion, and the stair abutment is next to be poured. Other in-ground works for the new station building are largely complete, and ready for work on the structure to commence in the new year.
- Fencing has been erected around the location of the new perpendicular parking to be constructed on Railway Parade south of the overpass. Clearing, levelling and excavation is in progress in preparation for the construction of a retaining wall and thence construction of the parking and new footpath.

Warwick Farm Station

- Gartner Rose have completed the construction of the pile caps for the up and down stairs and lift pits and are now demobilising from site.

Casula Station

- Gartner Rose have demobilised from site and removed site facilities.
- The site has been made safe when works will be limited.

Leumeah Station

- Gartner Rose have demobilised from site and removed site facilities.
- The site has been made safe for the period of the suspension.

Minto Station

- Works are continuing uninterrupted at Minto Station.
- The construction footprint has been claimed and alternative access arrangements have been put in place for the general public and commuters.
- The stairs have been demolished to make way for the construction of the new lift shaft and relocated stairs. Excavation has commenced and piling is in progress. During this period of construction commuters are being asked to utilise the existing ramp rather than the stairs.
- Service searching and relocation of services continues.
- The construction of the carpark remains on hold pending confirmation of the electrical works.

Campbelltown Station

- The suspension of works at Campbelltown has been partially lifted, with works for the new footbridge recommencing.
- Areas of work are the deflection wall for Stair 1 and the pile cap for Stair 3.
- The remainder of the site has been made safe for the period of the suspension.

Macarthur Station

- Works at Macarthur Station are now complete and Gartner Rose have been disestablished from the site.

Work on service relocations (signalling, high voltage, third party services) will continue as a priority.

Bankstown

- Birrong - 11kv bridge
- Wellington Rd - EA lights
- Tewinga/Wellington Rd - Trenching, ULX
- Auburn Rd - Pipe installation
- Campbell Hill Rd - ULX

Fairfield

- West St Cabramatta - U/g protection
- Cabramatta, Carramar, Canley Vale - ULX

Liverpool

- Liverpool and Casula - High voltage
- Liverpool, Lighthorse Park, Glenfield and Ingleburn - IE cable relocation, slab protection
- Warwick Farm, Casula Station - ULX
- Glenfield Road - Sewer relocation and ULX
- Atkinson Street - Portal frame at Sectioning Hut
- Liverpool-Glenfield - Communications and signalling

Campbelltown

- Farrow Road - IE ULX and slab protection
- Minto, Leumeah, Campbelltown, Macarthur - ULX
- Macarthur-Glenlee - OHW relocation

Fairfield Council

- Piling works at RW 150
- Retaining wall construction of RW 150
- Culvert completion with installation of the hand rail at CH 27.86

Liverpool Council

- Culvert construction at CH 34.4 Warwick Farm including Hand Rail
- Installation of the Anchors at RW 250
- Ground Treatment at Glenfield Fly over at Glenfield Tip Side
- Retaining Wall Construction for Glenfield Flyover Start in Jan 2010

Campbelltown Council

- Glenfield Channel deviation Works, Including CSR route, Terramesh Wall Construction between Ch 40.8 to 41.6
- Culvert work at Ch 41.16 including wing wall Construction and Reno mattress construction
- Bow bowing Ck Bridge; Form, Reo and Pour Column, Headstock
- Installation of the Girders at Bow Bowing CK Bridge
- Completion of the hand rail at Bunbury Curran CK Bridge
- Culvert completion at Fishers Ghost CK CH 55.375 including the retaining wall.

The January Possession work activity involves Glenfield Fly over and Glenfield Deviation Works.

CLG SCHEDULE - 2010

- Fairfield CLG - First Wednesday of the Month
- Bankstown CLG - Second Wednesday of the Month
- Liverpool/Campbelltown CLG - Third Wednesday of the Month

Complete schedule of dates is on the website

Next meeting dates:

- 3rd Feb 2010 - Fairfield CLG
- 10th Feb 2010 - Bankstown CLG
- 17th Feb 2010 - Liverpool CLG

Out of Hours Work - January Possession

2nd Jan 2010 - 18th Jan 2010

Liverpool Sectioning Hut

02 and 03 January (06:00 to 18:00 Sat & Sun) - WE27

09 and 10 January (06:00 to 18:00 Sat & Sun) - WE28

16 and 17 January (06:00 to 18:00 Sat & Sun) - WE29

Activities: Concreting works- build pit-concrete, footings-concrete,
excavate concrete in hole, erect steel

Equipment: Concrete truck, pump, 5 ton excavator, small mobile
cranes

Casula - ODG

02 and 03 January (07:00 to 17:30)- WE27

Activity: Excavation and construct cable route

Equipment: Excavator, 10 personnel, hand tools

09 and 10 January (07:00 to 17:30 Sat and Sun)- WE28

Activity: Excavation, construct cable route, recable signal equipment

Equipment:Excavator, 10 Personnel, Dumpy, hand tools

Glenfield Flyover - Reed

09 January (07:00 to 17:00 Sat WE 28)

16 January (07:00 to 17:00 Sat WE 29)

Activity: Completion of Foundation Treatment, Completion of retaining wall construction, Preparation of crane platform and platform certification, Survey works for location and levels, Check survey levels and backfilling at foundations (import granular fill if required), Placing of blinding layer for headstocks, Installation of precast headstocks

Equipment:

BR6 Glenfield Flyover: 2X300t cranes for pre-cast headstock installation, 2X300t cranes for pre-cast headstock installation & 30T Franna, General construction delivery trucks

Common Equipment: Excavators at both locations, Concrete Agitators, Concrete Boom Pumps, General Hand tools

Glenfield

09 to 10 January 10 (07:00 to 17:30 Sat & Sun)- WE 28

Activity: Recable signalling equipment. Construct cable routes.
Excavation

Equipment: Excavator, 10 Personnel and hand tools

Glenfield TIDC Yard

09 January (07:00 to 17:00 Sat WE28)

16 January (07:00 to 17:00 Sat WE 29)

Activity: Clearing & Grubbing, Excavation & Preparation, Construction of new Channel, Formation construction including Terramesh walls, Demolition of Wall and V-Drain, Backfilling and Capping works

Equipment: · General construction delivery trucks, Common Equipment: Excavators at both locations, Concrete Agitators, Concrete Boom Pumps, General Hand tools

Ingleburn to Macarthur

02 to 03 January 10 (07:00 to 18:00 Sat & Sun) - WE27

09 to 10 January 10 (07:00 to 18:00 Sat & Sun) - WE28

16 to 17 January 10 (07:00 to 18:00 Sat & Sun) - WE29

Activity: Pot Holing of existing buried cable routes, Excavating cable route trenches, Re-location of existing RailCorp signalling location cases, Installation & re-location of cables, Testing and Commissioning of new and altered signalling arrangements

Equipment: · Site Vehicles, Excavator (1 No.), Non-destructive high pressure jet blaster and vacuum plant (Sucker Truck), Tipper (1 No.), Sites to contain approximately 20 workers daily @ each site

Minto Station

09 and 10 January (06:00 to 22:00 Sat & Sun) - WE28

16 and 17 January (06:00 to 22:00 Sat & Sun) - WE29

Activity: Stitch pour between existing and new footbridge, Erection of structural steel shafts (x3)

Equipment: 100t crane, Oxy sets, 30t excavator, Concrete trucks, Concrete pump, Oxy sets, Delivery trucks, Traffic management

Leumeah

02 to 03 January 10 (07:00 to 17:00 Sat & Sun) - WE27

09 to 10 January 10 (07:00 to 17:00 Sat & Sun) - WE28

16 to 17 January 10 (07:00 to 17:00 Sat & Sun) - WE29

Activity: Pot Holing of existing buried cable routes, Excavating cable route trenches, Re-location of existing RailCorp 33.0 signalling location cases, Installation & re-location of cables, Installation of Under Line Crossings, Testing and Commissioning of new and altered signalling arrangements

Equipment: Site Vehicles, Excavators (1 No.), Non-destructive high pressure jet blaster and vacuum plant (Sucker Truck), Tipper (1 No.), Sites to contain approximately 20 workers daily @ each site

Campbelltown Yard

02 to 03 January 10 (06:00 to 22:00 Sat & Sun) - WE27

09 to 10 January 10 (06:00 to 22:00 Sat & Sun) - WE28

16 to 17 January 10 (06:00 to 22:00 Sat & Sun) - WE29

Activity: Pot Holing of existing buried cable routes, Excavating cable route trenches, Installation of Under Line Crossings

Equipment: Site Vehicles, Excavators (3 Nos.), Non-destructive high pressure jet blaster and vacuum plant (Sucker Truck), Tipper (1 No.), Sites to contain approximately 20 workers daily @ each site

Campbelltown to Glenlee

02 to 03 January 10 (07:00 to 18:00 Sat & Sun) - WE27

09 to 10 January 10 (07:00 to 18:00 Sat & Sun) - WE28

16 to 17 January 10 (07:00 to 18:00 Sat & Sun) - WE29

Activity: Pot Holing of existing buried cable routes, Excavating cable route trenches, Installation of buried and above ground cable routes, Installation of Under Line Crossings, Testing and Commissioning of new and altered signalling arrangements

Equipment: Site Vehicles, Excavators (3 Nos.), Non-destructive high pressure jet blaster and vacuum plant (Sucker Truck), Tipper (1 No.), Sites to contain approximately 20 workers daily @ each site

Campbelltown Station

09 and 10 January (06:00 to 22:00 Sat & Sun) - WE28

16 and 17 January (06:00 to 22:00 Sat & Sun) - WE29

Activity: Erect precast stairs 1,2 + 3 (stabling yard and platform 1 / 2),
Erection of roof structural steel, Erection of roof sheeting, Concrete
insitu stairs 1,2 + 3 (stabling yard and platform 1 / 2), Erection of
deflection walls

Equipment: 120t crane, Franna, Oxy sets, Delivery trucks, Scaffold,
Concrete pump, Concrete truck

Macarthur (Main South Line)

02 and 03 January (07:00 to 18:00 Sat & Sun) - WE27

09 and 10 January (07:00 to 18:00 Sat & Sun) - WE28

16 and 17 January (07:00 to 18:00 Sat & Sun) - WE29

Activity: Macarthur Decommissioning & Diversion of Overhead Wiring (OHW), Install Footings

Equipment: Hi-Rail Cherry Picker, 5 Ton Excavator, Concrete Pump, Hi-Rail Truck

Macarthur

02 to 03 January 10 (07:00 to 18:00 Sat & Sun) - WE27

09 to 10 January 10 (07:00 to 18:00 Sat & Sun) - WE28

16 to 17 January 10 (07:00 to 18:00 Sat & Sun) - WE29

Activity: Pot Holing of existing buried cable routes, Excavating cable route trenches, Installation of Under Line Crossings

Equipment: Site Vehicles, Excavators (2 Nos.), Non-destructive high pressure jet blaster and vacuum plant (Sucker Truck), All terrain Tele-handlers, Tipper (1 No.), Sites to contain approximately 20 workers daily @ each site

Macarthur

2am Saturday 2nd January to 4am 4th Monday- WE27

Activity: Install turnout

Equipment: Plant utilised will be 1 No. 16T Excavators, 1 No. Drott (Traxcavator), 2 No. 20T Dumper Trucks, 2 No. 120 Front End Loaders, 1 No. CA25 Smooth Roller Drum Vibrating Roller, 1 No. 8T Hi-Rail Excavator, 1 No. Water Cart & 1 No. Street Sweeper.

Resurfacing to be provided by JHR Tamper and Ballast Regulator.

Staff members will be 5 shifts of max. 12 staff, not including plant operators.

Macarthur

2am Saturday 9th January to 4am 11th Monday- WE 28

Activity: Regrade and Slew Main South Line

Equipment: Plant utilised will be 2 No. Drott (Traxcavator), 3 Nos. 16T Excavators, 6 No. 25T Dumper Trucks, 2 No. 120 Front End Loaders, 1 No. Bobcat, 1 No. D6 Dozer, 1 No. 11.5T Grader, 3 No. 13T Pad Foot Roller, 2 No. 13T Smooth Roller Drum Vibrating Roller, 2 No. 8T Hi-Rail Excavator, 1 No. 16T Excavator with Octopus & Threader, 2 No. Water Carts & 1 No. Street Sweeper.

Resurfacing to be provided by JHR Tamper and Ballast Regulator.

Staff members will be 5 shifts of max. 12 staff, not including plant operators.

Macarthur

2am Saturday 16th January to 2am 18th January- WE 29

Activity: Install Crossover (66A Points), Catchpoint (65A) and Turnout (65B)

Equipment: Plant utilised will be 2 No. Drott (Traxcavator), 3 Nos. 16T Excavators, 6 No. 25T Dumper Trucks, 2 No. 120 Front End Loaders, 1 No. Bobcat, 1 No. D6 Dozer, 1 No. 11.5T Grader, 3 No. 13T Pad Foot Roller, 2 No. 13T Smooth Roller Drum Vibrating Roller, 2 No. 8T Hi-Rail Excavator, 1 No. 16T Excavator with Octopus & Threader, 2 No. Water Carts & 1 No. Street Sweeper.

Resurfacing to be provided by JHR Tamper and Ballast Regulator.

Staff members will be 5 shifts of max. 12 staff, not including plant operators.

Proposed Works - dates to be confirmed

Activity: Excavating to an Integral Energy underground cable, laying a concrete protection slab and backfilling the area.

Three Locations: in the rail corridors adjacent to Huntsmore Rd, Minto; Queen St, Leumeah; and Birkdale Cres, Liverpool.

Equipment: Vacuum truck, excavator, compaction tools and hand tools

Hours: 7am to 6pm.

Upon confirmation of dates stakeholders will be notified 14 days in advance.

- CLG's
- Newspaper adverts -
 - The Macarthur Campbelltown Express
 - Campbelltown Advertiser
 - The Fairfield Champion
 - The Fairfield Advance
 - Liverpool Leader
 - Liverpool Champion
 - Dan Viet
 - Chinese Times and
 - The Future
- Letterbox drops to adjacent residents
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers
- Alternate Accommodation

Are there any questions on the out of hours package of works?



General Business

General Business . . .



Contacts:

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au