



*SSFL
Combined December 2010
CLG Meeting*

Bankstown CLG

- ARTC to follow up with the community art consultation process.

Fairfield CLG

- Contingency plan for the sewer main diversion on Broomfield Street, Cabramatta to be presented at the December CLG meeting.

Liverpool/Campbelltown CLG

- No action items tabled.

Broomfield Street, Cabramatta

The works will involve localised micro-tunnelling, excavation and trenching.

Programme (indicative)

- Proposed start date 21 February 2011 for a 3 month duration.
- Date pending delivery of specialised boring equipment.
- Busy Christmas, New Year and Chinese New Year periods avoided.

Breakdown (indicative)

- Mobilisation & potholing for services search (1 week).
- Micro tunnelling East of Fisher St (3 weeks).
- Micro tunnelling West of Fisher St (5 weeks).
- Open cut trench works at Bridge St end (2 weeks).
- Backfill, bitupave & reapply line marking (1 week).
- Demobilisation & 'make-good' works (2 weeks)



Proposed
Adjustment

Existing
Sewer

Location of Works: Broomfield Street Area 2 Carpark.

Time: Commencing 13 October 2010 for 13 weeks, from 7am to 5pm weekdays, and 8am to 1pm Saturdays.

Activity: Carpark works.

Equipment: Grader, excavator, roller and bogie truck.

- Traffic controls will be in place during these works, with intermittent traffic stoppage for short durations.
- Street parking on the station side will be closed for the duration of the station upgrade, with 'no stopping' signs erected.
- Pedestrian diversions will also be in place.

Cooper Road Bridge

Cooper Road to Bankstown Line Underbridge

- Piling and installing rocknail scheduled for WE24 (Saturday 11 and 12 December 2010).
- Installing rocknail and shotcreting.
- Constructing capping beam and base slab (concrete works).
- Excavating the first layer from the culvert to the Bankstown Line Bridge at the Western end.

Bankstown Line Underbridge to Auburn Road Bridge and level crossing

- Constructing a Waler beam (concrete works).
- Installing the pre-stressed anchor and stressing.
- Excavating the third layer.

Woods Road Underbridge

- Concreting substructure elements continuing.
- Installing a bridge girder scheduled for WE31 (Saturday 29 and Sunday 30 January 2011.) To enable the girder installation the junction of Woods Road and Wellington Road will be closed with detours in place.
- Bulk excavation earthworks continuing throughout December.
- Bored piling scheduled to commence in late December 2010 and throughout January 2011.

Woods Road to Sefton Station

- Minor concreting works on noise barrier pile caps around Sefton Station and east of the Station.
- Earthworks in the area are scheduled for Early January 2011, with no major traffic interruptions through December.

Sefton Station to Hector Street

- Bulk excavating earthworks continuing throughout December and early January.
- Rocknailing and shotcreting.
- Installing noise barrier panels scheduled for late January 2011.

Hector Street to Chester Hill Road

- Earthworks continuing.
- Constructing the retaining wall next to Hector Street scheduled throughout December and January.
- Increase of truck movements in the area will be noticeable, especially around Hector Street entrance gate.

Chester Hill Road to Miller Road

- Earthworks continuing.
- Piling for the noise wall at Nugent Park to be completed in December.
- Constructing pile caps for noise barriers and erecting columns.
- All truck movements will be through the Recycling compound.

Miller Road to Woodville Road

- No major activities are to be undertaken in December.
- Earthworks are scheduled for early 2011.

Woodville Rd to Bareena St

- Concreting barrier works are scheduled on Villawood Road (on top of the Blue Circle area) in early January 2011.
- Completing the portion of retaining wall to remove fencing around Carramar Station underpass (in order to remove the temporary fence) is scheduled in January 2011.
- There are no out of hours works planned during WE24 possession (11 and 12 December 2010).

Earthworks

- The main areas of earthworks are near Tewinga Road Birrong, between Auburn Road Bridge and Woods Road, around Sefton Station, between Hector Street and Miller Road.
- The next stage of major earthworks will commence once rocknailing and shotcreting is complete in January 2011.

Cabramatta Station

- Station work is continuing with ongoing work to the carparks, installing lift shaft and fitting out the new concourse.
- The existing perpendicular parking will be converted to parallel parking, and a footpath and cycleway to be partially installed. Parking will not be permitted along this section during the course of the work. The expected finish date is mid-April 2011.
- The construction of the retaining wall on Railway Parade has been completed, however, works are currently on hold pending RailCorp removing the GST running through the new car spaces. This is anticipated to be undertaken during January 2011.
- The opening of the new station facilities is currently scheduled for mid-April 2011.

Warwick Farm Station

- Station work is continuing following the installation of the bridge and lift shafts, and preparing for back of platform extensions and piling.

Sefton Station

- Station work has recommenced with a focus on installing, glazing and cladding lifts, completing works to the footbridge, upgrading the power supply and installing the CCTV.

Casula Station

- Station work has recommenced with a focus on installing services to provide power for the lifts.
- Work on the footbridge and lifts are on hold pending services relocation. SSFL lift and pedestrian bridge extension is programmed to be undertaken following the completion of the revised access road-works.

Minto Station

- Station work is continuing with two lift shafts already craned into position.
- The expected opening of the second car park is late January 2011.

Leumeah Station

- Station work will be continuing in late February 2011.
- Staged carpark works are being progressively extended.

Campbelltown Station

- Work will be re-commencing from late January 2011.

Macarthur Station

- Station work has been completed and Gartner Rose has disestablished from the site.

Out of Hours Work - January Possession

2 January to 17 January 2011

- **Location of Works:** Cabramatta Station.
- **Time:** 7am to 5pm on Sunday 2 and Monday 3 January 2011, with a contingency period from 5pm to 12am both days. If required, additional work will be undertaken on three of the following six days from Monday 3 to Saturday 8 January 2011 from 6pm to 7am.
- **Activity:** Demolishing the existing office and public toilet block; installing a new awning on the existing platform, steel portal frames and noise panels; excavating piling and retaining structures; roofing and drainage works; glazing and panelling after installing the lift; and working at the back of the platform.
- **Equipment:** 100t crane, 20t Franna, scaffolding, generator, piling rig, oxy sets, delivery truck, and powered and non-powered hand tools.

- **Location of Works:** Warwick Farm Station.
- **Time:** 7am to 5pm on Sunday 2, Monday 3, Saturday 8 and Sunday 9 January, with a contingency period from 5pm to 10pm on these days.
- **Activity:** Installing a new walkway over the freight line, structural columns for stairs, new footbridge beams, trans-floor slabs, porches, balustrades and new roofing to the stairs; demolishing a waiting room; switching power over; removing billboards; and working at the back of the platform.
- **Equipment:** 100t crane, 20t Franna, scaffolding, generator, oxy sets, delivery truck, and powered and non-powered hand tools.

- **Location of Works:** Casula Station.
- **Time:** 7am to 5pm on Sunday 2, Monday 3, Saturday 8 and Sunday 9 January, with a contingency period from 5pm to 10pm on these days.
- **Activity:** Panelling and glazing lift shafts, preparing trans-floor slabs for in-situ pouring, constructing a deflection wall, switching power over and working at the back of the platform.
- **Equipment:** 100t crane, 20t Franna, scaffolding, piling rig, oxy sets, delivery truck, and powered and non-powered hand tools.

- **Location of Works:** Ingleburn to Minto.
- **Time:** 7am to 10pm on Sunday 2, Monday 3, Saturday 8, Sunday 9, Saturday 15 and Sunday 16 January 2011.
- **Activity:**
 - Cutting and removing communications cables from B/J6 Communications Cabinet, installing cables into the new cable pit, joining cables, unbolting and removing B/J6 Communications Cabinet from base, removing concrete, and backfilling all open trenches.
 - Commissioning the New Train Radio Hut and decommissioning the Old Train Radio Hut.
 - Installing, changing over and commissioning communications cables (Combined Services Route Zone 4).
 - Relocating the 240V power supply to the Hot Box Detector from the Minto Compressor Hut.
 - Establishing and preparing the Minto Compressor Hut site, including trenching, and constructing formwork and cable route.
- **Equipment:** Site vehicles, a 3.5t excavator, excavators, crane truck, dumper trucks, power winches, generators and non-powered hand tools.

- **Location of Works:** Minto to Leumeah.
- **Time:** 7am to 10pm on Sunday 2, Monday 3, Saturday 8, Sunday 9, Saturday 15 and Sunday 16 January 2011.
- **Activity:** Relocating optical fibre cable, and installing, changing over and commissioning communications cables (Combined Services Route Zone 3).
- **Equipment:** Site vehicles, winches, and non-powered hand tools.

- **Location of Works:** Minto Station.
- **Time:** 7am to 5pm on Sunday 2, Monday 3, Saturday 8 and Sunday 9 January, with a contingency period from 5pm to 10pm on these days.
- **Activity:** Completing the Insulated Main Switchboard Room; installing landing porches, lift shaft number 2 and trans-floor slabs; drainage works; switching power over; and carpark works.
- **Equipment:** 200t crane, 20t Franna, scaffolding, generator, oxy sets, delivery truck, and powered and non-powered hand tools.

- **Location of Works:** Leumeah Station.
- **Time:** 7am to 5pm on Sunday 2, Monday 3, Saturday 8 and Sunday 9 January 2011, with a contingency period from 5pm to 10pm on these days.
- **Activity:** Installing the new pedestrian bridge extension, stairs and lift shaft; upgrading power; and working at the back of the platform.
- **Equipment:** 200t crane, 20t Franna, scaffolding, generator, oxy sets, delivery truck, and powered and non-powered hand tools.

- **Location of Works:** Leumeah Station.
- **Time:** 7am to 10pm on Sunday 2 and Monday 3 January 2011.
- **Activity:** Relocating signalling boards, and excavating and backfilling a pit.
- **Equipment:** Site vehicles, hi-rail crane truck, and hand tools.

- **Location of Works:** Leumeah to Campbelltown.
- **Time:** 7am to 10pm on Sunday 2, Monday 3, Saturday 8, Sunday 9, Saturday 15 and Sunday 16 January 2011.
- **Activity:** Installing, changing over and commissioning communications cables (Combined Services Route Zone 2).
- **Equipment:** Site vehicles, power winches, generators, and non-powered hand tools.

- **Location of Works:** Campbelltown.
- **Time:** 7am to 10pm on Saturday 8 and Sunday 9 January 2011.
- **Activity:** Relocating a signalling cabinet.
- **Equipment:** Site vehicles, 5t excavator, vacuum truck, dumper truck and Hiab truck.

- **Location of Works:** Campbelltown Station.
- **Time:** 7am to 5pm on Sunday 2, Monday 3, Saturday 8 and Sunday 9 January 2011, with a contingency period from 5pm to 10pm on these days.
- **Activity:** Constructing guttering, downpipes and lighting; installing the RailCorp swipe card system, security fencing and gates to stairs 1, 2 and 3; installing piles, beams and deflection wall; and relocating stormwater drainage.
- **Equipment:** 100t crane, 20t Franna, scaffolding, generator, piling rig, oxy sets, delivery truck and hand tools.

- **Location of Works:** Campbelltown to Glenlee.
- **Time:** 7am to 10pm on Sunday 2, Monday 3, Saturday 8, Sunday 9, Saturday 15 and Sunday 16 January 2011.
- **Activity:** Installing, changing over and commissioning communications cables (Combined Services Route Zone 1).
- **Equipment:** Site vehicles, power winches, generators, and non-powered hand tools.

Out of Hours Work

Weekend 29 - 15 to 16 January

Weekend 30 - 22 to 23 January

Weekend 31 - 29 to 30 January

- **Location of Works:** Rookwood Cemetery to Auburn Road, Regents Park.
- **Time:** 7am to 6pm Saturday 29 and Sunday 30 January 2011.
- **Activity:** Installing signal posts and modifying track circuits.
- **Equipment:** Site vehicles, hand tools, hi-rail crane truck and hi-rail telehandler.

- **Location of Works:** Joseph St, Lidcombe to Auburn Road, Regents Park.
- **Time:** 7am to 6pm Saturday 29 and Sunday 30 January 2011, with a contingency period from 4am to 7am both days.
- **Activity:** Installing cable insulation joints.
- **Equipment:** Two front end loaders, hand tools, oxy torch, grinder, welding equipment and water cart.

- **Location of Works:** Cooper Road Overbridge, Birrong.
- **Time:** 6am to 7pm Saturday 29 and Sunday 30 January 2011.
- **Activity:** Piling and installing anchors underneath Cooper Road Overbridge, and constructing a dish drain and concrete top slab.
- **Equipment:** 20t piling rig, rock nailing rig, two 33m concrete boom pumps, two concrete line pumps, concrete delivery trucks, wacker packer, dump truck with rubber tyres, 12t tipper, 14t mobile excavator, 7t mini excavator and hand tools.

- **Location of Works:** Cooper Road Overbridge to Gascoigne Road, Birrong.
- **Time:** 7am to 6pm on Saturday 29, and 8am to 6pm on Sunday 30 January 2011.
- **Activity:** Constructing formation in close proximity to the track.
- **Equipment:** 20t excavator, bogies and hand tools.

- **Location of Works:** Cooper Road to Woods Road, Birrong.
- **Time:** 7am to 6pm on Saturday 29 and Sunday 30 January 2011.
- **Activity:** Installing a new wire run and reprofiling overhead wiring.
- **Equipment:** Two hi-rail cherry pickers, two Manitou cranes, hi-rail scissor lift, hi-rail crane truck and non-powered hand tools.

- **Location of Works:** Wellington Road, east of Woods Road, Birrong.
- **Time:** 7am to 6pm on Saturday 29, and 8am to 6pm on Sunday 30 January 2011.
- **Activity:** Piling, earthworks, and installing a protection slab.
- **Equipment:** 2.5t low height piling rig, 15t bored piling rig, concrete pump, two 7t excavators, two tipper trucks, concrete delivery trucks and pole crane truck.

- **Location of Works:** Teresa Street to Woods Road, Birrong.
- **Time:** 7am to 6pm on Saturday 29 and Sunday 30 January 2011, with a contingency period from 8pm Saturday 29 to 6am Sunday 30 January 2011.
- **Activity:** Loading, transporting and lifting girders.
- **Equipment:** 100t mobile crane, 50t mobile crane, 20t Franna, three girder transportation vehicles, three crane support vehicles, two elevated work platforms, 5t excavator, two tipper trucks, four mobile flood lights and compressor.

- **Location of Works:** Woods Road, Birrong to Hector Street, Chester Hill.
- **Time:** 7am to 6pm on Saturday 29, and 8am to 6pm on Sunday 30 January 2011.
- **Activity:** Installing noise barriers.
- **Equipment:** 20t Franna, elevated work platform, Hiab truck, 5t excavator and hand tools.

- **Location of Works:** Woods Road, Birrong to Woodville Road, Villawood.
- **Time:** 6am Saturday 29 to 6pm Sunday 30 January 2011.
- **Activity:** Excavating, laying and backfilling stormwater drainage pipes.
- **Equipment:** Three 12t mobile excavators, three bogie tippers, three wacker packers, concrete trucks and hand tools.

- **Location of Works:** Wellington Road, Birrong.
- **Time:** 7am to 6pm on Saturday 29, and 8am to 6pm on Sunday 30 January 2011.
- **Activity:** Constructing a reinforced soil wall.
- **Equipment:** Front end loader, 5t excavator, bogies and hand tools.

- **Location of Works:** Sefton Station.
- **Time:** 7am to 6pm on Saturday 29, and 8am to 6pm on Sunday 30 January 2011, with a contingency period from 6pm to 10pm both days.
- **Activity:** Upgrading power, cladding and glazing to lift shafts, and working on the family accessible toilets and throw screens.
- **Equipment:** Delivery truck, oxy sets, generator, 60t crane, 20t Franna, day maker lights, compressor, jack hammers, and powered and non-powered hand tools.

- **Location of Works:** Hector Street, Chester Hill.
- **Time:** 7am to 6pm on Saturday 29, and 8am to 6pm on Sunday 30 January 2011.
- **Activity:** Removing sheet piles.
- **Equipment:** 25t excavator, bogies and hand tools.

- **Location of Works:** Miller Road to Woodville Road.
- **Time:** 7am to 6pm on Saturday 15, 22 and 29, and 8am to 6pm on Sunday 16, 23 and 30 January 2011.
- **Activity:** Earthworks, and installing high voltage and low voltage cabling.
- **Equipment:** 20t excavator, 12t excavator, elevated work platform, pole truck, hydraulic lift truck, truck, trailer, bogies, powered cable winch and hand tools.

- **Location of Works:** Casula Station.
- **Time:** 7am to 6pm on Saturday 22, and 8am to 6pm on Sunday 23 January 2011, with a contingency period from 6pm to 10pm both days.
- **Activity:** Upgrading the power, installing a lift shaft and footbridge components, constructing form work and pouring the deflection wall extension.
- **Equipment:** 100t crane, 20t Franna, delivery truck, oxy sets, generator, concrete pump, concrete delivery vehicles, day maker lights, and powered and non-powered hand tools.

- **Location of Works:** Glenfield Substation to Chesham Parade, Glenfield.
- **Time:** 7am to 6pm on Saturday 22, and 8am to 6pm on Sunday 23 January 2011.
- **Activity:** Removing points and half pilot staff.
- **Equipment:** Hiab truck, flat bed truck, tool truck, excavator, water cart and hand tools.

- **Location of Works:** Cambridge Avenue to Chesham Parade, Glenfield.
- **Time:** 4am Saturday 22 to 11pm on Sunday 23 January 2011.
- **Activity:** Installing crossover and catchpoint, tamping and adjusting ballast.
- **Equipment:** 16t excavator, Drott traxcavator, two 14t dump trucks, two front end loaders, water cart, street sweeper, tamper and regulator.

- **Location of Works:** Wilkinson Crescent, Ingleburn.
- **Time:** 7am to 6pm on Saturday 22, and 8am to 6pm on Sunday 23 January 2011.
- **Activity:** Cutting and removing communications cables from B/J6 Communications Cabinet, installing cables into the new cable pit, joining cables, unbolting and removing B/J6 Communications Cabinet from base, removing concrete, and backfilling all open trenches.
- **Equipment:** Site vehicles, 3.5t excavator, crane truck, and non-powered hand tools.

- **Location of Works:** Wilkinson Crescent, Ingleburn.
- **Time:** 7am to 6pm on Saturday 22, and 8am to 6pm on Sunday 23 January 2011, with a contingency period from 6pm to 10pm both days.
- **Activity:** Commissioning new train radio hut and decommissioning old train radio hut.
- **Equipment:** Site vehicles and non-powered hand tools.

- **Location of Works:** Victoria Road to Minto Road, near Minto Station.
- **Time:** 7am to 6pm on Saturday 22 and Sunday 23 January 2011, with a contingency period from 6pm to 10pm both days.
- **Activity:** Installing, changing over and commissioning communications cables (Combined Services Route Zone 4).
- **Equipment:** Site vehicles, power winches, generators, and non-powered hand tools.

- **Location of Works:** Warwick Street to Stafford Street, Minto.
- **Time:** 7am to 6pm on Saturday 22 and Sunday 23 January 2011, with a contingency period from 6pm to 10pm both days.
- **Activity:** Relocating the 240V power supply to hot box detector from Minto Compressor Hut.
- **Equipment:** Site vehicles, two excavators, two dumper trucks, and hand tools.

- **Location of Works:** Stafford Street to Redfern Street, Minto.
- **Time:** 7am to 6pm on Saturday 22 and Sunday 23 January 2011, with a contingency period from 6pm to 10pm both days.
- **Activity:** Establishing and preparing the Minto Compressor Hut site, including trenching, and constructing formwork and cable route.
- **Equipment:** Site vehicles, two excavators, two dumper trucks, and hand tools.

- **Location of Works:** Minto Station to Leumeah Station.
- **Time:** 7am to 6pm on Saturday 22 and Sunday 23 January 2011, with a contingency period from 6pm to 10pm both days.
- **Activity:** Establishing and preparing the Minto Compressor Hut site, including trenching, and constructing formwork and cable route.
- **Equipment:** Site vehicles, two excavators, two dumper trucks, and hand tools.

- **Location of Works:** Minto Station.
- **Time:** 4am Friday 21 to 10pm Sunday 23 January 2011, with a contingency period from 10pm to 12am Sunday 23 January.
- **Activity:** Upgrading power, cladding and glazing to lift shafts, fitting porch frames and handrails to the footbridge, erecting scaffolding, and demolishing access ramps.
- **Equipment:** Delivery truck, oxy sets, generator, 100t crane, 20t Franna, scissor lifts, knuckle boom, scaffolding, day maker lights, and powered and non-powered hand tools.

- **Location of Works:** Redfern Road to Ben Lomond Road, Minto.
- **Time:** 7am to 6pm on Saturday 22, and 8am to 6pm Sunday 23 January 2011, with a contingency period from 6pm to 10pm both days.
- **Activity:** Relocating optical fibre.
- **Equipment:** Site vehicles, winches and non-powered hand tools.

- **Location of Works:** Leumeah Station.
- **Time:** 7am to 6pm on Saturday 22, and 8am to 6pm Sunday 23 January 2011, with a contingency period from 6pm to 10pm both days.
- **Activity:** Extending the footbridge and platform, erecting and positioning bridge planks, installing the precast lift shaft, and integrating the platform to the lift shaft entry.
- **Equipment:** Delivery truck, oxy sets, generator, 130t crane, 20t Franna, knuckle boom, concrete pump, concrete truck, day maker lights, and powered and non-powered hand tools.

- **Location of Works:** Leumeah Station to Campbelltown Station.
- **Time:** 7am to 6pm on Saturday 22 and Sunday 23 January 2011, with a contingency period from 6pm to 10pm both days.
- **Activity:** Installing, changing over and commissioning communications cables (Combined Services Route Zone 2).
- **Equipment:** Site vehicles, power winches, generators, and non-powered hand tools including screwdrivers, pliers, spanners, and splicers.

- **Location of Works:** Queen Street, Campbelltown west of Campbelltown Road.
- **Time:** 7am to 6pm on Saturday 22 and Sunday 23 January 2011, with a contingency period from 6pm to 10pm both days.
- **Activity:** Relocating a signalling cabinet.
- **Equipment:** Site vehicles, hammer drill, hi-rail Hiab and hand tools.

- **Location of Works:** Campbelltown Station.
- **Time:** 7am to 6pm on Saturday 22, and 8am to 6pm Sunday 23 January 2011, with a contingency period from 6pm to 10pm both days.
- **Activity:** Installing hand rails to the footbridge, adjusting the staff footbridge, piling and altering hoarding.
- **Equipment:** Delivery truck, oxy sets, generator, 20t Franna, drilling rig, excavator, tip trucks, concrete pump, concrete delivery vehicles, pressure washers, day maker lights, and powered and non-powered hand tools.

- **Location of Works:** Campbelltown Station and Yard.
- **Time:** 7am to 6pm on Saturday 22 and Sunday 23 January 2011, with a contingency period from 6pm to 10pm both days.
- **Activity:** Installing smoke screens on Campbelltown footbridge.
- **Equipment:** Two Manitou cranes, two cherry pickers, two generators, and powered and non-powered hand tools.

- **Location of Works:** Bolger Street, Campbelltown to Glen Alpine Electricity Substation.
- **Time:** 7am to 6pm on Saturday 22 and Sunday 23 January 2011, with a contingency period from 6pm to 10pm both days.
- **Activity:** Installing, changing over and commissioning signalling and communications cables (Combined Services Route Zone 1).
- **Equipment:** Site vehicles, power winches, generators and non-powered hand tools.



Out of Hours Work
Weekend 34 - 19 and 20 February

- **Location of Works:** Joseph Street to Cooper Road, Birrong.
- **Time:** 7am to 6pm on Saturday 19, and 8am to 6pm Sunday 20 February 2011.
- **Activity:** Installing signalling and cable route works.
- **Equipment:** Site vehicles, crane truck, excavator, Manitou crane, tipper truck, vacuum truck (contingency only), and non-powered hand tools.

- **Location of Works:** Cooper Road, Birrong.
- **Time:** 6am to 6pm on Saturday 19 and Sunday 20 February 2011.
- **Activity:** Installing rock anchor under Cooper Road Bridge, steel fixing, installing formwork, excavating, and pouring concrete cap beams.
- **Equipment:** 5t excavator, 5t balloon tyred dump truck, 15t drill rig, grout pump and hoses, concrete boom pump, concrete trucks, oxy sets, and hand tools.

- CLG's
- Newspaper adverts -
 - Bankstown Express
 - Bankstown Canterbury Torch
 - Macarthur Chronicle
 - Campbelltown Macarthur Advertiser
 - The Fairfield Champion
 - The Fairfield Advance
 - Liverpool Leader
 - Liverpool Champion
 - Dan Viet
 - Chinese Times
 - The Future
- Letterbox drops to adjacent residents
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers
- Alternate Accommodation

Are there any questions on the out of hours package of works?



Scheduled February 2011 Works

Works scheduled in February 2011

Cabramatta Station

- Carpark Area 2 - footpath works.
- Carpark Area 3 - preparing and pouring the concrete underslab, and installing paving to open stair, lift and toilet.
- Carpark Area 4 - constructing retaining wall 150 and the remainder of the bike path, and completing the gas protection slab.
- Toilet Facilities - demolishing the existing public toilet.
- Office - demolishing the existing office structure.
- New awning on existing platform - relocating existing services, excavating footings behind hoarding, constructing formwork, pouring concrete and erecting noise wall barriers.
- Platform - constructing the back of the platform and extension at the north end.

Campbelltown Station

- Driver Access Bridge - fitting gates and associated fencing, roughing in electrical works for the bridge and gates, fitting nosings to stairs, pre-casting and casting concrete in-situ, and repairing concrete.

Leumeah Station

- Carpark Area 2 - installing piles for retaining wall 419 and pouring footing, installing the retaining wall and backfilling, and excavating and installing lighting services.
- Deflection Wall (SSFL side) - erecting structural columns, installing reinforcement, forming the first shutter and service conduits.
- Stairs (SSFL side) - erecting columns, installing structural beams, and constructing keystone walls.
- Lift shaft (SSFL side) - curing precast units, scaffolding, and installing prefabricated lift shaft and roof.
- Platform - constructing footings, keystone walls and barrier posts.
- Sydney Water connection works (Day and Night works through one weekend in February)

Minto Station

- Carpark Area 4 - installing boom gate and card readers in carpark, new fence, perimeter and gates.
- Insulated Main Switch Board Room - recessing the existing ramp to allow for Lift Shaft 2, preparing and pouring transfloor slab capping for Lift 2, installing landing porches, fitting out services and installing drainage.
- Lifts - installing 'Up Platform' lift shaft and associated transfloor slabs, fitting glazing and louvers, and installing SSFL and 'Up Side' lifts.
- Platform - completing platform finishes.

Casula Station

- Precinct - completing the road re-alignment.
- Lifts - preassembling lift shafts and casting pre-cast transfloor slab, lifting the lift shaft and transfloor slab into position, preparing and pouring transfloor slab topping layer and kerbs, fabricating panels and glazing, and installing electrical supply, roof system and panels.
- Services - completing mechanical works, and installing and commissioning electric services .

Warwick Farm Station

- New Walkways - installing structural columns for stairs, footbridge beams and transfloor slabs , and reinforcing and forming transfloor slabs.
- New Stairs - constructing porches, balustrades, roofing, formwork, keystone wall and formwork; tiling hand rails; pouring in-situ stairs; lifting pre-cast stairs.
- Lifts 2 and 3 - making amendments to 'Down Side' lift shaft; installing louvers, vent fans, and structural steel shaft; glazing; and installing and commissioning 'Up Side' lift.
- Family Accessible Toilet - roughing-in new service points, waterproofing, and fitting out and commissioning.
- Ticket Office Access Ramp - constructing ticket office access ramp.
- Platform - installing piles, precast BOP wall panels, conduits; roughing in services; back filling and compacting; and preparing and pouring platform slab.

Sefton Station

- Precinct - completing the bus stop extension, and relocating kerb and gutter.

- **East of Sefton Dive and including Cooper Road Bridge** - anchoring.
- **Cooper Road Bridge to Bankstown Line Underbridge** - shotcreting.
- **Bankstown Line Underbridge to Auburn Road Bridge** - pump station power supply works.
- **Auburn Road Bridge inclusive to Level Crossing** - constructing capping beam and waler beam, excavating, and shotcreting.
- **Level Crossing to Woods Road Bridge** - piling.
- **Woods Road Underbridge** - installing girders.
- **Woods Road to Sefton Station** - piling.
- **Sefton Station to Hector Street** - earthworks.
- **Hector Street to Chester Hill Station** - reinforcing soil wall for retaining walls.
- **Chester Hill Station to Loop Slew Entry** - culvert works, piling, drainage works
- **Miller Road Bridge** - strengthening abutment.
- **Loop Slew Entry to Past Leightonfield Station** - removing and replacing unsuitable material clear of existing services.
- **Revised alignment of Refuge Loop at Exit Slew** - excavating.

Bankstown

- Successfully completed two shopfront sessions (thanks Dale) and one door knock - offering residents the choice of four designs.
- The community selected a design and this has now been commissioned
- Artists from Clayhouse are meeting with Sefton High School to finalise the youth involvement in the building of the artistic (mosaic) wall at Sefton Station. The school were delighted to participate!

Fairfield

- Met with Artists Pepperbox on 7/12/2010
- Have finalised the contract details and the contract is now being developed
- A timetable has been developed for approval by council

Meetings with Liverpool and Campbelltown Councils to confirm their public art process will take place within the next month.

- Fairfield CLG - First Wednesday of the Month
- Bankstown CLG - Second Wednesday of the Month
- Liverpool/Campbelltown CLG - Third Wednesday of the Month

Next meeting dates:

- 2 Feb 2011 - Fairfield CLG
- 9 Feb 2011 - Bankstown CLG
- 16 Feb 2011 - Liverpool/Campbelltown CLG

The complete schedule of dates is on the SSFL website.



General Business . . .

- 24hr Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au