



*SSFL Overview*  
*Fairfield Community Liaison Group*

## Prospect Creek:

- Significant progress been made since starting work in the possession in Jan
- temporary sheet piling to abutments and pile work platforms were constructed during the possession
- Work significantly impeded by existing light poles and 33kv overhead wires, which will be relocated in May 2009
- Foundation works to commence end of March 2009
- Structural Steel and Prestressed Precast Concrete subcontract packages have been awarded

Focus on Liverpool area at this stage:

- Full package of out of hours work in Liverpool LGA weekend of 21 and 22<sup>nd</sup> March 2009
- Current progress has been limited to the establishment of the site compound at Warwick Farm, preparatory ground surveys along the freight line route and the location and verification of existing services, utilities and structures, and initial design verification works.
- Full construction is expected in late March 2009.

## Cabramatta Station Area

- Staged approach
- No net loss in car parking



## Noise Walls Final Design

- Provide details of design 6 May 2009
- David Cook from Caldis Cook will attend the CLG on 6 May and give a presentation on the noise walls finishes
- David has been consulting with members of the Fairfield Council on design that are suitable for the Fairfield LGA area

C:\Documents and Settings\phod1\Desktop\CaBRAMATTA STATION  
UPGRADE.pdf

- Prospect Creek - details to be included in next months meetings.
- Proposed work to take place in April Possession

Next meeting

Date: Wednesday 1<sup>st</sup> April 2009

- Complaints Hotline: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)