



SSFL Overview
Fairfield Community Liaison Group

BR4 Prospect Creek

- Weekend Track Possession 12/13 September 2009.
- Rail Truss Underbridge structural steel delivered and installed Saturday 12 September 2009.
- Rail Truss Underbridge precast installed Saturday 12 September 2009
- Pedestrian bridge structural steel installed Sunday 13 September 2009.
- Pedestrian bridge stage 1 of 2 precast installed Sunday 13 September 2009
- Moore Street/Fraser Road reopened to two-way traffic on 30 September 2009.
- Bridge precamber set on 7 October 2009.
- Bridge structures should be substantially complete by end of October 2009.
- Temporary works including cofferdams to be removed and demobilized during November 2009.

- Piling (Stage 1 North Side) - Complete
2. Piled Wall (North Side) - 9 from 15 piles complete
3. Abutment (Stage 1 Eastern end) - Complete
4. Approach Slab (Stage 1) - Complete
5. 'F' Type Barrier Sloped end termination (Eastern End) - Complete
6. Headstock Reo Place / Formation / Concreted - Planned completion
Thurs 8/10/09
7. Piled Wall Capping Beam Formation (North Side) - In progress
8. Precast Bridge Plank Installation (Stage 1 North Side) - Planned for
Tues 13/10/09
9. Traffic Switch onto newly completed North Half of Bridge i.e. closure
of southern half - Planned for 2nd Week of November 09
10. Minor adjustment / narrowing of footpath on South Eastern Cnr (in
readiness for stage 2 bridge works) - Commencing 19/10/09

REED Major activities in Fairfield (Oct 09):

- Sussex and Cabramatta Bridge - handrail and walkway installation
- Potholing Works / Service Identification
- Culvert works (Ch. 27.86)
- RW-150 - Piling works (Bored)
- Earthworks - Abutment works between Sussex and Cabramatta Creek Bridge.

- Works at Carramar on the underpass are nearly complete, with only a steel grate is to be installed in the current void to allow natural light into the pedestrian subway, and new concrete floor to be installed through the pedestrian underpass. This will occur during October, but will be done in two sections, thus maintaining pedestrian access through the underpass at all times.

- The works at Cabramatta Station have begun, following the opening of the new carparking on Broomfield St North.
- The bus stop has been relocated to its final position, and the disabled carparking has been relocated from North of the Station to a new location South of the station.
- A safety fence has been erected around the construction site to provide protection to the workers and safety for the general public. Final surveying and services searches are underway, with the construction of bored piles to begin in early October. This will be followed by the excavation and construction of pile caps and other general site works.
- Site facilities for construction workers have been erected on rented private land to minimise impact on local carparking.
- Fencing has been erected around the location of the new perpendicular parking to be constructed on Railway Parade south of the overpass. Clearing and levelling has begun in preparation for the construction of a retaining wall and thence construction of the parking and new footpath.

Carcoola Street Footbridge:

- Planning works have commenced for works at the 4th Avenue footbridge, and construction is expected to begin during November.
- Works have been redesigned to minimise impact on the local community, and negate the need for a temporary set of stairs to be constructed. The footbridge is expected to be out of commission for approximately 5 days, during which time alternative access arrangements will be made.



Out of Hours Work

Weekend 17 - 24th -25th October 2009

Carramar to Cabramatta Station
8am to 4pm on Saturday and Sunday

Activity: Install new power poles and string new conductors

Equipment: 25 ton slew crane with hand tools and cable

Broomfield Street, Cabramatta

8am until 6pm Saturday and Sunday

Activity: Relocation of existing steel troughing cable route closer to corridor boundary fence

Equipment: approximately 6 x site vehicles, 1 x vacuum excavation machine

Any question on the Out of Hours Works for WE17?



Out of Hours Work

Weekend 20 - 14th - 16th November 2009

4th Ave Footbridge (Carcoola Footbridge)

5am Saturday until 9pm Sunday

Activity: temporary stair erection and demolition of existing stair

Equipment: crane, scaffold, scissor lifts, 30t excavator

Carramar Station

5am Saturday until 9pm on Sunday

Activity: Infill and compact

Equipment: dump truck and compactors

Carramar - South of Horsley drive
7am until 5pm Saturday and Sunday

Activity: ULX construction (bore under railway line for 33kv cable)

Equipment: under bore machine, excavators and dump trucks

Any question on the Out of Hours Works for
Weekend 20?

Next meeting:

Wednesday 4th November 2009



Contacts:

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au