



SSFL Overview
Fairfield Community Liaison Group

- The programme for delivery of the Southern Sydney Freight line is being re-evaluated with a view to determine the most cost effective way forward
- The project is continuing ARTC is taking the opportunity to re-evaluate the programme because of three key issues
 - RailCorp ATRICS signalling system - changes may not be made until November 2010 or early 2011.
 - redesign part of the route to minimize impact from the Glenfield Garbage Tip.
 - extensive services re-location along aspects of the rail corridor has had an impact upon time and cost of delivery

- ARTC *will* complete, without any delay, the delivery of 'easy access' railway station upgrades:
 - Minto
 - Cabramatta.

- All other road upgrades and modifications will be completed to alleviate any third party inconvenience (e.g. a temporary footpath);
 - enables safe use
 - access of public areas
 - removes a potential environmental impact from the construction programme.

BR4 - Prospect Creek

- Weekend Track Possession 12/13 September 2009.
- Rail Truss Underbridge precast installed Saturday 12 September 2009
- Pedestrian bridge structural steel installed Sunday 13 September 2009.
- Pedestrian bridge stage 1 of 2 precast installed Sunday 13 September 2009
- Temporary works including cofferdams to be removed and demobilized during November 2009.



Bareena Street OB

Stage one works will be completed.

Stage two works at Bareena are currently under review.

REED Major activities in Fairfield (Nov 09):

- Activities at Fairfield council for the next 4 weeks:
- Box Culvert works at Ch 27.86 (Bareena St.)
- Hand rail and Walk way works for Sussex and Cabramatta Creek Bridge
- Abutment works Between Sussex and Cabramatta creek bridge
- Reinstatement of footpath at Sussex St. adjacent to the abutment
- Minor environmental works prior to demobilisation.

- Works at Carramar on the underpass are nearly complete, with only a steel grate is to be installed in the current void to allow natural light into the pedestrian subway.
- This will occur in Weekend 20 Possession works.

- The works at Cabramatta Station have begun, following the opening of the new carparking on Broomfield St North.
- The bus stop has been relocated to its final position, and the disabled carparking has been relocated from North of the Station to a new location South of the station.
- A safety fence has been erected around the construction site to provide protection to the workers and safety for the general public.
- Final surveying and services searches for stairs and deflection wall structure are complete.
- Construction of bored piles under SSFL deflection wall structure are complete.
- Excavation of deflection wall structure is complete with preparatory concrete works to stabilize sides of Excavation underway.

- Works were delayed 1 week due to rain.
- Shoring of Broomfield street adjacent to excavation has been completed to Structural Engineers details.
- Reinforced concrete works for deflection wall structure will begin shortly.
- Site facilities for construction workers have been erected on rented private land to minimise impact on local carparking.
- Fencing has been erected around the location of the new perpendicular parking to be constructed on Railway Parade south of the overpass. Clearing and levelling has begun in preparation for the construction of a retaining wall and thence construction of the parking and new footpath.
- In ground services such as signalling cabling is delaying progress

Carcoola Street Footbridge:

- Planning works have commenced for works at the 4th Avenue footbridge, construction will not take place until later in the project.
- Works have been redesigned to minimise impact on the local community, and negate the need for a temporary set of stairs to be constructed. The footbridge is expected to be out of commission for approximately 5 days, during which time alternative access arrangements will be made.



Out of Hours Work

Weekend 20 - 14th - 16th November 2009

Carramar- South of Horsley Drive
7am Saturday until 2am Monday

Activity: ULX - Construction (bore under railway line for 33kv cable)

Equipment: Underbore machine, Excavators and Dump Trucks.

Carramar Station

6am to 10pm Saturday and 8am to 6pm on Sunday

Activity: Infill and compact

Equipment: dump truck and compactors

Prospect Creek/ Cabramatta Sub-Station
7am to 5pm Saturday and 7am to 5pm Sunday

Activity: Prospect Creek Track Crossing

Equipment: Bucket truck, Crane, light vehicles

Any question on the Out of Hours Works for
Weekend 20?

Next meeting:

Wednesday 9th December 2009

- Combined CLG Meeting
- Sunnybrook Hotel, Warwick Farm
- Please RSVP for catering purposes.



Contacts:

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au