



*SSFL Overview*  
*Fairfield Community Liaison Group*

- Welcome back
- 2010 timetable of meeting dates
- Previous minutes
- Overview of CLG process for 2010
- Contractor update
- OOH Weekend 35
- UDLP update
- General business

- Sub and Super-structure (100%)
- Cofferdam Removal at piers 3 & 4 (100%)
- Contouring of embankments at Piers 3 & 4 complete
- Reinstatement of Moore St Cycleway, kerb & gutter, crash barrier (adjacent to Pier 5) - (70%) to be completed 12/2/10
- Embankments will be hand seeded with final landscaping to be performed by E+RW1 after cessation of suspended works
- Earthwork approaches and abutment RE Walls to be complete by E+RW1 at a later stage
- The existing Pedestrian Bridge and temporary access ramps will remain until cessation of suspended works, with demolition of existing Pedestrian Bridge to occur once new approaches are completed by E+RW1.
- Permanent SW diversion on Eastern side of Prospect Creek to be performed by E+RW1 (Commencement date to be confirmed). This may require temporary contra flow at Sandal Crescent to allow construction of pipe below road.
- VENM stockpile on Eastern Side of Prospect Creek to be removed within the next 2months

## Bareena Street Overbridge

- Southern Abutment including Wing Wall completed.
- Northern abutment 60% complete.
- Stage 2 Bridge plank installation scheduled for 4/2/10. (Broomfield St Footpath adjacent to the western works will be temporarily closed. Traffic controllers will be employed to assist pedestrian movements and to minimize disruption to the local community.)

- Stage 2 Structural Steel Walkway installation scheduled for 4/2/10.
- Walkway Transfloor slab installation scheduled for 11/2/10.
- Full Bridge closure required for Deck stitch joint works - Scheduled for Weekend 6th & 7th March 2010. (Weather dependent)
- Full Bridge Closure required for asphaltting work - Scheduled for Weekend 13th & 14th March. (Weather dependent)
- Upper Bridge Deck Works expected completion - end of March 2010 (i.e. reopening of roadway to 2 way travel)



- Awaiting for final approval to commence works
- Projected start date in approximately 4 weeks - beginning of March 2010
- The demolition itself is expected to take approximately 6 weeks
  
- Community Notification will be distributed
- Newspaper Notifications will be advertised
- Advise Stella Howatt - Villawood Senior Citizens

- Works at Carramar on the underpass have been completed

## Cabramatta Station

- The works at Cabramatta Station are proceeding uninterrupted.
- The deflection walls are complete, and the stair abutment has been poured with keystone blocks laid and stair support steel work installed.
- Scaffolding has been erected in preparation for the erection of the structural steel comprising the main building.
- The new parking and footpath on Railway Parade (South) will be completed in time for the Chinese New Year festivities.

## 4th Avenue Pedestrian Footbridge

- All works at the footbridge are subject to the project suspension and will not proceed until further notice.

## Sandal Cres Carramar

- Installation of lighting at ends of new pedestrian bridge over Prospect Creek
- Waiting for Integral Energy approval target date last week in February 2010

### **Cabramatta Underground-West St, Canley Vale**

- Install underground cable
- Terminate underground cable in substation and on pole.

**Plant:** cable winch, boom truck, generator.

### **Aerial installation and modifications- Pole 70 {Horsley Drive} to Pole 93 (West St, Canley Vale)**

**Plant:** pole truck, boom truck, winch

### **Villawood Underground-Cement Works to Horsley Drive**

- Trenching and excavating
- Installation of conduits and backfilling

**Plant:** 15-20 tonne excavators, dump trucks, water trucks, light vehicles

*Weekend 35* - Out of Hours Work  
26<sup>th</sup> - 28<sup>th</sup> February 2010



*WE35 - 26<sup>th</sup> - 28<sup>th</sup> Feb 10*

## Sefton Station

**Time:** 2am Saturday until 2am Monday

**Activity:** Modification of throw screens

**Equipment:** Crane, scaffold, and scissor lifts

## Chester Hill Overbridge

**Time:** 7am until 6pm Saturday and Sunday

**Activity:** Stripping form work on recent column construction

**Equipment:** EWP, hand tools and 7t excavator

## **Chester Hill**

**Time:** 2am Saturday to 2am Monday

**Activity:** Bore Under track crossing for HV cable route

**Equipment:** excavator, dumpy, hand tools, and directional bore

## **Villawood Station**

**Time:** 7am to 6pm Saturday and Sunday

**Activity:** Modify OHW structures

**Equipment:** Hi-Rail Cherry Pickers and Manitou (Cranes)

## Bareena Street Overbridge

**Time:** 7am to 6pm Saturday and Sunday

**Activity:** Bareena Street Overbridges Demolition of wing walls

**Equipment:** Excavator, Mobile Cranes, Trucks, Concrete Trucks, Concrete Pumps, Roller, Piling/ Sheet Piling Rigs and Hand tools

**Longfield Street, Cabramatta**

**Time:** 7am to 5.30pm Saturday and Sunday

**Activity:** Excavation work, protection of existing services, formwork around HV cable, and slab pour

**Equipment:** Backhoe, dig, concrete

**Broomfield St, Cabramatta**

**Time:** 7am to 5.30pm Saturday and Sunday

**Activity:** Excavation work, protection of existing services, formwork around HV cable, and slab pour

**Equipment:** Backhoe, dig, concrete

## **Cabramatta Station**

**Time:** 2am Saturday to 2am Monday

**Activity:** Platform Welding

**Equipment:** Crane, excavator, compactors, concrete pumps and bobcat

## Cabramatta Station

**Time:** 2am Saturday to 2am Monday

**Activity:** Platform Welding

**Equipment:** Crane, excavator, compactors, concrete pumps, and Bobcat

## Cabramatta

**Time:** 7am to 5.30pm Saturday and Sunday

**Activity:** Construct 3ULX's and local cable routes

**Equipment:** Excavator, Dumpy, Hand tools

**Bridge St, Cabramatta**

**Time:** 7am to 5pm Saturday and Sunday

**Activity:** Excavation work, protection of existing services, formwork around gas main, and slab pour

**Equipment:** Back hoe, dig, concrete trucks, welding and gas axe

**Broomfield St, Cabramatta**

**Time:** 8am to 10pm Saturday and Sunday

**Activity:** CFA piling works, and retaining wall construction

**Equipment:** Excavators, Rollers, FA piling rig, Cranes, Tipper Trucks, Concrete Trucks, Concrete Pump, Bobcats, Forklift trucks, Hand tools. Water Truck, Road Sweeper, and Lighting Towers

**Warwick Farm**

**Time:** 7am to 5.30pm Saturday and Sunday

**Activity:** Construct Cable Route

**Equipment:** Excavator, Dumpy, Hand Tools and Ladder



*WE35 - 26<sup>th</sup> - 28<sup>th</sup> Feb 10*

**Warwick Farm**

**Time: 7am to 6pm Saturday and Sunday**

**Activity: Bonding**

**Equipment: Hi-rail cherry pickers**

**Warwick Farm**

**Time:** 2am Saturday to 2am Monday

**Activity:** Sydney Water under bore

**Equipment:** Excavator, Dumpy, Hand Tools, elevated work platform and crane

**Atkinson Street, Liverpool**

**Time: 2am Saturday to 2am Monday**

**Activity: Sydney Water Under bore**

**Equipment: Excavator, dumpy, hand tools, elevated work platform,  
and crane**

## Liverpool to Glenfield

**Time:** 7am to 5pm Saturday and Sunday

**Activity:** Changeover signalling cable

**Equipment:** Hand tools, crane, and Truck

## Casula

**Time:** 8am to 10pm Saturday and Sunday

**Activity:** CFA piling works, Retaining wall construction, and backfilling retaining wall

**Equipment:** Excavators, rollers, CFA piling rig, Cranes, tipper trucks, concrete trucks, concrete pump, bobcats, forklift trucks, hand tools, water truck, and lighting towers

**Birkdale Crescent, Liverpool**

**Time:** 7am to 7pm Saturday and Sunday

**Activity:** Excavation work. Protection of existing services, formwork around gas main, slab pour and potholing

**Equipment:** Back hoe, dig, concrete trucks, welding and gas axe

## Casula Station Feeder Crossing

**Time:** 7am to 5pm Saturday and Sunday

**Activity:** Relocation of integral energy 11kV overhead service crossing the rail corridor Buckland Road, Casula

**Equipment:** Pole truck and hand tools

## Glenfield

**Time:** 8am to 10pm Saturday and Sunday

**Activity:** construction of safety barrier, construction of retaining walls, and earthworks

**Equipment:** Excavators, rollers, graders, tipper trucks, bobcats, forklift trucks, water trucks, knuckle booms, working platforms, hand tools, and lighting towers

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

Any question on the Out of Hours Works for  
Weekend 35?



# UDLP Presentation

# General Business

Next meeting:

Wednesday 3<sup>rd</sup> March 2010



## *Contacts:*

- Complaints Hotline: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)