



SSFL – MINUTES OF MEETING

Fairfield Community Liaison Group Meeting

Wednesday 02 June 2010 at 6:15 pm

Chair:	Rowena Lennings	
Community Representatives:	Ken Chapman John Medich Krystyna Cyron Tony Fornasier	
Guests		
ARTC	Prue Hodgson Vladimir Jankovic Claude Marais	
Gartner Rose	Paul Curran	
Arengo		
Reed		
ICLR	Rowena Lennings	Integrated Analysis Pty. Ltd.
EMR		GHD
Council	Marzi De Santi	Fairfield City Council (FCC)
Apologies:	Derek Corney Stella Howatt Daniel Rose Steve Blewitt Tim Cook	
Minutes Taken:	John Murray	

<p>1) <u>Welcome, introductions, Apologies</u> The Chair welcomed meeting attendees and made introductions.</p> <p>Apologies noted.</p>
<p>2) <u>Minutes</u> Corrections to Previous Minutes: - Page 2, Cabramatta Station, "Council comments have been closed out" amended to "Council comments to be closed out".</p> <p>Previous minutes accepted.</p> <p>Matters arising from previous Minutes: None</p>
<p>3) <u>Contractor Overviews</u> An update given of the status of various sites as per the presentation.</p>

Cabramatta

Q: - What is the major reason for the delays?

A: - Wet weather.

Blue Circle Demolition.

No complaints have been received regarding the demolition works.

Q: - Will the site services be disconnected back to the boundary?

A: - Yes. Services will be disconnected.

Q: - Will the fencing remain?

A: - Yes.

Cabramatta Station

Q: - How much of a delay has been caused by the rain?

A: - 6 – 7 days have been lost.

Q: - Will the works be completed sometime in September?

A: - Yes. The ticket office will be finalised in late October. Carparking is scheduled to be completed before the Moon festival

Q: - Will the ticket office be insulated?

A: - Air conditioning and insulation.

4) Out of Hours Work

A presentation given of the Out of Hours work for Weekend 04 given by ARTC as per the presentation.

5) General Business and Action items.

Q: - Has project funding been secured for the next financial year?

A: - The project status remains the same as reported at the May CLG.

Q: - Will there be confirmation of the project restart soon?

A: - Yes, as soon as packages of work come back on line for construction, full consultation and notification will be rolled out to the Community and CLG.

Q: - Will the SSFL be retendering for contracts?

A: - There will be no reason to retender.

Q: - Who is laying the track?

A: - John Holland Rail.



Q: - There was a recent local paper article about noise issues relating to concrete sleepers. The Ingleburn, Macquarie Fields area are looking for noise barriers. Is there a problem with the noise from concrete sleepers?

A: - Please refer to the Noise Presentation that we have previously presented at the CLG covering the placement of Noise Barriers and the testing associated with the placement.

Q: - The stairs at Cabramatta Station are to be divided by a rail. Is it possible to have "Left Up" and "Right Down" signs placed to direct people?

A: - This will be a RailCorp responsibility.

Status of previous action items

- 1) Remains
- 2) This is not pertaining to an SSFL action and will be removed.
- 3) Q: - When will the poles be removed?
A: - To be advised

No further Questions

Current Action Items: -

- 1) Dates for the artwork consultation timelines to be given to the CLG when project restart and completion dates are known.
- 2) CLG to be told the new location of the power poles in the car park opposite the Leisure Centre

6) Next Meeting

Wednesday 7th July, 2010

7) Meeting Close

Meeting closed: 6.40pm