



SSFL – MINUTES OF MEETING

Fairfield Community Liaison Group Meeting

Wednesday 04th August 2010 at 6:15 pm

Chair:	Rowena Lennings	
Community Representatives:	Ken Chapman Tony Fornasier Krystyna Cyron John Medich	
Guests		
ARTC	Prue Hodgson Mark Levy	
Gartner Rose		
Arengo		
Reed		
ICLR	Rowena Lennings	Integrated Analysis Pty. Ltd.
EMR	Tim Cook	GHD
Council	Marzi DeSanti	Fairfield City Council (FCC)
Apologies:	Ray Zygadlo Derek Corney Stella Howatt Daniel Rose Jan Collie	
Minutes Taken:	John Murray	

<p>1) <u>Welcome, introductions, Apologies</u> The Chair welcomed meeting attendees and made introductions.</p> <p>Apologies noted.</p>
<p>2) <u>Minutes</u> Corrections to Previous Minutes: - None.</p> <p>Previous minutes accepted.</p> <p>Matters arising from previous Minutes:</p> <p>Meeting 23 Action Items: -</p> <ol style="list-style-type: none"> 1. Still with ARTC. There will be a board announcement in the next 2 weeks in regards to Project Start up. 2. Still on notice. FCC raised the point that this is an OH&S issue and council has received complaints from the public.

3. The concrete barriers will be raised. Works are to be signed off. Date will be given to Prue Hodgson to pass on to the CLG.

4. Will advise when I have details of start date and communicate that to CLG and public.

Q: - Are there any updates on dates yet?

A: - The works are tied up with the approvals process.. When work recommences there will be re-notification of affected stakeholders.

Q: - Will this be at the same time as the sewer? Thinking of the impacts on Broomfield Street.

A: - ARTC does not as yet have a date for the Water Main relocation works at Broomfield Street, but when we do, we will advise.

Q: - Why have these works been put on the back burner. Is it finance?

A: - We are awaiting advice from the ARTC Board in regards to start up of packages of works, details of this will be imminent, however at this stage, there is no details.

Q: - The Car parks in the south section of Broomfield Street. What updates?

A: - The works have been progressing. There have been wet weather delays.

FCC made the point that 19th September is the time of the Moon festival and it would be good to have the Station accessible and as much car parking available as possible.

FCC also made the point that Broomfield Street is nearly complete. The angle parking is dangerous when reversing out from the curbing. "Rear to Curb" signs should be placed where easily visible. FCC requested that they require the signposting scheme that was part of the approval.

3) Contractor Overviews

An update given of the status of various sites as per the presentation.

Cabramatta Station

Q: - When is the old ticket office being demolished?

A: - There is not a firm date as yet in regards to the demolition, the new ticketing office will be supplied and commissioned before demolition occurs of the old one.

Q: - Is it possible to not demolish the awning?

A: - Part has already been removed. The remainder will be subject to the final design criteria.

Q: - Will the new toilet be operational before the Moon Festival?

A: - The new toilet will not be installed prior to the Moon Festival, however the old toilet block will remain and be utilised by the public for the Moon Festival.

Q: - There will be long lines during the New Moon Festival. Are the toilets going to be able to handle the numbers?



A: - The old toilets will be accessible, so it will be the same toilet numbers as at previous festivals.

Q: - Will it be possible for the old toilets to remain for the new Moon Festival?

A: - Yes.

Q: - When will the final details of the UDLP be available?

A: - The UDLP is 100% issued. Waiting for council and state approval. Will advise when finalised. The final UDLP has been presented to the CLG.

FCC will have a meeting with ARTC to confirm details.

FCC will sit with the Chamber of Commerce and go through the details.

Q: - Any idea of when the station will be finished?

A: - Will advise approximate completion date at the next CLG.

Q: - What is happening with the Artwork consulting?

A: - Monique Pritchard from ARTC will be consulting through the CLG and the FCC. The process is being worked up now. Details will be available at the next CLG meeting.

Q: - Will CLG members be invited to provide input into the type of art?

A: - This will be part of the consultation process

4) Out of Hours Work

There is no Out of Hours work in the Fairfield area for the next 4 weeks.

Q: - When is the next lot of OOH work?

A: - WE8 for Liverpool/Campbelltown. However this will not effect Fairfield LGA. Details of the next OOH Work, will be provided at the next CLG.

5) General Business and Action items.

FCC made the point that Co-ordination of the artwork in the area is an issue.

Q: - When will the sewer leak in Broomfield Street be fixed?

A: - This is a Sydney Water issue. This is not an ARTC or SSFL issue.

Q: - Is the sewer diversion is part of SSF?

A: - Yes, it is part of the SSFL works.

Q: - It appears that the footpath in front of the shops will be affected. Where is the opening going to be?

A: - I will arrange to have the Project Manager attend the next CLG if works are imminent and advise of all details of this particular part of the works.

No further Questions



Current Action Items: -

- 1) Dates for the artwork consultation timelines to be given to the CLG when project restart and completion dates are known.
- 2) Date for the turning on of the new light poles to be given to the CLG
- 3) Concrete strips in the newly constructed car parks on Railway Parade to be raised.
- 4) Details to be given to the CLG of the relocation of wires across the rail line at Broomfield and McBurney Road
- 5) A date will be given at the next CLG meeting for the completion of the new Cabramatta toilet block.
- 6) Details of the Artwork consultation process will be available at the next CLG meeting.
- 7) Exit and entry pit details and location for the sewer diversion in Broomfield Street will be available at the next meeting. The Project Engineer will also be at the next meeting.

6) Next Meeting

Wednesday 1st September, 2010

7) Meeting Close

Meeting closed: 7.06 pm