



*SSFL Overview*  
*Fairfield Community Liaison Group*

Action Items from previous meeting:

**1. ARTC to investigate damage to the fence adjacent to Sussex Street.**

Rectification works completed at Cabramatta Creek and Sussex Street - area returfed, ballast placed under the bridge, with all construction materials and silt fencing removed from the area.

**2. ARTC to follow up with the Polish Club re art work consultation - Donna Sowry of ARTC to contact the Polish Club and arrange a meeting.**

Donna met with the Polish Club on 23 February and they advised that they would like their white eagle (National symbol of Poland and the name of the Hall is the 'White Eagle Hall') to be incorporated in the design and they have asked that it be specifically included with the crown, a symbol of religious and political freedom.

## Broomfield Street, Sewer Diversion Works

- No changes to the indicative start date of April/Early May
- Still waiting for delivery of specialised boring equipment

### **Cabramatta Station**

- Station work is continuing with ongoing work to the platforms, footpaths and carpark with the fitting out of the new concourse reaching practical completion and being open to the public.
- Carparking is being changed to parallel parking along Broomfield Street, with a footpath currently under construction. The expected finish date is June 2011.
- The construction of the retaining wall on Railway Parade has been completed. After RailCorp's relocation of services construction is to be recommenced, with completion anticipated by June 2011.
- Cabramatta Station opening is to be staged
  - Stage 1 - The new concourse, ticket office, lift and stairs was handed over to RailCorp and opened to the public on 28 February 2011;
  - Stage 2 - Back of Platform and other station works to be opened 7 July 2011.

## **Carramar Station**

- Construction of a new footpath at Carramar Station commenced on 21 February and will continue until 25 March 2011.
- The works will be undertaken in normal construction hours from 7am to 6pm Monday to Friday and from 8am to 1pm on Saturday.
- A small portion of the western end of the carpark will be fenced and closed during this time.
- The equipment to be used will include an excavator, bogie truck, plate compactor, concrete truck, bobcat and small power tools.

Out of Hours Work  
Weekend 41 - 9 to 10 April 2011  
Week 41 - 11 to 17 April 2011

**Location of Works:** Cabramatta Station.

**Time:** 7am to 6pm Saturday 9 April and 8am to 6pm Sunday 10 April 2011, with a contingency between 6pm and 10pm both days.

**Activity:** Back of platform works including widening the platform, installing the new awning, demolishing existing ticket area and toilet block and electrical modifications.

**Equipment:** Delivery truck, hand tools, oxy sets, 60t Franna, 20t Franna, 12t rock breaker, 12t excavator, jack hammers, dump truck compressor, scaffolding, elevated work platform, power drill, power saw and drop saw.

**Location of Works:** Chester Hill Station to Woodville Rd, Villawood

**Time:** 7am to 6pm Saturday 9 and 16 April and 8am to 6pm Sunday 10 and 17 April 2011.

**Activity:** Removal and installation of replacement power poles.

**Equipment:** Elevated work platform x 2, pole truck with hydraulic lift, pot hole truck, 12t excavator, 40t mobile crane, truck mounted auger, truck and trailer for spoil removal, powered and non-powered hand tools.



## *OOH Works 9 - 17 April - Update*

**Location of Works:** Miller Rd to Woodville Rd, Villawood

**Time:** 6am Saturday 9 April to 10pm Sunday 10 April 2011.

**Activity:** Earthworks in Leightonfield Loop Area.

**Equipment:** 20t excavator x 2, front end loader, 17t roller, bogies, powered and non-powered hand tools.

**Location of Works:** Miller Rd to Woodville Rd, Villawood

**Time:** 2am Saturday 9 to 7am Monday 11 April 2011.

**Activity:** Track works, including removing the existing refuge loop, reconditioning the track formation, and construction of the new track.

**Equipment:** 20t excavator x 2, front end loader x 3, 14t dump trucks x 3, daymakers x 6, Plasser tamper/regulator, small track machines, oxy sets, rail saw, rail grinder, road sweeper, water cart, 10t vibratory roller, powered and non-powered hand tools.

**Location of Works:** Miller Rd to Woodville Rd, Villawood

**Time:** 6pm Monday 11 to 7am Tuesday 12 April 2011;  
6pm Tuesday 12 to 7am Wednesday 13 April 2011; and  
6pm Wednesday 13 to 2am Thursday April 2011.

**Activity:** Track works, including reconditioning the track formation and and construction of the new track.

**Equipment:** 20t excavator x 2, front end loader x 3, 14t dump trucks x 3, daymakers x 6, Plasser tamper/regulator, small track machines, oxy sets, rail saw, road sweeper, water cart, powered and non-powered hand tools.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

- Public Art Consultation update:
  - Donna met with Stella Howatt at the Villawood Senior Citizens Club - their focus is on nature and a sustainable future for their children and grandchildren. There were requests for an upgraded fence design. Donna will follow up and discuss the possibility with the designers.
  - Donna finished doorknocking affected residents in Carramar and Villawood and their messages were consistent. Nature/Sustainability/Freedom/Justice were key themes.
- A letter was received from Mr John Medich on behalf of the Cabramatta Chamber of Commerce on 18 February 2011. ARTC is currently developing a response to that letter.

Next meeting:

Wednesday 6 April 2011

- Complaints Hotline: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)