



SSFL Overview
Fairfield Community Liaison Group



Welcome

Woodville Road to Bareena Street

- Concrete type F barrier and galvanised W bean crash barrier works on Villawood Road (on top of the Blue Circle area) to commence mid June.
- Completing the remaining works on retaining walls RW120 and RW115.
- Temporary fencing is to be removed around the Carramar Station underpass.
- Continuing site maintenance in June including grass cutting, environmental and fencing repairs.

15A2 Endeavour Energy Underline crossing, Longfield Street to McBurney Road.

- Scheduled to commence in early June.
- The drive pit will be located inside the corridor opposite Longfield Street.
- The reception pit will be located in the RailCorp carpark off Railway Parade. The northern entrance opposite McBurney Road will be temporary relocated approximately 15m south of the current position.
- Open cut trenching across Broomfield Street and Railway Parade is scheduled for early July. Some lane closures will be required.

Cabramatta Sewer Realignment, Broomfield Street

- Works are currently on schedule.
- The underbore works on Broomfield Street are ongoing with an anticipated completion of the northern bore before the 13 June long weekend. The 170m southern bore is scheduled to commence after the long weekend.
- The northern manhole construction adjacent to Fisher St is scheduled to commence in early June.
- The open cut crossing of Broomfield St is scheduled to commence before the 13 June long weekend.

Cabramatta to Campbelltown - Protection Slab Works inside Rail Corridor

- Protection slab works inside the rail corridor commenced in late May and will be ongoing until August.

Cabramatta Station

- Station work is continuing with work to the platforms.
- Carparking at Area 5 on Railway Parade has commenced and will be completed late June 2011 including completion of the retaining wall subject to the weather.
- Paving and kerbing to be undertaken after completion of the Broomfield Street Sewer Diversion Works.

Next Out of Hours works are scheduled as follows:

- 9 - 10 July Weekend 1
- 16 - 17 July Weekend 2
- 23 - 24 July Weekend 3

Applications are being submitted to the Office of the Environment and Heritage on 3 June. Once approved construction notifications will be forwarded to CLG members and uploaded to the ARTC Project website.

- The Fairfield CLG has a consensual preference for “The Journey” artwork.
- Consensus has been reached on the basis of consideration of the results of community and stakeholder consultation along with individual personal opinion.
- Refinements to the design have been requested to better represent a diverse multi-cultural community.
- The artist will now proceed with finalising the design for execution.



General Business

Next meeting:

Wednesday 6 July 2011

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au