



*SSFL Overview*  
*Fairfield Community Liaison Group*



*Welcome*

### 15A2 Endeavour Energy Underline crossing, Longfield Street to McBurney Road.

- Works have commenced.
- The drive pit excavation inside the corridor opposite Longfield Street is complete.
- The reception pit is located in the RailCorp carpark off Railway Parade.
- The northern entrance opposite McBurney Road is to be temporary relocated approximately 15m south of its current position.
- Open cut trenching across Broomfield Street will be undertaken during normal hours.
- Open cut trenching across Railway Parade is scheduled for mid July. This will be undertaken at night to minimise disruption to local businesses and commuters.

## Cabramatta Sewer Realignment, Broomfield Street

- Works are ongoing.
- The northern underbore is complete.
- The southern underbore is 110m complete with 60m remaining.
- Reception pit excavating is to commence in early July.
- Construction of the two southern manholes is ongoing.

## Cabramatta to Campbelltown - Protection Slab Works inside Rail Corridor

- Protection slab works inside the rail corridor are ongoing.

## **Cabramatta Station**

- Station work is continuing with work to the platforms.
- Carparking at Area 5 on Railway Parade has commenced and will be completed mid July 2011 including completion of the retaining wall.
- Paving and kerbing to be undertaken after completion of the Broomfield Street Sewer Diversion Works.



# Out of Hours Work

- **Location of Works:** Fisher Street, Cabramatta.
- **Time:** 7am to 6pm Saturday 9 and 8am to 6pm Sunday 10 July 2011.
- **Activity:** Removing existing boundary fence around stanchion, erecting new boundary fence around danger zone side of stanchion, and installing track side shoring.
- **Equipment:** 7t excavator with auger attachment, sucker truck, timber hoarding and sleepers, rapid set concrete bag mix, and powered and non-powered hand tools.

- **Location of Works:** Cabramatta Station.
- **Time:** 7am Saturday 9 to 6pm Sunday 10 July 2011. There is a contingency in place between 6pm and 10pm Sunday 10 July 2011 if required.
- **Activity:** Back of platform works (down side), installing new awning roof and drainage (down side), and electrical modification works.
- **Equipment:** Delivery trucks, oxy sets, 60t crane, 20t Franna, scaffolding, Elevated Work Platform, generator, and powered and non-powered hand tools.

- **Location of Works:** Railway Parade and McBurney St, Cabramatta.
- **Time:** Seven weeknights between 9pm and 6am between Monday 18 July and Wednesday 31 August. Works will be undertaken a maximum of two nights per week.
- **Activity:** Open cut excavation for HV underline crossing, including saw cutting pavement, trenching and reestablishment of asphalt.
- **Equipment:** Lighting towers, road saw, 7 excavator, tip truck, Hiab tipper, shoring box, road plates, road miller, paver, delivery trucks and line marking equipment.

- **Location of Works:** Broomfield St, from Fisher St to Cabramatta Rd East, Cabramatta.
- **Time:** **Contingency works only.** Three nights between 9pm and 6am between Saturday 16 July and Wednesday 31 August. Works will be undertaken a maximum of two nights per week.
- **Activity:** Excavation works to retrieve a bore head (being used for sewer underbore works) if the bore head becomes stuck
- **Equipment:** Lighting towers, road saw, 7 excavator, tip truck, Hiab tipper, shoring box, road plates.



## *Public Art Update*



## *General Business*

Next meeting:

Wednesday 3 August 2011

- Complaints Hotline: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)