



*SSFL Overview*  
*Fairfield Community Liaison Group*



*Welcome*

- Introductions
- Apologies

### 15A2 Endeavour Energy Underline crossing, Longfield Street to McBurney Road.

- Works are ongoing.
- Underbore completed under railway.
- Installation of conduits completed in the underbore.
- Open cut trenching across Broomfield Street has been completed.
- Open cut trenching night work across Railway Parade has been cancelled. There has been a change in the process which may allow the works to proceed without undertaking an open cut trench. As such night works are currently not required.
- Connections in mid to late August are subject to Endeavour Energy power outage.

## Cabramatta Sewer Realignment, Broomfield Street

- Works are ongoing.
- 170m sewer underbore completed.
- Two southern manhole Ch 00 and Ch 11.95 completed.
- Manhole Construction at Ch 101 completed and Ch 270 ongoing.
- Commencing open cut trenching for the rising main.
- Making connections in September subject to Sydney water crew availability.

## **Cabramatta Station**

- Station work is continuing with work to the platform.
- Broomfield Street near Longfield Street works to commence. Expected duration is 6 weeks.
- Paving and kerbing to be undertaken after completion of the Broomfield Street Sewer Diversion Works.
- Railway Parade car park will be opened next week.



# Out of Hours Work

- **Location of Works:** Broomfield Street, between Fisher Street and Cabramatta Road West, Cabramatta.
- **Time:** Two nights plus one contingency night (either weekday or weekend) from 6pm to 6am, between Saturday 3 September and Monday 31 October 2011.
- **Activity:** Sewer connection works.
- **Equipment:** 7t excavator, tip truck, hiab tipper, wacker packer, concrete truck, jack hammer, compressor, back hoe, water pump, road sweeper, lighting tower, powered hand tools and sewer tankers (contingency only).

## Cabramatta Station - Deflection wall artwork

- The Community Amenity Offset Plan (24/10/08) budget for Fairfield Council artwork is \$75,000. This includes:
  - **All artist fees** (including community consultation, design of deflection wall artwork for Cabramatta Station, design of the artistic fences, design of the noise wall artwork)
  - **Materials** for the deflection wall artwork at Cabramatta Station
  - **Fabrication and installation** of the deflection wall artwork at Cabramatta Station
- Noise wall - artwork (adjacent to the Polish Hall)
  - A hebel artwork design (selected from the primary artwork - The Journey), will be chosen by Kristina (Polish Hall) and then ARTC designers will incorporate the design into the procurement of the noise wall and install within the rail corridor.

## Cabramatta Station - Deflection wall artwork

- The final artwork “The Journey” (agreed by ARTC & CLG) with proposed materials is to be presented to ARTC on Thursday 4 August 2011; in attendance will be:
  - Popperbox (Haline, Wil & Matt);
  - Stations First (Franswa Jooste); and
  - ARTC (Julie-Anne Barry, Communications Manager, John Verhoeven, Environmental Manager and Bob Ford, Area Manager Stations First)
- Points to be discussed and agreed at the meeting:
  - Type of materials to be used for the artwork
  - Budget for the materials for the artwork on the deflection wall (artistic fence and noise wall not included)
  - Installation costs for artwork on the deflection wall
  - Additional requirements from ARTC to ensure installation of artwork on the deflection wall (ie. Induction is required for all contractors entering into the work site; including crane operators prior to installation)
  - Design for noise wall and artistic fence to be provided to ARTC (Kristina to elect for noise wall near Polish Hall only)



## *General Business*

Next meeting:

Wednesday 7 September 2011

- Community Information Line: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)