



*SSFL
Fairfield CLG Meeting
February 2012*



Welcome

Introduction and Apologies

Previous meeting record

3A Rail

Cabramatta Sewer Realignment, Broomfield Street

- Sydney Water connection completed on 30 January.
- Phase 2 works will commence on 3 February and will involve the installation of a vent shaft in the existing Rail Corp carpark . This will take approximately 3 weeks to complete.

Stations First

Cabramatta Station

- Completing back of platform works and handover.
- Completing patchwork asphaltting, line marking, and opening traffic lights at Broomfield Street and Cabramatta Road East.
- Completed installation of paving works, Telstra pits, bike racks, street signage, tactile indicators, Australia Post box and removal of old road line markings.

Warwick Farm Station

- Currently completing carpark lighting, cul-de-sac asphaltting, kerbing and guttering, and footpath works in the Warwick Street carpark.
- Pavement works on the south side of the station is approximately 70% complete.

SFL - Area 1 (Leightonfield to Liverpool)

Completed work

- Majority of tree removal took place during January. Removal of remaining trees along the alignment will continue.
- Bareena Street overbridge surface work was completed. Work underneath the overbridge will continue.
- Potholing along alignment
- Establishment of compounds at Fraser Road and within rail corridor at Cabramatta.
- Implemented partial road closure to assist construction of approaches and associated pedestrian access at Prospect Creek, Carramar.

Upcoming work

- Closure of the shared footpath along Broomfield Street, between Sussex Street and Bareena Street, Cabramatta
 - Bicycle NSW advised
- Preparation works, including temporary closure, for extension of Fourth Avenue pedestrian bridge, Canley Vale.
 - Signage placed to advise of closure in February with further signage to be placed once confirmed.
 - Transport to be provided 24 hours while bridge is closed.
- Commencement of works at Cabramatta Station including the removal of a bus shelter.
 - Signage placed to advise of closure
- Constructing deflection structures at Cabramatta East.
- Commencement of noise wall construction, and bulk earthworks.
- Commence work within Villawood Compound

Notification and Consultation

- Notification for closure of the shared footpath along Broomfield Street, between Sussex Street and Bareena Street, Cabramatta.
- Notification of Road Closures at Bareena Street overbridge
- Notification of pedestrian impacts at Fourth Avenue pedestrian bridge, Canley Vale.
- Signage placed at Cabramatta Station advising of the removal of the bus shelter.
- Notification to local High School about temporary road closure at Prospect Road and Moore Streets
- Introduction to local businesses at Cabramatta
- Door knock to residents about Fraser Road compound at Canley Vale



Out of Hours Work

Location of Works: Fisher Street, Cabramatta.

Time: 7am to 6pm Saturday 18, and 8am to 6pm Sunday 19 February 2012. An approved contingency is in place from 7am to 6pm Saturday and from 8am to 6pm on one weekend between February and March 2012.

Activity: Removal of redundant sewer vent.

Equipment: 25t Franna crane, elevated work platform, and powered and non-powered hand tools.

Location of Works: Cabramatta Station.

Time: 7am to 6pm Saturday 18, and 7am to 6pm Sunday 19 February 2012. An approved contingency is in place from 6pm to 10pm on Saturday 18 and Sunday 19 February 2012.

Activity: Back of platform and electrical modification works.

Equipment: 25t Franna crane, scissor lift, oxy cutting equipment, generator, and powered and non-powered hand tools.

Location of Works: Cabramatta Road East, Cabramatta.

Time: 7am to 10pm Saturday 18, and 8am to 10pm Sunday 19 February 2012.

Activity: Excavating, installing piles and formwork, reinforcing and concreting for capping beam, and installing a bus shelter and station fencing.

Equipment: Excavator, bobcat, piling rig, concrete trucks, two 20t Franna cranes, sucker truck, generators, jackhammers, compressors, demolition saw, lighting towers, and powered and non-powered hand tools.

Location of Works: Cabramatta.

Time: 7am Saturday 18 to 10pm Sunday 19 February 2012.

Activity: Excavating, installing piles and formwork, reinforcing and concreting for a retaining wall .

Equipment: Excavator, bobcat, piling rig, two concrete agitator trucks, two concrete pumping trucks, two 20t Franna crane, two sucker trucks, four generators, angle grinder, compressor, two jackhammers, demolition saw, four lighting towers, and powered and non-powered hand tools.

Location of Works: Leightonfield to Blue Circle Cement (Kimora Avenue) Villawood.

Time: 5am to 6pm Saturday 18 February 2012. An approved contingency is in place from 5am to 6pm Sunday 19 February 2012 if required.

Activity: Installing aerial high voltage conductors. *Traffic lanes will be closed on Woodville Road to allow stringing of aerial conductors across the roadway. Traffic controls will be in place to manage pedestrian and vehicular movements.*

Equipment: Two elevated work platforms, and powered and non-powered hand tools.

Location of Works: The Horsley Drive to Prospect Creek, Carramar.

Time: 7am to 6pm Saturday 18, and from 8am to 6pm Sunday 19 February 2012. An approved contingency is in place from one weekend between 25 February and 25 March if required.

Activity: Installing aerial high voltage conductors.

Equipment: Two elevated work platforms, and powered and non-powered hand tools.

Location of Works: Site compounds located at Manning Street, Warwick Farm; Fraser Road, Canley Vale; and the Villawood train station.

Time: Between 7am Saturday 18 February to 10pm Sunday 19 February 2012.

Activity: Deliveries of supplies.

Equipment: Various supply trucks and delivery vehicles.

Location of works: Woodville Road, Villawood to Liverpool Hospital

Time: 7am Saturday 18, to 10pm Sunday 19 February 2012.

Activity: Construction of the main cable route, cess drainage, inter-track drainage and excavation of structural fill, capping, potholing and tree removal works.

Equipment: 13t and 20t excavators, Franna Crane, Grader, truck with bogie, trench digger, and excavator with hammer attachment for breaking rock. Other equipment to be used includes hand tools, light vehicles generators and lighting towers.

Location of works: Fourth Avenue, (Caroola Street), Footbridge, Canley Vale

Time: 7am Saturday 18, to 10pm Sunday 19 February 2012.

Activity: Erecting a temporary staircase.

Equipment: light vehicles, flat bed trucks for deliveries, 5t excavators with compaction plates, scaffolding, generators, lighting towers, and powered and non-powered hand tools.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

Cabramatta

- Currently finalising contractual and commercial agreements.
- Fabrication of design on granite scheduled to be undertaken in March-April.



General Business and Action Items

Next meeting:

7 March 2012

- 24 Hour Information Line: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au