



SSFL – MINUTES OF MEETING

Liverpool/Campbelltown Community Liaison Group - Meeting 9

Thursday 15 April 2009 at 6:15 pm

Liverpool Library

Chair:	Rowena Lennings	
Community Representatives:		
Liverpool	Michael Russell	
	Sireen Shaqawi	
ARTC	Prue Hodgson	Comm. Liaison Manager
	Greg Mullens	Senior Project Manager
	Novica Panici	Project Engineer
Parade Consulting	Matt Hurst	
Seymour White	Ari Fernando	
Reed	Victor Ng	
Gartner Rose	Daniel Rose	
Integrated Analysis Pty. Ltd.	Rowena Lennings	ICLR
EMR	Maurice Pignatelli	
Liverpool	Jeff Organ	Liverpool Council
Campbelltown	Vince Capaldi	Campbelltown Council
Apologies:	William Rooney	
Minutes Taken:	John Murray	

1. Welcome, introductions, apologies

The Chair welcomed meeting attendees and made introductions.

2. Previous Minutes record and matters arising

Previous meeting minutes were amended to reflect the attendance of Vince Capaldi at meeting 8 and corrections of dates for work at Mill Park, Woodbrook and Shepherd Street to 21st and 23rd April.

Matters arising: Wilkinson Murray graphs of noise readings taken during the additional noise monitoring will be amended to show more detail. The results will not be put into tabulated form. The new graphs will be Emailed to members and posted on the Web.

3. Contractors/Construction Updates

Reed – Victor Ng

Overview of current status as per presentation

Q: Nothing before next meeting?

A: Minor works. Additional information will be before the next CLG meeting.

Gartner Rose – Daniel Rose

Overview of current status and work at numerous locations in the near future as per presentation.

Prue Hodgson explained the notification process associated with the proposed works.

Q : Campbelltown station. The CLG will need to see the TCP 2 – 3 weeks before the works with Liverpool City Council comments incorporated.

A : The report is in process.

Q: Who is contracted to look after the turnaround access?

A: Reed with the road. Gartner Rose with the car parks. The final design will be sent to Liverpool City Council. This will show clear areas of responsibilities.

The design of the access road will impact on car park areas.

The following discussion was not part of the Gartner Rose presentation.

Q: Ingleburn. Land has been fenced off. There is a RailCorp fence in the middle of the road.

A: Ari to Email Prue Hodgson with details.

Q: Motorbikes are using the Powerhouse to access onto the old Golf course. Gates have been ripped off at the Reed construction site.

A: Someone has a key to access the contractors compounds (Gate 21) on Casula Road past the Powerhouse.

Woodbrook is being opened.

Security is to be reviewed on the gates.

Taken on notice. Council and ARTC will review security and access.

Q: Access Road to the Powerhouse. Residents will be involved in the design of the road?

A: This is a Liverpool City Council issue. There will be consultation undertaken by Liverpool City Council.

Q: Residents want involvement with the design of the retaining wall.

A: The design has been approved.

Q: The design has been altered. The residents have not been consulted.

A: The finishes are open for consultation, not the design. No extra land has been acquired. The wall is not designed to impact the access road for the Powerhouse.

ARTC to feed back timeline to the CLG.

An easement will be required for the batter wall.

Residents to not want sloping planes which will be open for abuse. They would prefer a wall in order to minimize abuse.

4. Out of Hours Work

Overview presented of out of hours work to be undertaken on the 16th, 17th and 18th May. (weekend possession 46)

Gartner Rose – Warwick Farm (as per presentation)

Arengo – Liverpool deck bridge. (as per presentation).

Q: Where is the deck bridge?

A: The footbridge and road bridge for the Hospital. Construction occurring on Hospital land

Gartner Rose – Casula Station (as per presentation).

Q: When is the equipment coming in?

A: Some equipment was trashed last time when it was brought in on the Friday evening. Contractor aims to bring the equipment in on the Saturday morning.

Q: Is the equipment going to impact traffic? (Past incidents quoted by CLG which impacted traffic)

A: Many of the incidents quoted were not ARTC contractors.

Q: Residents need to know when the equipment is going to be brought in.

A: Taken on notice.

Access issues for residents discussed by the CLG.

Noise impacts on residents will try to be minimised within reason.

ICLR asked the CLG for the preference of the residents for bringing the equipment in. Answer was on the Friday.

Gartner Rose – Where possible, the equipment will be delivered on the Friday but the RTA has restrictions on the movement of heavy vehicles.

Reed Constructions – Glenfield (as per presentation)

Woodbrook Road (as per presentation)

Mill Park 1 and 2 (as per presentation)

Q: Will the presentation be given to the residents?

A: Yes. It is part of the DECC requirements.

Q: DECC has to OK?

A: Yes. This is part of the process with RailCorp and DECC

Liverpool City Council pointed out that mitigations for noisy work and notifications need to be detailed well in advance.

Q: What mitigations are in place for the sheet piling?

A: The piling being undertaken is vibro piling, not drop hammer.

Q: With regard to notifications. What are the timeframes?

A: Out of Hours work, must be notified as per the DECC conditions, and they ask not less than 5 days and not more than 14 days before those works are to be undertaken



Q: Are the notifications being handled by a contractor?

A: Yes they are, we use Distribution and Display for most of our notifications.

Q: When the advertisements are placed in the newspapers, can they be more noticeable?

A: This will be requested through the agency.

5. General Business and Action Items.

Q: The samples for the retaining walls. When can the CLG view them?

A: Photos will be presented.

Liverpool City Council has selected a Charcoal scheme for the retaining walls.

Q: Landscaping around the Powerhouse. Samples were to be produced for the CLG. When can the CLG see these samples?

A: The finish of the sound walls has yet to be finalised.

Action item: Sireen Shaqawi to receive a copy of the UDLP

Q: Is there a date for the final plans to be presented to the CLG

A: Taken on notice. .

6. Meeting Closed

7.50pm

7. Next Meeting

When: Wednesday 20th May, at 6.30pm.