



SSFL Overview
Liverpool Campbelltown Community Liaison Group

Focus on Liverpool area at this stage:

- Full package of out of hours work in Liverpool LGA weekend of 21 and 22nd March 2009 was rolled out
- Current progress has been limited to the establishment of the site compound at Warwick Farm, preparatory ground surveys along the freight line route and the location and verification of existing services, utilities and structures, and initial design verification works.

Glenfield Flyover – March Possession work was successful:

- carried out the foundation and piling works at both bridge abutments.
- critical foundation works was carried out and completed to allow for the installation of the concrete piles.

Progress to date includes:

- Continuation of the underground services search and verification.
- Establishment of traffic management plans and controls.
- Establishment of erosion and sediment controls for each work site.
- The foundation treatment and construction of piling platforms.
- Initial site clearing of vegetation at a few work locations.
- Initial setout and design verification works.

- Established facilities at Campbelltown and Casula Station and begun work
- Next stage of construction will be establishment at Warwick Farm, Sefton, Leightonfield, Leumeah and Carramar
- This will allow construction to commence at these sites over the next month
- Initially the works will revolve around the construction of modification of car parking facilities
- Followed shortly by construction works on the station themselves

- Casula Station
- Minto Station
- Leumeah Station
- Warwick Farm
- Campbelltown

Tasks for CLG

- Provide input into finalisation of CEMP and sub plans
- Identify local issues and community preferences in regards to UDLP
- Identify local issues to be considered during construction
- Assist in resolving and prioritising issues
- Present the views of the broader community
- Brief the community on the development and progress of ssfl construction
- Table at meetings views of orgs/groups they represent in regards to construction activities

Weekend Possession 46

16th 17th 18th May 2009

Warwick Farm Station

- 7am to 10pm Sat
- 8am to 6pm Sun
- 2 piling rigs, tipper trucks and concrete pumps, 16 tonne 'city' crane
- Piling downside in carpark and up side adjacent to platform

Liverpool Deck Bridge

- 6am to 10pm Sat and Sun
- 20 T Manitou piling rig, 20 T Franna crane, 2 x tip trucks, Concrete truck & pumping arrangement, Hi-Rail Work Crane 20 Ton, 20 T Excavator, 2 Flood lights
- Construction of pier & deck. UC solidier pile driving. Multiple crane lifts for decked steel framework positioning, reo-cage bore hole insertion & UC rigging feed. Bored hole cast-in piling. Heavy support vehicles for delivery of construction materials to site. Excavations to move embankment.

Casula Station - 7am Sat to 5pm Sat and Sunday TBA

- Piling under the 33kV. Adjacent to the existing entrance walkway to the down platform. 4 Piles
- 13 tonne piling rig, 6 tonne tipper, Concrete truck; Concrete Pump; 16 ton city crane

Glenfield - 5am Sat to 3am Mon

- Installation of Columns, Headstock, Retaining Walls for Flyover
- Excavator, Concrete trucks, Franna crane, tray trucks, tipper trucks, hand tools

Woodbrook Road: 5am Sat to 3am Mon

- Piling and installation of columns, Form Work, Scaffolding & Earth Works
- Piling rig, Excavator, Concrete trucks, Franna crane, tray trucks, tipper trucks, 50 ton Crane, 90 ton Crane, 150 ton Crane, Hand tools

Mill Park 1 & Mill Park 2- 5am Sat to 3am Mon

- Piling and installation of columns, Form Work, Scaffolding, Earth Works (Power Outage Required for Piling)
- Piling rig, Excavator, Concrete trucks, Franna crane, tray trucks, tipper trucks, 50 ton Crane, 90 ton Crane, 150 ton Crane, Hand tools

Liverpool Yard Access Bridge at River Park Drive - 5am Sat to 3am Mon

- Piling and installation of columns, Form Work, Scaffolding, Earth Works
- Piling rig, Excavator, Concrete trucks, Franna crane, tray trucks, tipper trucks, 50 ton Crane, 90 ton Crane, 150 ton Crane, Hand tools

Between Shepherd Street and Woodbrook Road - earthworks - 5am Sat to 3am Mon

- Foundation Works, Piling and Sheet Piling, Retaining Walls: 250, 280 & 290
- Piling Rig & Sheet Pile Rig, Excavator, Concrete trucks, Franna crane, tray trucks, tipper trucks, Concrete Pumps, Hand tools

The work will be noisy and mitigations will be implemented:

- Monitoring at sites where there will be noisy works and residents close by
- Letterbox drops to affected area
- Individual briefings in specific areas
- Media adverts in the following newspapers:
 - The Future
 - Dan Viet
 - Chinese Times
 - Liverpool Leader/Champion
 - Campbelltown Macarthur Advertiser/Chronicle

ARTC and the team at Southern Sydney Freight Line appreciate everyone's patience while we build this important project for Sydney, NSW and the nation.

QUESTIONS??

Next meeting

Date: Wednesday 20th May 2009

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au