



SSFL Overview
Liverpool Campbelltown Community Liaison Group

Focus on Liverpool area at this stage:

- Full package of out of hours work in Liverpool LGA weekend of 16th - 20th May 2009 was rolled out

- Casula Station
- Minto Station
- Leumeah Station
- Warwick Farm
- Campbelltown

Macarthur Station

- Site facilities will shortly be established at Macarthur in order to allow for the construction of the deflection wall.
- There will be no impact on users of the station.

Campbelltown Station

- Site facilities have been established at Campbelltown Station and works have commenced.
- A number of piles have been constructed both on and off the platform in preparation for the construction of the footbridge and stairs.
- Piling work will continue at this station. There has been no impact on users of the station.

Minto Station

- Early works have completed, including survey and potholing to identify existing services.
- Fencing around the informal parking area previously used by commuters has been erected in order to allow final survey and setout work. This will then allow construction of the additional carparking to commence.
- The bus stop outside the station will shortly be relocated and construction of the new kerb and gutter alignment will commence.

Leumeah Station

- Early works have commenced including survey and potholing to identify existing services.
- Construction works are not expected to commence at Leumeah in the next month.

Casula Station

- Site facilities at Casula Station have been established and access routes to and from the station on the Eastern (down) side have been modified. Access has not been interrupted for users of the station.
- Piling commenced during the previous RailCorp shutdown and has continued since. Significant piling will occur during the shutdown of 16/17 May. Traffic management will be in place to ensure minimal impact on local residents.
- The road from the Casula Powerhouse carpark to the Casula Powerhouse will shortly be moved eastwards to allow construction of the new lift to begin.

Warwick Farm Station

- Early works including potholing and surveying are now complete.
- Works for the extension of the existing Warwick St carpark have now commenced. More than 50 additional car spaces are being created south of the existing carpark. The new carpark has been fenced and cleared in preparation for excavation, levelling, the installation of drainage and lights and surfacing.
- Piling around the station in preparation for the construction of the lift and footbridge will shortly begin. Much of this work will occur during the shutdown on 16/17 May and the further shutdown a fortnight later.

- Meeting with Campbelltown Inter-Agency
- Newspaper adverts
- Letterbox drops
- Individual briefings

Weekend Package of Works - Weekend 1

4th and 5th July 2009

Full details of works including site details, times etc will be provided at the next CLG.



What's next?

Next meeting

Date: Wednesday 17th June 2009



Contacts:

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au