



SSFL Overview
Liverpool Campbelltown Community Liaison Group

- Cabramatta Creek Bridge - continue piling works, foundation works and commence on columns and headstocks
- Sussex Street Bridge - commence piling works, foundation works and excavation around bridge abutments
- Hume Hwy Deflection wall - Piling works and concrete beams
- Shepherd Street Bridge - Continue concrete pile caps and commence girder installation
- Woodbrook Road Bridge - Continue concrete foundations, columns and headstocks
- Mill Park 1 and 2 Bridges - Continue concrete foundations, columns and headstocks
- Earthworks and retaining walls between Liverpool and Casula
- Realignment of River Park Drive

- Continue clearing works from Elizabeth Drive to Shepherd St.
- Continue earthworks between Woodbrook Rd and Casula Powerhouse Museum
- Glenfield Creek Bridge - Continue concrete foundation works, columns and headstocks then girders installation
- Continue foundation treatments for Glenfield Flyover reinforced earth walls
- Continue ethane gas line protection works at Glenfield
- Continue services investigation around Glenfield Substation
- Continue earthworks from Ingleburn to Macarthur
- Continue piling, foundation works, columns and headstocks for Bunburry Curran Creek Bridge
- Commence piling works at Minto Viaduct

- Casula Station
- Minto Station
- Leumeah Station
- Warwick Farm
- Campbelltown

- Piling is complete and the construction of the pile cap is underway.
- Works on the construction of the deflection wall proper will continue during July.
- There will be no impact on users of the station.

- Piling will continue this month at Campbelltown on Stair 1 for the drivers bridge and the pedestrian bridge deflection wall.
- Screw piles for Stair 2 will occur this month.

- Works have commenced at Minto Station.
- The bus stops will be relocated during July, and works to realign the kerb have commenced.
- One unofficial car parking area has been fenced to prepare for the construction of the new car park. Construction work in this car park will commence this month.
- Construction work on the station proper is not expected to commence this month.

- Site establishment is complete and works have commenced.
- Piling is underway and due to be complete during July. Lift pits will be excavated and poured during July.
- Pending approval of new designs the timing of the closure of the lift shaft will be significantly reduced from the planned 3 months, and will not occur during July.
- Minor adjustments to the carpark have commenced and will continue.

- Site facilities at Casula Station have been established and access routes to and from the station on the Eastern (down) side have been modified. Access has not been interrupted for users of the station.
- Piling is complete with the exception of piles to be constructed in the existing road. Lift pits are being constructed (again with the exception of the lift pit in the existing road).
- The realignment of the road from the Casula Powerhouse carpark to the Casula Powerhouse is on hold pending redesign.

- Works for the extension of the existing Warwick St carpark have now commenced. More than 50 additional car spaces are being created south of the existing carpark. Excavation and preparation works for the new surface are underway.
- Station works have been on hold due to a large number of services in the ground, however sheet piling adjacent to the down platform is scheduled to begin Saturday 4 July.
- Pending identification of services on the up side bored piling may begin during July.

Earthworks: Casula area between Shepherd St and Woodbrook Rd from 7.00am until 10.00pm for three weeks from:

- 11th to 14th August (week 1),
- 18th to 21st August (week 2) and
- 24th to 28th August 2009 (week 3)

The activities at this location will include: Sheet piling, piling works and earthworks

Equipment that will be used on site is as follows: Excavators, Cranes, Piling Rig, Dozers, Tipper Trucks, Hand Tools

Glenfield Creek Bridge

7.00am - 10.00pm

3rd August - 7th August 2009

- Installation of pre-cast bridge members
- Concreting and curing
- Install Headstocks

- Crane (450T)
- Franna
- Hand tools
- Concrete Agitators
- Concrete Pump Truck
- General construction delivery trucks

- CLG's
- Newspaper adverts -
 - The Macarthur Advertiser
 - The Macarthur Chronicle
 - The Leader
 - The Champion
 - The Future
 - Dan Viet and
 - Chinese Times
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (where required as per CNVIS)
- Alternate Accommodation (where required as per CNVIS)

Any question about the Out of Hours package of works?

Next meeting

Date: Wednesday 19th August 2009

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au