



SSFL Overview
Liverpool Campbelltown Community Liaison Group

- Casula Station
- Minto Station
- Leumeah Station
- Warwick Farm
- Campbelltown

- Construction of the deflection wall at Macarthur is nearing completion and should complete during August.
- Following this Gartner Rose will clean up and dis-establish site.
- There will be no impact on users of the station.

- Construction work will continue at Campbelltown station, however will not have an impact on the public.

- Works have commenced at Minto Station.
- The bus stops have been relocated and the kerb re-aligned.
- One unofficial car parking area has been fenced to allow the construction of the new car park. Construction work in this car park has commenced.
- Construction work on the station proper is not expected to commence this month, however early demolition may start.

- Site establishment is complete and works have commenced.
- Construction of the lift pit is underway.
- Pending approval of new designs the timing of the closure of the lift shaft will be significantly reduced from the planned 3 months, and will not occur during August.
- Minor adjustments to the carpark have commenced and will continue.

- Construction of the lift pits for both the up and down platforms is nearing completion. Construction of the far lift pit is on hold pending the relocation of the road.
- The realignment of the road from the Casula Powerhouse carpark to the Casula Powerhouse is on hold pending redesign.

- Works for the extension of the existing Warwick St carpark have now commenced. More than 50 additional car spaces are being created south of the existing carpark. Excavation and preparation works for the new surface are underway.
- Station works have been on hold due to a large number of services in the ground, however sheet piling adjacent to the down platform is scheduled to begin Saturday 4 July.
- Pending identification of services on the up side bored piling may begin during July.

Weekend 11 0 12th and 13th September 2009

Out of Hours Work

Warwick Farm

6am Saturday to 10pm Sunday

Installation of formwork, reo and concrete - Hume Hwy Deflection
Wall, Piling works

Equipment: Concrete trucks, concrete pumps, piling rigs, excavators,
drill rig, tipper truck, hand tools

Liverpool Hospital Bridge

6am Saturday to 6pm Sunday

Activity: Install mesh panels and carry out painting restoration works on pedestrian bridge, modify hand rail and carry out make goods works on road bridge.

Equipment: 2 x cherry pickers, hand held painting tools, hand held grinder, candy welder

Liverpool Deck Bridge

6am to 10pm Saturday and Sunday

Reo-steel fixing and formwork installation, concreting, ground anchor installation and stressing, steel installation for permanent walkway, concrete and reo-fixing, formwork construction.

Equipment: anchor stressing rig, 20t franna crane, 2 x tip truck, concrete truck and pumping arrangement, 2 x flood lights

Earthworks Warwick Farm to Casula

7am to 5pm Saturday and Sunday

Activity: Earthworks, piling works, sheet piling works, anchoring works and retaining wall works

Equipment: excavator, mobile cranes, trucks, concrete trucks, roller, piling/sheet piling rig

Shepherd Street

8am Saturday to 8am Monday

Activity: Installation of Girders and precast units at Shepherd Street Bridge

Equipment: Crane, franna, elevated work platform, delivery vehicles, general hand tools

Mill Park Bridges:

8am Saturday to 8am Monday

Installation of Girders at Mill Park Bridge 1 and installation of girders and precast units at Mill Park Bridge 2

Equipment: 40t Crane, hand tools, boom lifts, semi trailers, temporary traffic lights, day makers and general construction traffic/vehicles

Woodbrook Road:

8am Saturday to 8am Monday

Activity: Installation of Girders and precast units at Woodbrook Road Bridge

Equipment: Crane (300T), Franna (Used in Riverpark Road storage area), Hand tools, Boom lifts, Semi Trailers, Temporary Traffic Lights, Day markers, General construction delivery trucks

Casula Station:

5am Saturday to 9am Sunday

Activity: Installation of the structural steel shaft + headstock (Down).
Outside rail corridor. Adjacent to existing entrance walkway to the down platform.

Equipment: Crane, scaffold and scissor lifts

Glenfield Creek Area:

6am Saturday to 10pm Sunday

Activity: Installation of Piers, Super-T and Girders - Glenfield Creek Bridge

Equipment: Cranes, Concrete Pump, trucks and Hand tools

Glenfield Flyover (Reed)

8am Saturday to 8am Monday

Activity: Glenfield Flyover Bridge, Headstock Installation

Equipment: 250t & 300t Cranes, Cherry & Picker, Handtools

Glenfield Flyover (JHR)

7am Saturday to 7pm Sunday

OHW Certification/Handover

3no Hirail Cherrypickers/Manitous

Bunbury Curran Creek

1pm Saturday to 4pm Saturday and 6am Sunday to 6pm Sunday

Activity: Sheet piling

Excavator, Hand tools, general construction delivery trucks

Weekend 12 Out Of Hours Work

19th - 21st September 2009

Earthworks Warwick Farm to Casula

7am until 10pm Saturday and Sunday

Activity: Earth works, Piling works, sheet piling works, anchoring works and retaining works

Equipment: Excavator, Mobile Cranes, Trucks, Concrete pumps, Roller, Piling/Sheet Piling Rigs and hand tools.

Casula Golf Course

6am until 6pm Saturday and Sunday

Activity: Install new poles 64, 65, 66, 67, 68, 69, 69A, 70, 71, 72, 72A, 73, 74 and 75. Install new aerial conductors from pole 64 to 75.

Equipment: Elevated Work Platform's x 2, Light vehicle, 25t slew crane, cable truck and hand tools.

Casula Station

5am Saturday to 2am Monday

Activity: Structural lift shaft- Up, Structural lift shaft- Down

Equipment: 1 x crane, scaffold

Glenfield Creek to Glenfield Flyover

2am Saturday to 2am Monday

Activity: Installation of girder planks, Grouting and curing, Install Headstocks, Stitch pour and curing

Equipment: Crane (400T), 30T Franna, Hand tools, Concrete Agitators, Concrete Pump Truck, General construction delivery trucks, 2X300t cranes for pre-cast headstock installation & 30T Franna, General construction delivery trucks

Glenfield Flyover

7am to Midnight Saturday and 7am to Midnight Sunday

Activity: Reprofile of OHW and Structures

Equipment: Hi Rail Cherry Pickers, Cranes

North of Glenfield Substation

8am - 6pm Saturday and 8am to 5pm Sunday

Activity: Piling Works, Steel works, Concrete works, Ethane Gas protection slab, demolition of existing Traffic Hut, removal or redundant Staunchen Post

Equipment: • Excavator, Roller, Compactor, Water cart, Bogie trucks, Trenching machine, Grader

Ethane Gas Protection Slab

7am to 5pm Saturday and 7am to 5pm Sunday

Activity: Piling/boring works, Installation of reinforcement/cage,
Concreting and curing

Equipment: 2 Excavators, Backhoe, Sucker Truck, Roller, Compactor,
Piling rig, Crane, Franna, Hand tools, Concrete Agitators, General
construction delivery trucks

Glenfield Tie In

7am to 5pm Saturday and 7am to 5pm Sunday

Activity: Earthworks, culvert installation and formation & subsoil drainage

Equipment: Excavator, Roller, Compactor, Water cart, Bogie trucks, Trenching machine, Grader

Ingleburn Road, Ingleburn

6am to 6pm Saturday and 6am to 6pm Sunday

Activity: Install new poles 158, 159 and 160. Transfer existing conductors to new poles and secure. Remove redundant poles.

Equipment: Elevated Work Platform's x 2, Light vehicle, hand tools

Ingleburn Tie In

8am - 6pm Saturday and 8am to 5pm Sunday

Activity: Earthworks, culvert installation and formation & subsoil drainage to be undertaken

Equipment: Excavator, Roller, Compactor, Water cart, Bogie trucks, Trenching machine, Grader

Bunbury Curran Creek

6am Saturday to 4am Monday

Activity: Installation of Super-Ts, Girder Planks, and Deck unit

Equipment: Crane (450T), Franna, Hand tools, Concrete Agitators,
Concrete Pump Truck, General construction delivery trucks

Minto Viaduct Bridge

6am Saturday to 4am Monday

Activity: Installation of 750 Deep Girder Planks for the 2-span and 4-span bridge, 36 in total

Equipment: Crane (90T), Franna, Hand tools, Concrete Agitators, Concrete Pump Truck, General construction delivery trucks

Minto Station

8am Saturday to 2am Monday

Activity: Demolition of ramp and Lift pit Piling

Equipment:- 2 x Piling Rigs, Rubber Tyre Tippers, Concrete Pump, City Crane

Campbelltown Station - Campbelltown Road

7am to 5pm Saturday and 7am to 5pm Sunday

Activity: Earthworks, culvert installation and formation & subsoil drainage. Demolition of existing Ralcorp structure if access is available

Equipment: Excavator, Roller, Compactor, Water cart, Bogie trucks, Trenching machine, Grader

Campbelltown Station

7am to 5pm Saturday and 7am to 5pm Sunday

Activity: Piling on platform 1/2, Screw piles on platform 1/2, screw piles in stabling yard cess

Equipment: 2 x piling rigs, rubber tyre tippers, and concrete pump and city crane

Main South Line - Overhead Wiring Adjustments

2am Saturday to 2am Monday

Activity: Regrade MSL in preparation for installation of new infrastructure in WE 16 - 1:18.5 cross over. OH wire adjustments due to new track levels

Equipment: Drott/Bulldozer, 2 No. 16T Excavators, 4 No. 20T Dumper Trucks, 2 No. 120 Front End Loaders, CA25 Smooth Drum Vibrating Roller, 5T Hi-Rail Excavator. Resurfacing provided by JHR Tamper and Ballast Regulator

Main South Line - Overhead Wiring Adjustments

2am Saturday to 2am Monday

Activity: Regrade MSL in preparation for installation of new infrastructure in WE 16 - 1:18.5 xover. OH wire adjustments due to new track levels

Equipment: Drott/Bulldozer, 2 No. 16T Excavators, 4 No. 20T Dumper Trucks, 2 No. 120 Front End Loaders, CA25 Smooth Drum Vibrating Roller, 5T Hi-Rail Excavator. Resurfacing provided by JHR Tamper and Ballast Regulator

Macarthur Tie In

7am to 5pm Saturday and 7am to 5pm Sunday

Activity: ERW3 4- Earthworks, culvert, sub soil drainage

Equipment: Grader, water cart, excavator, roller, bogie trucks,
trenching machine



Out of Hours Work - WE11

- CLG's
- Newspaper adverts -
 - The Macarthur Advertiser
 - The Macarthur Chronicle
 - The Leader
 - The Champion
 - The Future
 - Dan Viet and
 - Chinese Times
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (where required as per CNVIS)
- Alternate Accommodation (where required as per CNVIS)

Any question about the Out of Hours package of works?

Next meeting

Date: Wednesday 19th August 2009

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au