



SSFL Overview
Liverpool Campbelltown Community Liaison Group

- Hume hwy Deflection wall Formwork, Reinforcement and Concrete pour.
- Liverpool Pedestrian Bridge: Piling Works, Earth works and Formwork, Reo and concrete pour
- Liverpool Yard Access Bridge: Form work ,Reo and Concrete Pour for the Bridge, girder installation for the Bridge
- Shepherd Street Bridge: Installation of the Girders, and Noise wall Post(Noise wall Post installation will be done during the WE17 possession), Backfilling of the Abutments, Installation of the Hand rail and Walk way.
- Mill Park Bridges: Backfilling of the Abutments,
- Woodbrook Road Bridge: Backfilling of the Abutments.

Bow Bowing Creek

- Completion of piling works
- Form, reo, pour for abutments & pier
- installation of precast girders

Minto Viaduct

- Form, reo, pour for abutments & piers

Bunbury Curran

- Sheetpiling at abutments
- excavation and backfill of abutments, form, reo and pour for wing walls at abutments and pile cap approach slab

Glenfield Flyover

- Ground stabilization
- construction of retaining walls
- stockpiling of precast girders and headstocks
- stockpiling backfill materials for retaining walls

Glenfield Creek

- backfilling at abutments

- Construction of the deflection wall at Macarthur station was completed during August.
- Gartner Rose are now disestablishing site and removing fencing and hoardings etc.
- There will be no impact on users of the station.

- Construction work will continue at Campbelltown station, however will not have an impact on the public.

- Works have commenced at Minto Station.
- The bus stops have been relocated and the kerb re-aligned.
- One unofficial car parking area has been fenced to allow the construction of the new car park. Construction work in this car park has commenced.
- Construction work on the station proper is expected to commence during September. During this time access arrangements to the station will change, however pedestrian access will be maintained.

- Site establishment is complete and works have commenced.
- Construction of the lift pit is underway and progressing well.
- Pending approval of new designs the timing of the closure of the lift shaft will be significantly reduced from the planned 3 months, and will not occur during September.
- Minor adjustments to the carpark have commenced and will continue.

- Construction of the lift pits for both the up and down platforms is nearing completion. Construction of the far lift pit is on hold pending the relocation of the road.
- The realignment of the road from the Casula Powerhouse carpark to the Casula Powerhouse is on hold pending redesign.

- The new car park is now complete and will be opened to the public in the first week of September.
- Station works have been on hold due to a large number of services in the ground, however sheet piling adjacent to the down platform is complete and the excavations and piling for the lift shaft on the down platform have commenced.
- Piling on the upside will continue throughout September.
- A section of the old carpark on the eastern side will be closed off from the public to allow excavation and piling for the new lift. This will not occur until after the new carpark is opened, thus ensuring there will be no loss of parking for commuters.

Weekend 12: Out Of Hours Work

19th - 21st September 2009

Earthworks Warwick Farm to Casula

7am until 10pm Saturday and Sunday

Activity: Earth works, piling works, sheet piling works, anchoring works and retaining works

Casula Golf Course

6am until 6pm Saturday and Sunday

Activity: Install new poles 64, 65, 66, 67, 68, 69, 69A, 70, 71, 72, 72A, 73, 74 and 75. Install new aerial conductors from pole 64 to 75.

Equipment: Elevated Work Platform's x 2, Light vehicle, 25t slew crane, cable truck and hand tools.

Casula Station

6am until 10pm Saturday and Sunday

Activity: Structural lift shaft- Up, Structural lift shaft- Down

Equipment: 1 x crane, scaffold

Glenfield Creek to Glenfield Flyover

2am Saturday to 2am Monday

Activity: Installation of girder planks, grouting and curing, install headstocks, stitch pour and curing

Equipment: Crane (400T), 30T Franna, Hand tools, Concrete Agitators, Concrete Pump Truck, General construction delivery trucks, 2X300t cranes for pre-cast headstock installation & 30T Franna, General construction delivery trucks

North of Glenfield Substation

8am - 6pm Saturday and 8am to 5pm Sunday

Activity: Piling Works, steel works, concrete works, ethane gas protection slab, demolition of existing traffic hut, removal of redundant staunchen post

Equipment: Excavator, roller, compactor, water cart, bogie trucks, trenching machine, grader, hand tools

Ethane Gas Protection Slab

7am to 5pm Saturday and Sunday

Activity: Piling/boring works, installation of reinforcement/cage, concreting and curing

Equipment: 2 Excavators, backhoe, sucker truck, roller, compactor, piling rig, crane, franna, hand tools, concrete agitators, general construction delivery trucks

Glenfield Tie In

7am to 5pm Saturday and Sunday

Activity: Earthworks, culvert installation and formation, and subsoil drainage

Equipment: Excavator, roller, compactor, water cart, bogie trucks, trenching machine, grader

Ingleburn Road, Ingleburn

6am to 6pm Saturday and Sunday

Activity: Install new poles 158, 159 and 160. Transfer existing conductors to new poles and secure. Remove redundant poles.

Equipment: Elevated Work Platform's x 2, light vehicle and hand tools

Ingleburn Tie In

8am - 6pm Saturday and 8am to 5pm Sunday

Activity: Earthworks, culvert installation and formation, and subsoil drainage to be undertaken

Equipment: Excavator, roller, compactor, water cart, bogie trucks, trenching machine and grader

Bunbury Curran Creek

6am Saturday to 4am Monday

Activity: Installation of Super-Ts, girder planks and deck unit

Equipment: Crane (450T), franna, hand tools, concrete agitators, concrete pump truck and general construction delivery trucks

Minto Viaduct Bridge

6am Saturday to 4am Monday

Activity: Installation of 750 deep girder planks for the 2-span and 4-span bridge (36 in total)

Equipment: Crane (90T), franna, hand tools, concrete agitators, concrete Pump truck and general construction delivery trucks

Minto Station

8am Saturday to 2am Monday

Activity: Demolition of existing ramp and lift pit piling

Equipment:- 2 x piling rigs, rubber tyre tippers, concrete pump and city crane

Campbelltown Station - Campbelltown Road

7am to 5pm Saturday and Sunday

Activity: Earthworks, culvert installation and formation, and subsoil drainage. Demolition of existing Ralcorp structure if access is available

Equipment: Excavator, roller, compactor, water cart, bogie trucks, trenching machine and grader

Campbelltown Station

2am Saturday until 2am Monday

Activity: Piling on platform 1/2, screw piles on platform 1/2, screw piles in stabling yard

Equipment: 2 x piling rigs, rubber tyre tippers, and concrete pump and city crane

.

Macarthur Tie In

7am to 5pm Saturday and Sunday

Activity: Earthworks, culvert works and sub soil drainage

Equipment: Grader, water cart, excavator, roller, bogie trucks,
trenching machine

**Any question about the WE12 Out of Hours
package of works?**

Next Scheduled Weekend Works:

24th October - 25th October 2009 (Weekend 17)

Warwick Farm to Glenfield

6am - 6pm Both Saturday and Sunday

Activities: Relocate cable routes

Equipment: Backhoe, dumpy and hand tools

Shepherd Street Bridge

7am until 10pm both Saturday and Sunday

Activities: Noise wall barrier and post installation

Equipment: Crane, franna, elevated work platform, delivery vehicles
and general hand tools

Liverpool to Casula Retaining Wall

7am until 5pm both Saturday and Sunday

Activities: earthworks, piling works, sheet piling works, anchoring works and retaining wall works.

Equipment: excavator, mobile cranes, trucks, concrete trucks, concrete pumps, rollers, piling/sheet rigs and hand tools.

Casula Station to Glenfield

6am until 6pm both Saturday and Sunday

Activities: Install new power poles

Equipment: pole truck, crane, sucker truck and light vehicles

Casula Train Station

7am until 10pm both Saturday and Sunday

Activities: structural lift shaft on both sides of the track

Equipment: 1 x crane and scaffold

Glenfield

7am until Midnight on both Saturday and Sunday

Activities: overhead wiring reproofing

Equipment: cherry picker

Glenfield Flyover

2am Saturday to midnight Sunday

Activities: Construction of retaining walls, preparation of headstock installation, installation of headstocks

Equipment: 2 x 300t cranes for precast headstock installation and 30t franna, general construction delivery trucks

North of Glenfield Station

7am until 5pm both Saturday and Sunday

Activities: piling works, steel works, concrete works, ethane gas protection slab, demolition of existing traffic hut, removal of redundant staunchion post

Equipment: excavator, piling rig, concrete vibrator, franna, hand tools, concrete agitators, concrete pump trucks, general construction delivery trucks.

Glenfield

1am Saturday to midnight Sunday

Activities: transfer rail legs from 6 foot up main to up cess of up refuge loop, sort and mark up and load rail onto rail set for transfer to Calwalla

Equipment: Locomotive, rail set and mobile cranes

Ingleburn Bunbury Curran Creek

7am until 5pm on both Saturday and Sunday

Activities: sheet piling for wing walls

Equipment: sheet piler, 12t excavator, bogie trucks, trenching machine
and concrete trucks

Minto Train Station

7am until 10pm both Saturday and Sunday

Activities: lift piling works and lift pit works on the down

Equipment: 1 x piling rig, concrete pump and concrete truck

Leumeah Train Station

2am Saturday to 2am Monday

Activities: potholing, excavation and block work

Equipment: Sucker truck, excavator, franna crane and concrete pump.

Campbelltown Train Station

2am Saturday until 2pm Sunday

Activities: piling cap on platform

Equipment: 2 x piling rigs, rubber tyre tipper and concrete pump and city crane

Macarthur Station to Glenlee

7am until Midnight on both Saturday and Sunday

Activities: removal of overhead wiring and staunchions

Equipment: cherry picker and 5t excavator

Macarthur Bow Bowing Creek

7am until 5pm on both Saturday and Sunday

Activities: piling works and possible installation of girders at Bow Bowing Creek Bridge depending on Program

Equipment: crane, franna and general hand tools

Macarthur to Glenlee

2am Saturday until 2am Monday

Activities: Track work regarding up main, over head wire adjustment and recertification. Install new infrastructure points and xover and turnout.

Equipment: Unimat tamping machine, regulator, PEM LEM's, 2 x 16t excavator, drott, 2 x 20t dumpers, 2 x L120 front end loaders, CA 25 roller, 5t excavator, 4 x Over head wire hi rails.

Macarthur

7am until 5pm on both Saturday and Sunday

Activities: earthworks, culvert and sub soil drainage

Equipment: grader, water cart, excavator, roller, boogie trucks,
trenching machine.

**Any question about the WE17 Out of Hours
package of works?**

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (where required as per CNVIS)
- Alternate Accommodation (where required as per CNVIS)
- Website



What's next?

Next meeting

Date: Wednesday 21st October 2009



Contacts:

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au