



SSFL Overview
Liverpool/Campbelltown Community Liaison Group

- Welcome back
- 2010 timetable of meeting dates
- Previous minutes
- Overview of CLG process for 2010
- Contractor update
- OOH Weekend 35
- UDLP update
- General business

- Lift is being installed on week beginning 29th March 2010
- Due to these works we will have commuter/pedestrian Management in place, and
- Structural steel is in place for the deflection wall
- Structural steel for the stairs is in place and they will be poured next week
- Car Park is currently on hold, but will come off hold in the next few days and work will recommence in the following week.

- Drivers footbridge was installed successfully during Weekend 34 possession
- Finishing off various stairs, they are still under construction
- No significant works happening over the next month

Out of Hours Work Various ODG

Casula

7am to 5pm

This work will happen over three weekends from 27th March 2010 until the 30th May.

Activity: Install cable route for HV power cables

Equipment: Excavator, dumpy, cable drums, trucks

Villawood

7am to 5pm

This work will happen over three weekends from 27th March 2010 until the 30th May.

Activity: Install cable route for HV power cables

Equipment: Excavator, dumpy, cable drums, trucks

Leightonfield

7am to 5pm

This work will happen over three weekends from 27th March 2010 until the 30th May.

Activity: Install power poles

Equipment: Excavator, power pole truck, crane

7am to 5pm

14th March, 11th April and one additional Sunday from the 18th April to May 16th.

Activity: Relocation of Integral Energy Transmission Line Power poles

Equipment: Pole auger truck, Transmission Poles , Aerial Conductors,
Tip truck, Hand tools

Warwick Farm - ODG

6pm until 7am Tuesday 13th April, Wednesday 14th April and Thursday 15th April

Activity: Install cable tray on bridge

Equipment: 3 work utes, electrical hand drill, hand tools, shovels

Casula - ODG

7am until 5pm - Saturday 10th April and Sunday 11th April 2010

Activity: Install cable route for cable route for HV power cables

Equipment: Excavator, dumpy, cable drums, trucks and 6 - 8 people



Glenfield Tie In

Saturdays and Sundays

From 7.00am until 6.00pm

20th March until 30th May (including Easter Weekend and Easter Monday)

Activity: Earthworks compaction

Equipment: Pad foot roller- both steady and vibratory mode, Smooth drum roller- both steady and vibratory mode, Water cart, Trucks

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

Any question on the Out of Hours Works?

UDLP Presentation

General Business

Next meeting:

Wednesday 21st April 2010

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au