



SSFL – MINUTES OF MEETING

Liverpool/Campbelltown Community Liaison Group - Meeting 20

Wednesday 21 April 2010 at 6:30 pm

Liverpool Library

Chair:	Rowena Lennings	
Community Representatives:	Michael Russell	
ARTC	Prue Hodgson Eric Gonzalez	Comm. Liaison Services Manager
Reed		
Gartner Rose		
Integrated Analysis Pty. Ltd.	Rowena Lennings	ICLR
EMR	Tim Cook	
Liverpool Council	Vince Capaldi	Liverpool Council
Campbelltown Council		
Apologies:		
Minutes Taken:	John Murray	

1. Welcome, introductions, apologies

The Chair welcomed meeting attendees and made introduced Eric Gonzalez from ARTC.

Apologies: - None

2. Previous Minutes record and matters arising

Previous meetings Minutes reviewed and accepted as correct.

Matters arising: -

Q: - What colour will retaining walls be in Liverpool Local Government Area?

A: - Liverpool City Council has selected charcoal walls. The Liverpool Hospital has selected cream walls on their own land.

3. Contractor overviews

No contractors were present at this meeting as there was no work currently being undertaken. Prue Hodgson delivered an update per the presentation on the current status of the SSFL at Minto station.

Q: - What will be the pedestrian control at Minto station?

A: - Pedestrian control will only be blocking pedestrians 10 – 15 Minutes at a time and will be aligned with train times between 09.00 - 14.00

No further Questions

4. Out of Hours Work

Overview presented of out of hours work to be undertaken in the next few weeks as per the presentation

Q: - The underbore work at Glenfield Junction. Will this be this be for all 4 weekends?

A: - 2 weekends plus 2 for contingency. This will depend on the issuance of permits and power out issues with the HV cable.

Q: - How much work will be happening at the bend to Glenfield Road

A: - A diagram was shown which delineated the area of work

Council asked if access is needed outside of the delineated work area to the north. Council requested a site plan as there are Council works planned for the walkway and existing footpath in the area.

ARTC will have a meeting with council and council will receive site plans by the 29th May

Q: - Will ARTC be closing Glenfield Road at any stage?

A: - Not at this stage. ARTC will verify and let council know. ARTC will notify residents if needed.

Consultation and notifications

Q: - Will any work be carried out on Anzac Day?

A: - No. There were some residents upset with the possibility of works on Anzac so they were cancelled. Contractors and residents have been informed.

No Further Questions

5. General Business and Action Items.

Q: - How late is the program running?

A: - Hopefully there will be a decision soon with more information by the May CLG meeting.

Q: - Will residents be told of the restart?

A: - The notifications will be the same as the start of the project. We will communicate the details, via CLG, notifications and website.

The EMR made note that he is working with the contractors on general “Housekeeping” of the construction sites.

Q: - The new road at the Casula Golf Course. There has been no response back. Is there any change to the plans?

A: - ARTC is close to agreement with the Liverpool City Council. ARTC will brief you further on this information at the May CLG Meeting.

A suggestion was made to Council for the use of Gabian walls to be used in this area. This will be part of the discussion at the next meeting. There are some issues with the use of Gabian walls in this area.

Q: - Residents have issues with the proposed road behind the houses. Residents don't want the road raised where it can be at a lower level?

A: - Site constraints are an issue. We will take this information on notice and provide further detail at the next meeting.

No further Questions

6. Meeting Closed

6.53pm

7. Next Meeting

When: Wednesday 19th May 2009 at 6.30pm.