



SSFL Overview
Liverpool/Campbelltown Community Liaison Group

Action Items from previous meeting:

- 1) A submissions report to be made available to the residents who provided input on the Casula Access issue -

Minto Station

- Almost complete in the main car park
- New car park area to be fenced off in two weeks following completion of the main car parking area
- Stairs erected and the bridge planks are up

Leumeah Station

- Site establishment in the car park area commenced

Warwick Farm Station

- The 15 spaces that are in the future lift area have been repossessed.
- Work to enable WE05 possession is progressing steadily.

Casula Station

- Works at Casula Station have been suspended.
- Gartner Rose have demobilised from site and removed site facilities.
- The site has been made safe for the period of the suspension.

Warwick Farm Station

- The suspension of the works at Warwick Farm has been lifted.
- Gartner Rose are preparing for the installation of the footbridge across the running lines on the weekend of 31 July. This will involve out of hours possession work with the closure of the Warwick St carpark due to the establishment of a large crane.

Out of Hours Works

Weekend 04: 24th and 25th July 2010

- Weekend 04 works will be undertaken out of this CLG's area.
- Information for Weekend 04 works can be obtained at the SSFL Project website on the Public Notifications webpage:
<http://www.ssfl.artc.com.au/public-notifications/>



Out of Hours Work

Out of Hours Works

Weekend 05: 31st July and 1st August 2010

Warwick Farm Station (Hume Highway Bridge)

Time: 7am to 5.30pm on Saturday and Sunday.

Activity: Installation of cable tray and cables on bridge wall and through the platform.

Equipment: 3 x light vehicles, generator, hand tools and 6 persons.

Warwick Farm Station

Time: 2am on Saturday until 2am Monday.

Activity: Upgrading power from external power to new padmount location. Demolition of existing waiting room. Works to the platform and bridge. Installation of awning, precast stairs and lift shafts.

Equipment: 250 t crane, 30 t excavator, dump trucks, 2 x hi-rails, compactors, demolition tools, pulveriser, jack hammers, oxy sets, and scaffolding.

Warwick Farm Station

Time: 7am to 6pm on Saturday and Sunday.

Activity: Bonding works.

Equipment: Hi-rail cherry pickers (2 nos.) and manitou cranes (2 nos.).

Liverpool South

Time: 7am to 5pm on Saturday and Sunday.

Activity: Construction of a new cable route.

Equipment: Excavator, dump truck, light vehicle, hand tools and 10 persons.

Shepherd Street Bridge, Liverpool

Time: 7am to 6pm on Saturday and Sunday.

Activity: Commissioning and integrating Liverpool Sectioning Hut into RailCorp infrastructure.

Equipment: Hi-rail trucks and EWPE.

Liverpool South

Time: 7am to 6pm on Saturday and Sunday.

Activity: Installation of a compressor hut.

Equipment: 80t crane, semi-trailer and light vehicles.

Liverpool

Time: 7am to 5.30pm on Saturday and Sunday.

Activity: Checking and tamping previously constructed underline crossings.

Equipment: Piling rig, excavator, hand tools and 4 persons.

Casula

Time: 7am to 5.30pm on Saturday and Sunday.

Activity: Relocating the local cable route.

Equipment: Excavator, dumpy, sucker truck, hand tools and 6 persons.

Glenfield

Time: 7am to 5.30pm on Saturday and Sunday.

Activity: Checking and tamping previously constructed underline crossings.

Equipment: Piling rig, excavator, hand tools and 4 persons.

Casula

Time: 7am to 5.30pm on Saturday and Sunday.

Activity: Removing and installing sheet piling.

Equipment: Excavator, light vehicle, hand tools and 10 persons.

Glenfield Tie In

Time: 7am to 6pm on Saturday and Sunday.

Activity: Earthworks, construction of drainage works, and installation of Combined Services Route (CSR).

Equipment: Excavators, rollers, graders, tipper trucks, bobcats, forklift trucks and water cart.

Glenfield

Time: 2am on Saturday to 2am on Monday.

Activity: Straightening rail crossover (48 points) and reinstalling catchpoint 39A.

Equipment: 2 x 16t excavators, traxcavator, 2 x 20t dumper trucks, 2 x front end loaders, water cart, street sweeper, tamper and regulator.

Out of Hours Works Non-weekend Possessions

Shepherd Street, Liverpool

Time: 7am to 5pm on Saturday 14th August and Sunday 15th August.

Activity: The installation of new power poles.

Equipment: Bucket truck, 50 t crane, excavator, site vehicle and hand tools.

Glenfield Flyover

Time: 7am to 5pm on Saturday 7th August and Sunday 8th August.

Activity: The installation of two power poles and the cutover of services.

Equipment: Crane, pole truck, road vehicles and hand tools.

Campbelltown

Time: 7am to 6pm on Saturday 7th August, Sunday 8th August, Saturday 14th August and Sunday 15th August.

Activity: The relocation of power poles.

Equipment: 25t crane, bucket trucks, light vehicle and 6 persons.

Out of Hours Works

Weekend 08: 21st August and 23rd August 2010

Works start in Liverpool and run through to Macarthur for WE08.

22 Worksites/Activities

Full details of all works will be provided at the next CLG.

Consultation Process will be rolled out as per our OOH Strategy.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

General Business

Next meeting:

Wednesday 18th August 2010

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au