



SSFL Overview
Liverpool/Campbelltown Community Liaison Group

Minto

- Car park progress
- Works are continuing
- Stations Masters briefing has been carried out by ARTC

Out of Hours Works

Weekend 16: 16th & 17th October 2010

Location: Warwick Farm to Casula

Time: 07:00 to 18:00 Saturday 16th and 07:00 to 18:00 Sunday 17th Oct

Activity: Earthworks - placing and compacting fill on Casula access Road

Equipment: Excavator, Mobile Cranes, Trucks, Concrete Trucks, Concrete Pumps, Roller, Piling/Sheet Piling Rigs, Hand Tools.

Location: Warwick Farm to Casula

Time: 07:00 to 18:00 Saturday 16th and 07:00 to 18:00 Sunday 17th Oct

Activity: Earthworks - placing and compacting fill on Casula access Road

**Equipment: Excavator, Grader, Water Cart, Roller, Bogie Trucks,
Trenching machine**

Location: Warwick Farm to Casula

Time: 07:00 to 18:00 Saturday 16th and 07:00 to 18:00 Sunday 17th Oct

Activity: Construction of Retaining Walls

Equipment: Excavator, Mobile Cranes, Trucks, Concrete Trucks, Concrete Pumps, Roller, Piling/Sheet Piling Rigs, Hand Tools.

Location: Casula Station

Time: 02:00 Saturday 16th Oct to 02:00 Monday 18th Oct

Activity: Works to lift shafts and footbridge. Extension to deflection Wall. Power upgrade

**Equipment: 100t crane, 20t Franna, Scaffold, Scissor Lift, Hand tools
Delivery trucks, Oxy sets, Generator**

Location: Glenfield Flyover

Time: 07:00 to 18:00 Saturday 16th and 07:00 to 18:00 Sunday 17thOct

Activity: Install and re-profile two Overhead Wiring Masts

Equipment: Cherry Picker (Hi-Rail Tele-handler) x 2, Manitou Crane x2

Location: Glenfield Flyover

Time: 07:00 to 17:00 Saturday 16th October

Activity: Earthworks (capping)

**Equipment: Grader, Water Cart, Excavators, Roller, Bogie Trucks,
Trenching Machine**

Location: Minto

Time: 07:00 to 18:00 Saturday 16th and 07:00 to 18:00 Sunday 17th Oct

Activity: Removal of cables from cabinet, installation of cables into new Cable pit, Unbolt and remove cabinet from base, remove concrete base, Backfill all open trenches.

Equipment: Hand tools, 3.5T Excavator, Crane Truck, Site Vehicles x 4,

Location: Minto to Ingleburn

Time: 07:00 to 18:00 Saturday 16th and 07:00 to 18:00 Sunday 17th Oct

**Activity: Commissioning of New Train Radio Hut and decommissioning
Of Old Train Radio Hut at Minto**

Equipment: Hand tools, Site Vehicles

Location: Minto to Ingleburn

Time: 06:00 to 18:00 Saturday 16th and 06:00 to 18:00 Sunday 17th Oct

Activity: Install Underline Crossing (open cut)

**Equipment: Hand tools, Site Vehicles, Excavator, Dumper Truck, V
Vacuum Truck,**



WE16: 16th - 17th Oct10

Location: Minto to Ingleburn

Time: 07:00 to 18:00 Saturday 16th and 07:00 to 18:00 Sunday 17th Oct

Activity: Relocate 240V power supply to hot box detector from Minto Compressor Hut

Equipment: Hand tools, Site Vehicles, Excavators x 2, Dumper Trucks x 2

Location: Minto Station

Time: 02:00 Saturday 16th Oct to 02:00 Monday 18th Oct

Activity: site set out for installation of Cable troughing route along Platform face; and construction and Installation of Cable troughing Route along platform face.

Equipment: Site Vehicles x2; Portable Generator x2; Portable Lighting Towers x 2 Concrete Cutting Saw, Electric Drills; Hand tools



WE16: 16th - 17th Oct10

Location: Minto to Leumeah

Time: 07:00 to 22:00 Saturday 16th and 07:00 to 22:00 Sunday 17th Oct

Activity: Installation, Changeover and Commissioning of Communications Cables

Equipment: Hand tools, Site Vehicles, Power Winches, Generators

Location: Minto Station

Time: 02:00 Saturday 16th Oct to 02:00 Monday 18th Oct

Activity: Fit bridge components. Fit cladding to lift shafts. Carry out Demolition works to existing ramp structure. Power upgrade.

Equipment: 100t crane, 20t Franna, Scaffold, Scissor Lift, Hand Tools, Delivery trucks, Oxy sets, Generator, Traffic management

Location: Leumeah Station

Time: 02:00 Saturday 16th Oct to 02:00 Monday 18th Oct

Activity: Install lift shaft components. Install bridge structure Components . Install platform alterations.

Equipment: 100t crane, 20t Franna, Scaffold, Scissor Lift, Hand Tools, Delivery trucks, Oxy sets, Generator

Location: Leumeah Station

Time: 02:00 Saturday 16th Oct to 02:00 Monday 18th Oct

Activity: Site set out for installation of cable troughing route along Platform face; and construction and installation of cable troughing Route along platform face.

Equipment: 100t crane, 20t Franna, Scaffold, Scissor Lift, Hand Tools, Delivery trucks, Oxy sets, Generator



WE16: 16th - 17th Oct10

Location: Leumeah to Campbelltown

Time: 07:00 to 22:00 Saturday 16th and 07:00 to 22:00 Sunday 17th Oct

Activity: Installation, Changeover and Commissioning of Communications Cables

Equipment: Hand tools, Site Vehicles, Power Winches, Generators

Location: Campbelltown Station and Yard

Time: 07:00 to 18:00 Saturday 16th and 07:00 to 18:00 Sunday 17th Oct

Activity: OHW Works: Installation of Smoke Screens on Campbelltown Footbridge and Installation of 4 new OHW structures, removal of Existing OHW structures and OHW re-profiling

Equipment: 8 Ton Excavator x 2; Manitou Crane x 2

Location: Campbelltown Station

Time: 02:00 Saturday 16th Oct to 02:00 Monday 18th Oct

Activity: Works to existing pedestrian bridge. Adjustments to staff Footbridge. Adjustments to platform (country end - adjacent to Driver's bridge staff no. 3)

Equipment: 20t Franna, Hand Tools, Delivery trucks, Oxy sets, Generators, Scaffold, Elevated work platform



WE16: 16th - 17th Oct10

Location: Campbelltown to Glenlee

Time: 07:00 to 22:00 Saturday 16th and 07:00 to 22:00 Sunday 17th Oct

Activity: Installation, Changeover and Commissioning of Communications Cables

Equipment: Hand tools, Site Vehicles, Power Winches, Generators

Location: Macarthur to Menangle

Time: 06:00 to 18:00 Saturday 16th and 06:00 to 18:00 Sunday 17thOct

Activity: Signal pre-testing, panel faceplate preparatory works, wiring Modifications, signal post and ladder installation, track circuit Modifications and associated signal installation works.

**Equipment: Site Vehicles, Hand tools, Hi Rail Truck, Excavator
Cherry Picker**

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

General Business

Next meeting:

Wednesday 20th October 2010

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au