



SSFL Overview

Liverpool / Campbelltown Community Liaison Group

Action Items from previous meeting:

No action items tabled.

Warwick Farm Station

- Station works will continue following the installation of the bridge and lift shafts.
- Works will focus on preparation for the back of platform extensions, and significant piling.
- This piling has necessitated the resumption of some of the existing car park.

Please note that additional car spaces were opened to the public well before these spaces were resumed and hence we are still in credit for parking at Warwick Farm.

Casula Station

- Works are recommencing at Casula Station with a focus on services installation to allow power for the lifts.
- Works on the footbridge and lifts are on hold pending movement of services.

Minto

- The first stage of the car park works have opened to the public and works are continuing on the second car park.
- Expected opening of the second car park is approx 9 weeks time.
- Two lift shafts have been craned into position and works on the station are continuing.

Leumeah Station

- Works have recommenced at Leumeah Station
- Support corbel for the foot bridge extension has been installed and works on the station are continuing.
- Works continue in earnest for the construction of the extension to the car park.

Campbelltown Station

- No works planned for the next month.

Macarthur Station

- Works at Macarthur Station are now complete and Gartner Rose have been disestablished from site.

Nothing to report

Upcoming works from January 2011

Information for the upcoming works from January 2011 will be provided in the combined CLG meeting in December as dates and times for works in January 2011 are yet to be confirmed by the Contractors, and approved by DECCW.

Out of Hours Works

Weekend 24: 11 & 12 December

Location of Works: Cabramatta to Warwick Farm Station

Time: 7am to 5:30pm each day

Activity: installation and changeover of cables between the Cabramatta communications room and Warwick Farm Station

Equipment: cable trucks, A-frames, winches, hiab truck, excavator, water cart and tool truck.

Location of Works: Cabramatta Station

Time: 7am to 6:30pm each day

Activity: installation of a new awning, electrical modifications to existing cabling and back of platform works, including piling

Equipment: 60t crane, 20t franna, oxy sets, generator, elevated work platform, scaffolding, delivery trucks and hand tools.

Location of Works: Warwick Farm Station

Time: 7am to 5pm each day

Activity: works to lift shafts, a power upgrade and back of platform works, including piling

Equipment: 100t crane, 20t franna, oxy sets, elevated work platform, scaffolding, delivery trucks and hand tools.

Location of Works: Campbelltown to Macarthur

Time: 7am to 10pm each day for installation of cables

Signal testing, wiring modifications, signal post and ladder installation, and signalling work 2am Saturday 11 December to 2am Monday 13 December 2010

Activity: installation and changeover of cables between from Campbelltown to Macarthur plus signal testing, wiring modifications, signal post and ladder installation, and signalling work

Equipment: site vehicles, hand tools, , power winches, generators, a cherry picker and a hi-rail truck.

Out of Hours Works

Week 24: 14, 15 & 16 December

Week 25: 21, 22 & 23 December

Location of Works: Minto Station JH

Time: 10pm to 5am each day

Activity: installing cables along the platform face and rectifying any defects

Equipment: two site vehicles and non-electrified hand tools.

Location of Works: Leumeah Station JH

Time: 10pm to 5am each day

Activity: installing cables along the platform face and rectifying any defects

Equipment: two site vehicles and non-electrified hand tools.

General Business

Next meeting:

Combined CLG Meeting

Wednesday 8th December 2010

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au