



*SSFL Overview*  
*Liverpool/Campbelltown Community Liaison Group*



*Welcome*

## Liverpool

- Works on the water main realignment will commence from 11 April. This is located in Lighthorse Park behind Liverpool Station. The anticipated duration is 3 months.

## **Warwick Farm Station**

- Ongoing installation of the bridge and lift shafts, back of platform works and Family Accessible Toilet.
- Commencing kerbing and paving in May.
- Continuing the power upgrade.

## **Casula Station**

- Installing lift shafts in Weekend 45 (7 and 8 May).

## Minto Station

- Ongoing installation of lifts, balustrading of footbridge and stairs, back of platform works, electrical works, and upgrading the power.
- Civil works adjacent to the lift shaft will be commencing in April, including kerb realigning and paving.
- Carpark Area 5 handrail to be completed in April.

## Leumeah Station

- Continuing station precinct works.



## Public Art Consultation

# Out of Hours Work

## Weekend 41: 9 to 10 April

**Location of Works:** Atkinson Street to Buckland Road, Casula.

**Time:** 8am to 8pm on Saturday and 9am to 8pm on one weekend in April.

**Activity:** Installing new power poles, including dressing and standing new poles, excavating with auger drill, and installing power lines.

**Equipment:** Boom truck, 15t Pole Truck (with mounted auger drill 750mm diameter), four 30t cranes, two tool trucks, six work vehicles and non-powered hand tools.

**Out of Hours Work**  
**Weekend 42: 16 - 17 April**  
**Weekend 43: 23 - 24 April**  
**Weekend 44: 30 April - 1 May**

**Location of Works:** Farrow Road, Campbelltown.

**Time:** 7am to 6pm on Saturday 16, 23 and 30 April 2011, and 8am to 6pm on Sunday 17, 24 April and 1 May 2011.

**Activity:** Removing a power pole and installing a new pole including new conductors, testing and commissioning.

**Equipment:** Two elevated work platforms, pole truck (with hydraulic lift to place OHW poles), pot hole truck (non-destructive digging unit), 12t excavator, truck mounted auger, truck and trailer for spoil removal, and powered and non-powered hand tools.



**Location of Works:** Warwick Farm Station.

**Time:** 7am Saturday 9 April to 8pm Sunday 10<sup>th</sup> April 2011. If the works are not completed in these times, there is an approved contingency period from 8pm to 10pm on Sunday 10 April 2011.

**Activity:** Installation of a lift shaft, extension of the platform, placement of concrete transition slabs, upgrading the power, and glazing and cladding the lift shafts.

**Equipment:** Delivery trucks, oxy sets, 250t crane, 20t Franna, scaffolding, elevated work platform, concrete delivery vehicles, concrete boom pump, power saw, piling rig, drop saw and powered and non-powered hand tools.

---



**Location of Works:** Glenfield.

**Time:** The work was initially scheduled for 6pm Friday 25 March to 7am Monday 28 March and from 6pm Friday 1 April to 7am Monday 4 April 2011, however due to wet weather the work had to be postponed. The work will now take place from 6pm Friday 8 April to 7am Monday 11 April, 2011. Should the work not be completed within those dates, there is an approved contingency period from 6pm Friday 15 April to 7am Monday 18 April 2011.

**Activity:** The works include isolating the existing sewer and draining and tanking away waste from the scour point, which is located near Glenfield Sub Station. Connection works will be undertaken between the existing main and the new main, and will include excavation, the installation of sewer bends and backfilling and compaction.

**Equipment:** A flat bed truck, two excavators, a water cart, tool truck, waste tanker truck, two concrete trucks, pumps and a vibrator, traffic control vehicles, two wacker packers and day makers.

---

**Location of Works:** Liverpool (between Liverpool Station and the Georges River).

**Time:** 72 consecutive hours of work to commission and cutover water main commencing between the 6 and 15 June; and a contingency for pre-commissioning works between 7am to 6pm Saturdays and 8am to 6pm Sundays on up to six weekends between the 30 April 2011 and the 31st of July 2011 inclusive.

**Activity:** Construction and cut over of 750mm water main, including potholing works to investigate existing water-main and services. Excavating a trench and benching, concreting, removing spoil, and craning of material where needed.

**Equipment:** Sucker truck (non-destructive digging), compressor and generator, 20t excavator, concrete truck and pump, bogie tipper, Hiab truck (truck mounted crane), 20t Franna, and powered and non-powered hand tools.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

Next meeting:

Wednesday 20 April 2011

- Complaints Hotline: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)