



SSFL Overview
Liverpool/Campbelltown Community Liaison Group



Welcome

Liverpool

- Works on W43 watermain realignment commenced. The watermain is located in Lighthorse Park at the back of Liverpool Station.
- Anticipated duration of the works is three months.

Campbelltown

- Power pole relocations on Farrow Rd Campbelltown.
- Underline crossing at Broughton Street, Campbelltown.
- A work site will be established at Campbelltown Station from mid April. Seven car spaces will be occupied during this time with the disabled parking relocated to existing parking bays.

Warwick Farm Station

- Ongoing installation of the bridge and lift shafts, back of platform works and Family Accessible Toilet.
- Commencing kerbing and paving in May.
- Continuing the power upgrade.

Casula Station

- Installing lift shafts in Weekend 45 (7 and 8 May).

Minto Station

- Ongoing installation of lifts, balustrading of footbridge and stairs, back of platform works, electrical works, and upgrading the power.
- Civil works adjacent to the lift shaft will be commencing in April, including kerb realigning and paving.
- Carpark Area 5 handrail to be completed in April.

Leumeah Station

- Continuing station precinct works.



Out of Hours Work

Weekend 45: 7 to 8 May 2011

Location of Works: Casula Station.

Time: 7am to 6pm Saturday 7, and 8am to 6pm Sunday 8 May 2011 and a contingency between 6pm and 10pm on both days.

Activity: Upgrading the power, extending the deflection wall, and works to lift shafts and footbridge.

Equipment: Delivery truck, oxy sets, 100t crane, 20t Franna, scaffolding, elevated work platform, generator, powered and non-powered hand tools.

Location of Works: Minto Station.

Time: 7am to 6pm Saturday 7, and 8am to 6pm Sunday 8 May 2011 and a contingency between 6pm and 10pm on both days.

Activity: Upgrading the power, back of platform works, demolition of the existing access ramp, and works to the footbridge.

Equipment: Delivery truck, oxy sets, 200t crane, 20t Franna, scaffolding, generator, elevated work platform, concrete cutting machinery, and powered and non-powered hand tools.

Location of Works: Leumeah Station.

Time: 7am to 6pm Saturday 7, and 8am to 6pm Sunday 8 May 2011 and a contingency between 6pm and 10pm on both days.

Activity: Works to the footbridge, existing lift and platform, and works to the new precast lift shaft.

Equipment: Delivery truck, oxy sets, 100t crane, 20t Franna, scaffolding, generator, elevated work platform, and powered and non-powered hand tools.

Location of Works: Kulgoa Street to Rose Street, Campbelltown.

Time: 7am to 6pm Saturday 7, and 8am to 6pm Sunday 8 May 2011.

Activity: Construction of pit and pipe, and Galvanised Steel Trough (GST) cable route to enable the relocation of the existing signal and communications cable route.

Equipment: Potholing truck, excavator, Hiab truck, light vehicles, truck and generator.

Location of Works: Rail corridor near intersection of Queen Street and Campbelltown Road, Campbelltown.

Time: 7am to 6pm Saturday 7, and 8am to 6pm Sunday 8 May 2011.

Activity: Locating and exposing W67 water main, applying concrete encasement for service protection, and backfilling the area for future formation works.

Equipment: Concrete truck and pump, potholing truck (non-destructive digging), air compressor, diesel generator, 40t mobile crane, 20t excavator, bogie tipper, front end loader, wacker packer and powered and non-powered hand tools.

Location of Works: Rail corridor near Hurley and Farrow Roads, Campbelltown.

Time: 7am to 6pm Saturday 7, and 8am to 6pm Sunday 8 May 2011.

Activity: Investigative potholing for services, constructing an underline crossing under the track, installing water main modifications including concreting and backfilling.

Equipment: Concrete truck and pump, potholing truck (non-destructive digging), air compressor, diesel generator, 40t mobile crane, 20t excavator, directional drill rig, wacker packer, bogie tipper, front end loader, and powered and non-powered hand tools.

Location of Works: Campbelltown Station.

Time: 7am to 6pm Saturday 7, and 8am to 6pm Sunday 8 May 2011 and a contingency between 6pm and 10pm both days.

Activity: Works to the existing pedestrian footbridge, and adjustments to the staff footbridge.

Equipment: Delivery trucks, oxy sets, 20t Franna, piling rig, scaffolding, generator, elevated work platform, and powered and non-powered hand tools.

Out of Hours Work

Weekend 46: 14 to 15 May 2011

Location of Works: Warwick Farm Station.

Time: 7am Saturday 14 to 8pm Sunday 15 May 2011 and a contingency between 8pm and 10pm Sunday 15 May 2011.

Activity: Back of platform works, including piling and platform extension, upgrading power upgrade from external power to new padmount location, and glazing and cladding lift shafts.

Equipment: Delivery trucks, oxy sets, 100t crane, 20t Franna, scaffolding, elevated work platform, piling rig, and powered and non-powered hand tools.

Location of Works: Liverpool (between Liverpool Station and the Georges River).

Time: 7am to 6pm Saturday 14, and 8am to 6pm Sunday 15 May 2011.

Activity: Removing existing power pole, installing new power pole, re-routing existing conductors, testing and commissioning.

Equipment: Elevated work platform x 2, pole truck with hydraulic lift, pothole truck (non-destructive digging), 12t excavator, truck mounted auger, truck and trailer, and powered and non-powered hand tools.

Location of Works: Casula Station.

Time: 7am to 6pm Saturday 14, and 8am to 6pm Sunday 15 May 2011 and a contingency between 6pm and 10pm both days.

Activity: Installing a lift shaft.

Equipment: Delivery truck, oxy sets, 100t crane, 20t Franna, scaffolding, elevated work platform, generator, powered and non-powered hand tools.

Out of Hours Work 6 - 15 June 2011

Location of Works: Liverpool (between Liverpool Station and Georges River).

Time: 72 consecutive hours of work between 6 and 15 June 2011. A contingency is in place for pre-commissioning works between 7am and 6pm Saturday, and 8am to 6pm Sunday between 30 April to 31 July 2011.

Activity: Construction and cutover of 750mm water main including potholing to investigate existing water main and services, excavating, concreting, removing spoil, and craning of materials where required.

Equipment: Sucker truck, generator, 20t excavator, 20t mobile Franna, concrete truck and pump, bogie tipper, Hiab truck, and powered and non-powered hand tools.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

Public Art Consultation

Next meeting:

Wednesday 18 May 2011

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au