



*SSFL Overview*  
*Liverpool/Campbelltown Community Liaison Group*



*Welcome*

### **Liverpool**

- Work on the “W43” Watermain realignment is ongoing.
- 95% of the works are to be completed by July with anticipated Sydney Water cut over in late September early October.

### **Ingleburn**

- A24 Endeavour Energy Underline crossing at Sackville Street, Ingleburn.
- Underline crossing works to commence early July.
- Anticipated two month duration with minimal disruption to traffic flow on Sackville Street.

### **Leumeah (Hughes Street)**

- Excavation of the Hughes Street reception pit and Hollylea Road launch pit is complete.
- Underboring works from Hollylea Road heading south towards Hughes Street will commence from early July.
- The duration of the works is 3 months.

### **W69 Sydney Water Under Line crossing Broughton Street, Campbelltown**

- Rail underbore and Badgally Road crossing, and Broughton Street bus lane underbore complete.
- Handover of car park to council for final restoration from the end of June.
- Occupation of traffic island at corner of Broughton Street and Hurley Street will continue until the Sydney Water cut over has been completed which will occur in July.

### **Cabramatta to Campbelltown (all areas) - Protection Slab Works inside Rail Corridor**

- Protection Slab works inside Rail corridor commenced late May and will be ongoing until August.

### **Warwick Farm Station**

- Installing lift shafts, power upgrade, and back of platform works.

### **Casula Station**

- Installing lift shafts, power upgrade, and back of platform works.

### **Minto Station**

- Installing lifts, power upgrade, and back of platform works.

### **Leumeah Station**

- Installing lift shafts.

### **Campbelltown Station**

- Relocating 33kv and LV.

# Out of Hours Work

**Location of Works:** Casula Station to the opposite of Glenfield Tip.

**Time:** 7am to 5pm Saturday 2, 9, 16 July, and 8am to 5pm Sunday 3, 10, 17 July 2011; and 5am to 7pm on Saturday 23 July and Sunday 24 July 2011. A contingency is in place for works from 7am to 5pm on Saturday 30 July and Sunday 31 July 2011 if required.

**Activity:** Standing new power poles; and installing insulators, conductors, earth pole, earth pole conductor, tension aerials, staywire; and removing power poles.

**Equipment:** Auger excavators, grabbling trucks, low loaders, 7t mini excavators, tip trucks, concrete trucks, potholing truck, travel towers, Hiab tipper, 30t mobile crane, and hand tools.

**Location of Works:** Casula Station.

**Time:** 7am to 6pm Saturday 23 and 8am to 6pm Sunday 24 July 2011. A contingency is in place for works from 6pm and 10pm on Saturday 23 and Sunday 24 July 2011 if required.

**Activity:** Power upgrade works, piling works to lift shaft, extending the deflection wall, installing a lift shaft and footbridge components, and platform works.

**Equipment:** Delivery trucks, oxy sets, 100t crane, 20t Franna, scaffolding, Elevated Work Platform, electrical drill, power saw, generator, knuckle boom, angle grinder, piling rig, concrete pump, and powered and non-powered hand tools.

**Location of Works:** Minto Station.

**Time:** 7am to 6pm Saturday 23 and 8am to 6pm Sunday 24 July 2011. A contingency is in place for works from 6pm and 10pm on Saturday 23 and Sunday 24 July 2011 if required.

**Activity:** Power upgrade and back of platform works, demolishing the existing access ramp, and pouring a concrete slab to porch.

**Equipment:** Delivery trucks, oxy sets, 200t crane, 20t Franna, scaffolding, Elevated Work Platform, electrical drill, power saw, generator, concrete pump, and powered and non-powered hand tools.

**Location of Works:** Minto Station.

**Time:** Two weekends between 7am to 6pm Saturday 6, 13 or 20 August and 8am to 6pm on Sunday 7, 14, or 21 August 2011.

**Activity:** Locate new compressor hut and isolation transformer adjacent to down track.

**Equipment:** Crane, low loader, flat bed truck and non-powered hand tools.

**Location of Works:** Leumeah Station.

**Time:** 7am to 6pm Saturday 23 and 8am to 6pm Sunday 24 July 2011. A contingency is in place for works from 6pm and 10pm on Saturday 23 and Sunday 24 July 2011 if required.

**Activity:** Works to footbridge, back of platform works, and works to the existing lift, platform and new precast lift shaft.

**Equipment:** Delivery trucks, oxy sets, 100t crane, 20t Franna, scaffolding, Elevated Work Platform, electrical drill, power saw, drop saw, generator, concrete pump, and powered and non-powered hand tools.

**Location of Works:** Leumeah Station.

**Time:** 7am to 6pm Saturday 23 July 2011. A contingency is in place between 8am to 6pm Sunday 24 July 2011 if required.

**Activity:** Locating the Telstra service lead for the station and relocating in troughing through platform pit into station building.

**Equipment:** Saw cutter, generator, asphaltting tools, site vehicles and hand tools.

**Location of Works:** Near Queen Street, Campbelltown.

**Time:** 4am to 10pm Saturday 23 July, and 8am to 6pm Sunday 24 July 2011. A contingency is in place between 10pm Saturday 23 and 8am Sunday 24 July 2011, and between 6pm and 10pm Sunday 24 July 2011 if required.

**Activity:** Constructing a concrete encasement around a Sydney Water pipe involving removing ballast, excavation and backfilling.

**Equipment:** Three excavators, three concrete trucks, concrete vibrating equipment, Franna crane, delivery truck, mechanical tamper, generator, jet washer and hand tools.

**Location of Works:** Rose Street, Campbelltown.

**Time:** 7am to 6pm Saturday 23, and 8am to 6pm Sunday 24 July 2011.

**Activity:** Installing gas main protection and shoring, including pot-holing.

**Equipment:** Excavator, concrete truck, Franna crane, three delivery trucks, generator, and powered and non-powered hand tools.

**Location of Works:** Campbelltown Station.

**Time:** 7am to 6pm Saturday 23, and 8am to 6pm Sunday 24 July 2011. A contingency is in place between 6pm and 10pm on Saturday 23 and Sunday 24 July 2011 if required.

**Activity:** Works to existing pedestrian footbridge including services search, piling, structural steel. Adjustments to the staff footbridge including lighting, fencing and guttering.

**Equipment:** Delivery trucks, oxy sets, 20t Franna, scaffolding, sucker truck, piling rig, Elevated Work Platforms, electrical drill, power saw, drop saw, angle grinder, generator, concrete pump, and powered and non-powered hand tools.

**Location of Works:** End of Farrow Road, Campbelltown.

**Time:** 1pm Saturday 23 to 7am Monday 25 July 2011.

**Activity:** Water main and sewer Sydney Water works.

**Equipment:** Two flat bed trucks, two excavators , water cart, vacuum truck, tool truck, two waste tanker trucks, concrete saw, concrete truck, traffic control vehicles, and hand tools.

**Location of Works:** Narellan Road, Campbelltown.

**Time:** 7am to 6pm Saturday 23, and 8am to 6pm Sunday 24 July 2011.

**Activity:** Excavating a trench adjacent to the track near the bridge abutment.

**Equipment:** 12t excavator, three bogies, trench boxes, and hand tools.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)



## *General Business*

Next meeting:

The Liverpool/Campbelltown Community Liaison Meeting has been cancelled. Monthly updates will be available on the SSFL website.

- Complaints Hotline: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)