



*SSFL Overview*  
*Liverpool/Campbelltown Community Liaison Group*



*Welcome*

### **Liverpool Civil Works**

- Earthworks ongoing adjacent to Liverpool Station approximately 200m of formation nearing completion.
- New staircase structure assembly and new footpath construction underway.
- Expecting to open the new staircase and walkway to pedestrians at the end of August.
- Earthworks ongoing along Riverpark Drive between Sheppard Street Bridge and Gate 25.
- Liverpool Viaduct prestart planning and site investigation underway between Gate 24 and Gate 25 on Riverpark Drive. Construction start 22 August 2011.

### **W43, Liverpool Water Main Realignment**

- Work on the “W43” Watermain realignment ongoing. The watermain is located in Lighthorse Park at the back of Liverpool Station.
- 95% of the works to be completed by July with anticipated Sydney Water cut over in late September early October.

### **Ingleburn**

- A24 Endeavour Energy Underline crossing at Sackville Street, Ingleburn.
- Commenced works on site.
- Underbore excavation ongoing.
- Work schedule for completion at the end of August.

### **Leumeah (Hughes Street)**

- Works on going.
- Underbore complete.
- Open cut works on Hughes Street commenced.
- Anticipated connection date early September subject to Sydney Water resources.

### **W69 Sydney Water Under Line crossing Broughton Street, Campbelltown**

- Works complete.
- Awaiting Sydney water connection date.
- Anticipated late August.

### **Cabramatta to Campbelltown (all areas) - Protection Slab Works inside Rail Corridor**

- Protection Slab works inside Rail corridor commenced late May and will be ongoing until August.

### **Warwick Farm Station**

- Installing lift shafts, power upgrade, and back of platform works.

### **Casula Station**

- Installing lift shafts, power upgrade, and back of platform works.

### **Minto Station**

- Installing lifts, power upgrade, back of platform works, and paving on Somerset Street.

### **Leumeah Station**

- Installing lift shafts.

### **Campbelltown Station**

- Relocating 33kv and LV.

# Out of Hours Work

**Location of Works:** End of Farrow Road, Campbelltown.

**Time:** One weekend between Saturday 13 August and Sunday 25 September 2011 from 1pm Saturday to 7am Monday. And a contingency weekend between Saturday 13 August and Sunday 25 September 2011 from 1pm Saturday to 7am Monday.

**Activity:** Sydney Water water main and sewer works.

**Equipment:** Two flat bed trucks, two excavators, water cart, vacuum truck, tool truck, two waste tanker trucks, concrete saw, concrete truck, traffic control vehicles, and hand tools.

**Location of Works:** Casula Access Road from Shepherd Street Liverpool to the Casula Powerhouse

**Time:** 7am to 6pm Saturday and 8am to 6pm Sunday between 27 August to 23 October 2011.

**Activity:** Installation and removal of power poles and associated aerial, drainage and earthworks

**Equipment:** Excavators, compactors, dumpers, rollers, bobcats, cranes, franna cranes, pole trucks, elevated work platforms, a water cart, grader, and powered and non-powered hand tools.

**Location of Works:** Liverpool (between Liverpool Station and the Georges River)

**Time:** 36 consecutive hours of work commencing between 3 September and 30 November 2011.

**Activity:** Water main connection works to commission and cutover water main.

**Equipment:** Compressor/ generator, 20t excavator, concrete truck / pump, bogie tipper, hiab truck (truck mounted crane), 20t mobile franna crane, and powered and non-powered hand tools.

**Location of Works:** Casula Station to the north of Glenfield Tip.

**Time:** One weekend from 7am to 6pm Saturday and 8am to 6pm Sunday between 3 September and 30 October 2011. And one contingency weekend from 7am to 6pm Saturday and 8am to 6pm Sunday between 3 September and 30 October 2011.

**Activity:** Installation of three new power poles and associated aerial works.

**Equipment:** Two elevated work platforms, a 25t mobile crane, concrete truck, pole truck with hydraulic lift, pot hole truck, 12t excavator, auger, truck and trailer for spoil removal and hand tools.

**Location of Works:** Hughes St and Hollylea Ave, Leumeah

**Time:** 12 consecutive hours of work, commencing between 3 September and 31 October 2011.

**Activity:** Sydney Water water main connection works.

**Equipment:** Two diesel generators, electric floodlights, grinders, an excavator, compressor, sucker truck, welder, heat gun and hand tools.

**Location of Works:** Broughton Street and Bagdally Road, Campbelltown

**Time:** 12 consecutive hours of work, commencing between 3 September and 1 October 2011.

**Activity:** Sydney Water watermain connection works.

**Equipment:** Two diesel generators, electric floodlights, grinders, an excavator, compressor, sucker truck, welder, heat gun and hand tools.

**Location of Works:** Farrow Road, Campbelltown

**Time:** One weekend from 7am to 6pm Saturday and 8am to 6pm Sunday between 3 September and 30 October 2011, and one contingency weekend from 7am to 6pm Saturday and 8am to 6pm Sunday between 3 September and 30 October.

**Activity:** Removal of a power pole and installation of a new power pole, including installation of new conductors, testing and commissioning.

**Equipment:** Two elevated work platforms, a pole truck with hydraulic lift, pot hole truck, 12t excavator, truck mounted auger, truck and trailer for spoil removal, and powered and non-powered hand tools.

**Location of Works:** Bow Bowing Creek under Narellan Road Bridge

**Time:** Two weeknights from 6pm to 7am, between 3 September and 31 October 2011 and one contingency weeknight from 6pm to 7am, between 3 September and 31 October 2011.

**Activity:** Temporary diversion of the Bow Bowing Creek with diesel driven pumps to facilitate sewer connection works.

**Equipment:** Two diesel driven water pumps.

**Location of Works:** Narellan Road Bridge, Campbelltown to Macarthur Station

**Time:** One weekend from 7am to 6pm Saturday and 6am to 6pm Sunday between 3 September and 30 October and one contingency weekend from 7am to 6pm Saturday and 6am to 6pm Sunday between 3 September and 30 October 2011.

**Activity:** Replacement of two existing power poles and associated aerial works.

**Equipment:** Two elevated work platforms, a pole truck, truck mounted auger, non-destructive digging truck and wacker packer.

**Location of Works:** Lakewood Crescent to Woodbrook Road Casula

**Time:** 7am to 6pm Saturday 17 September and 8am to 6pm Sunday 18 September 2011

**Activity:** Installation of eight bored piles adjacent to the existing track, and installation of reinforcement and concrete

**Equipment:** Two 20t Excavators, a 20m boom piling rig, concrete trucks, a 30t dump truck, concrete boom, line pump, powered and non-powered hand tools.

**Location of Works:** Casula Station

**Time:** 7am to 6pm Saturday 17 September and 8am to 6pm Sunday 18 September 2011, as well as a contingency between 6pm and 10pm on both days.

**Activity:** Bridge Works including the installation of anti throw screens, extension of deflection wall, continued installation of upside lift shaft components, works to the up & down platform and a power upgrade.

**Equipment:** 100t crane, 20t franna, hand tools, delivery vehicles, mobile scaffolding, scaffolding, concrete saw, elevated work platform, knuckle boom, concrete pump, generator, electrical drill, power saw, oxy set, high rail, piling rig, and powered and non-powered hand tools.

**Location of Works:** Wilkinson Crescent, Ingleburn

**Time:** 7am to 6pm Saturday 17 September and 8am to 6pm Sunday 18 September 2011, and a contingency weekend from 7am to 6pm Saturday and 8am to 6pm Sunday between Saturday 24 September and Sunday 24 December 2011.

**Activity:** Relocate electrical services, including potholing, excavating the existing and new GST route, rerouting the existing services into the new conduits, removing the old GST, backfilling and compacting.

**Equipment:** Non-destructive digging truck, 5t excavator, haulage truck, wacker packer, delivery truck, and powered and non-powered hand tools.

**Location of Works:** Minto Station

**Time:** 7am to 6pm Saturday 17 September and 8am to 6pm Sunday 18 September 2011, and a contingency weekend from 7am to 6pm Saturday and 8am to 6pm Sunday between Saturday 24 September and Sunday 30 October 2011

**Activity:** Locating a new compressor hut, isolation transformer and receiver tanks adjacent to the down track.

**Equipment:** Crane, low loader, flat bed truck and non-powered hand tools.

**Location of Works:** Minto Station

**Time:** 7am Saturday 17 September to 6pm Sunday 18 September 2011 and a contingency between 6pm and 10pm Sunday 18 September 2011

**Activity:** Power upgrade works, back of platform works, demolition of the existing access ramp, pouring of a concrete slab, bridge works and installation of trans-floor slabs.

**Equipment:** 100t crane, 20t franna, mobile scaffold, mobile elevated work platforms, concrete pump, oxy set, power saw, electric drill, generator, concrete saw, scaffolding, piling rig, high rail, knuckle boom, concrete delivery vehicle, delivery vehicles, and powered and non-powered hand tools.

**Location of Works:** Leumeah Station

**Time:** 7am to 6pm Saturday 17 September and 8am to 6pm Sunday 18 September 2011, and a contingency between 6pm and 10pm on both days.

**Activity:** Bridge works including the installation of anti throw screens, platform works at the city end, services installation and back of platform works on the up side.

**Equipment:** 100t crane, 20t franna, mobile scaffold, mobile elevated work platforms, concrete pump, oxy set, power saw, electric drill, generator, concrete saw, scaffolding, piling rig, high rail, knuckle boom, concrete delivery vehicle, delivery vehicles, and powered and non-powered hand tools.

**Location of Works:** Campbelltown Station

**Time:** 7am to 6pm Saturday 17 September and 8am to 6pm Sunday 18 September 2011, and a contingency between 6pm and 10pm on both days.

**Activity:** Staff footbridge works, works under the existing pedestrian bridge including , piles, deflection wall and installation of structural steel components.

**Equipment:** 100t crane, 20t franna, mobile scaffold, mobile elevated work platforms, concrete pump, oxy set, power saw, electric drill, generator, concrete saw, scaffolding, piling rig, high rail, knuckle boom, concrete delivery vehicle, delivery vehicles, and powered and non-powered hand tools.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)



## *General Business*

Next meeting:

The Liverpool/Campbelltown Community Liaison Meeting has been cancelled. Monthly updates will be available on the SSFL website.

- Complaints Hotline: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)