



SSFL Overview
Liverpool/Campbelltown Community Liaison Group



Welcome

Liverpool Civil Works

- New footpath from Riverpark Drive to Newbridge Road Bridge has been opened to pedestrians.
- The new staircase will be completed and opened in the coming weeks.
- Bulk earthworks have commenced in the position of the old footpath and access road between Riverpark Drive and Newbridge Road.
- Earthworks are complete on Riverpark Drive between Sheppard Street Bridge and Riverpark Drive, with pavement being laid currently.
- Liverpool Viaduct piling underway between Gate 24 and Gate 25 on Riverpark Drive.

W43, Liverpool Water Main Realignment

- The water main passed the pressure test.
- All available works have been completed and are awaiting Sydney Water connection, anticipated early October subject to Sydney Water resources.

Casula Station

- High voltage works adjacent to Casula Station and the Powerhouse Museum undertaken on 3 and 4 September.

Ingleburn

- Under bore works have been completed.
- Currently backfilling the launch pits and joining conduits.
- Work scheduled for completion in September.

Leumeah (Hughes Street)

- Works ongoing.
- All civil works excluding connection was completed at the end of August.
- Pressure test in September with an anticipated connection date in October subject to Sydney Water resources.

W69 Sydney Water Under Line crossing Broughton Street, Campbelltown

- Works complete.
- Awaiting Sydney water connection date.
- Anticipated mid September subject to Sydney Water resources.

W74 Sydney Water Relocation, Campbelltown

- Work located under Narellan Rd Road Bridge.
- Works scheduled to start mid September for 6 to 8 weeks, with an anticipated connection date in December.

Cabramatta to Campbelltown (all areas) - Protection Slab Works inside Rail Corridor

- One protection slab remaining at Leumeah.

Warwick Farm Station

- Excavating and installing stormwater lines and street lighting conduits, and backfilling pits.
- Back of platform works including installing piles and sleepers.
- Reinforcing, forming and installing transfloor slabs.
- Pouring concrete to SSFL pedestrian footbridge.
- Carpark works.
- Ongoing power upgrade and lift commissioning works.
- Installing padmount fencing, preparing for and installing tactiles to station platforms.

Casula Station

- Modifying lift shafts and lifting lift shafts into position.
- Constructing deflection wall.
- Installing anti-throw screens.

Minto Station

- Constructing raised crossing.
- Casting new in-situ stairs.
- Preparing and pouring concrete slabs.
- Installing balustrades, lift shaft vents and fans, preparing platforms for tactile installation, lifts, power upgrade, back of platform works, and paving on Somerset Street.

Leumeah Station

- Installing anti-throw screens to pedestrian footbridge, frame to cladding and windows for lift shafts.
- Amending footbridge beams.
- Preparing platforms for tactile installation.
- Deflection wall and carpark works.

Campbelltown Station

- Constructing pedestrian footbridge including pouring pile cap, and installing columns and reinforcement for deflection wall.

Out of Hours Work



Location of Works: Warwick Farm Station

Time: 8pm to 4.30am on Monday to Friday between 3 and 21 October 2011.

Activity: Tactile installation.

Equipment: Compressors, generators, dust extractors, and drill rigs.

Location of Works: Shepherd Street, Liverpool to the midpoint between McGowan Crescent and Birkdale Crescent, Liverpool.

Time: Two weekends between 7am to 6pm Saturday and 8am to 6pm Sunday, between Saturday 27 August, and Sunday 16 October 2011.

Activity: Installing replacement power poles, associated aerial works and earthworks.

Equipment: 5t excavator, 13t excavator, two 20t excavators, three 30t excavators, two compactors, three dumpers, two rollers, two bobcats, two cranes, three Frannas, water cart, two pole trucks, four Elevated Work Platforms, and a grader.

Location of Works: The intersection of Congressional Drive and Birkdale Crescent, Liverpool to Woodbrook Road, Casula.

Time: Two weekends between 7am to 6pm Saturday and 8am to 6pm Sunday, between Saturday 27 August, and Sunday 16 October 2011.

Activity: Installing replacement power poles, associated aerial works and earthworks.

Equipment: 5t excavator, 13t excavator, two 20t excavators, three 30t excavators, two compactors, three dumpers, two rollers, two bobcats, two cranes, three Frannas, water cart, two pole trucks, four Elevated Work Platforms, and a grader.

Location of Works: Woodbrook Road to the end of Buckland Road, Casula.

Time: Two weekends between 7am to 6pm Saturday and 8am to 6pm Sunday, between Saturday 27 August, and Sunday 16 October 2011.

Activity: Installing replacement power poles, associated aerial works and earthworks.

Equipment: 5t excavator, 13t excavator, two 20t excavators, three 30t excavators, two compactors, three dumpers, two rollers, two bobcats, two cranes, three Frannas, water cart, two pole trucks, four Elevated Work Platforms, and a grader.

Location of Works: Buckland Road, Casula to the Casula Powerhouse.

Time: Two weekends between 7am to 6pm Saturday and 8am to 6pm Sunday, between Saturday 27 August, and Sunday 16 October 2011.

Activity: Installing replacement power poles, associated aerial works and earthworks.

Equipment: 5t excavator, 13t excavator, two 20t excavators, three 30t excavators, two compactors, three dumpers, two rollers, two bobcats, two cranes, three Frannas, water cart, two pole trucks, four Elevated Work Platforms, and a grader.

Location of Works: Casula Station.

Time: 7am to 6pm Saturday and 8am to 6pm Sunday, on weekends 24 to 25 September and 1 to 2 October 2011. An approved contingency is in place from 6pm to 10pm on all days worked.

Activity: Station works, including the installation of lift shaft components .

Equipment: 130t crane, 20t franna crane, delivery vehicles, mobile scaffolding, elevated work platform, knuckle boom, generator, electric drill, angle grinder, power saw, oxy, and powered and non-powered hand tools.

Location of Works: Casula Station.

Time: From 6pm Saturday 8 October to 6pm Sunday 9 October 2011. An approved contingency is in place from 6pm to 10pm on the Sunday.

Activity: Station works, including the installation of the bridge components between the lift shafts across the future SSFL track.

Equipment: 130t crane, 20t franna crane, delivery vehicles, mobile scaffolding, elevated work platform, knuckle boom, generator, electric drill, angle grinder, power saw, oxy, and powered and non-powered hand tools.

Location of Works: Casula Station.

Time: From 7am to 6pm Saturday 29 October and from 8am to 6pm Sunday 30 October 2011. An approved contingency is in place from 6pm to 10pm on both days.

Activity: The installation of steel reinforcement bars for the construction of the deflection wall.

Equipment: Only hand tools will be used.

Location of Works: Liverpool between Liverpool Station and the Georges River.

Time: 36 consecutive hours of work to commission and cutover water main, between 3 September and 30 November 2011.

Activity: Cut over of 750mm water main, including excavating a trench and benching with 20 tonne excavator, concreting, removing spoil, and craning material where needed.

Equipment: Compressor, generator, 20t excavator, concrete truck and pump, Bogie tipper, Hiab truck, 20t Franna, and powered and non-powered hand tools.

Location of Works: Casula Station to north Glenfield Tip.

Time: One weekend from 7am to 6pm Saturday, and 8am to 6pm Sunday between 3 September and 30 October 2011. One contingency weekend from 7am to 6pm Saturday, and 8am to 6pm Sunday between 3 September and 30 October 2011.

Activity: Installing three new power poles and associated aerial works.

Equipment: Two Elevated Work Platforms, 25t mobile crane, concrete truck, pole truck, with hydraulic lift, pot hole truck, 12t excavator, auger, truck and trailer for spoil removal, and hand tools.

Pole truck, two mobile cranes, an elevated work platform, and powered and non-powered hand tools.

Location of Works: Glenfield Road, Glenfield

Time: This work was previously scheduled, however the work had to be postponed due to access issues. This work is now scheduled to take place from 6pm Friday to 7am Monday on any two weekends between Saturday 22 October and Monday 30 January 2012.

Activity: Sewer connection works, including isolating the existing sewer, draining and tanking away waste from the scour point, which is located near Glenfield Sub Station. Connection works will be undertaken between the existing main and the new main and will include excavation, installation of sewer bends, backfilling and compaction.

Equipment: Flat bed truck, two excavators, a water cart, tool truck, waste tanker truck, two concrete trucks and pumps, two wacker packers and lighting towers.

Location of Works: Hughes Street and Hollylea Avenue, Leumeah.

Time: 12 consecutive hours of work between 7am to 6pm Monday to Friday, and 8am to 1pm Saturday, between 3 September and 31 January 2012.

Activity: New watermain tie-in connection to existing watermain, including shutdown main and drain, cutting out a section of the existing watermain, and installing new valves and fittings.

Equipment: Two diesel generators, floodlights grinders, excavator, compressor, sucker truck, welding equipment, heat gun and hand tools.

Location of Works: Broughton Street and Badgally Road, Campbelltown.

Time: 12 consecutive hours of work between 26 September 2011 and 31 January 2012.

Activity: New watermain tie-in connection to existing watermain, including shutdown main and drain, cutting out a section of the existing watermain, and installing new valves and fittings.

Equipment: Two diesel generators, floodlights grinders, excavator, compressor, sucker truck, welding equipment, heat gun and hand tools.

Location of Works: Farrow Road, Campbelltown.

Time: One weekend from 7am to 6pm Saturday, and 8am to 6pm Sunday between 3 September and 31 January 2012. One contingency weekend from 7am to 6pm Saturday, and 8am to 6pm Sunday during this same period.

Activity: Removing power pole 241, installing a new pole and new conductors, and testing and commissioning.

Equipment: Two Elevated Work Platforms, pole truck with hydraulic lift to place OHW poles, pot hole truck (non-destructive digging unit), 12t excavator, truck mounted auger, truck and trailer for removing spoil, and powered and non-powered hand tools.

Location of Works: Bow Bowing Creek Crossing, under Narellan Road Bridge.

Time: Two weeknights from 6pm to 7am, between 3 September and 31 October 2011.
One contingency weeknight from 6pm to 7am, between 3 September and 31 October 2011.

Activity: Diverting the Bow Bowing Creek with diesel driven pumps.

Equipment: Two 150mm diesel water pumps .

Location of Works: Narellan Road Bridge, Campbelltown to Macarthur Station.

Time: One weekend from 7am to 6pm Saturday, and 6am to 6pm Sunday between 3 September and 30 October. One contingency weekend from 7am to 6pm Saturday, and 6am to 6pm Sunday between 3 September and 30 October.

Activity: Removing and replacing two power poles, associated aerial works, including restringing conductors.

Equipment: Two Elevated Work Platforms, pole truck, truck mounted auger, non-destructive digging truck, and wacker packer.

RailCorp Possession Weekend Out of Hours Work - Weekend 17 (22 & 23 October 2011)

Location of Works: Warwick Farm Station.

Time: From 7am to 6pm on Saturday 22 October and from 8am to 6pm on Sunday 23 October 2011. A contingency is in place for 6pm to 10pm on both days.

Activity: Station works, including power upgrade works, remedial works to bridge works, demolition of the existing waiting room, pouring of transfloor slabs on both the SSFL and the down side and works to the existing platform.

Equipment: 20t franna crane, mobile scaffold, elevated work platform, knuckle boom, oxy set, jack hammer, electric drill, power saw, concrete saw, rattle guns, compressor, generator, concrete pump, delivery vehicles, and powered and non-powered hand tools.

Location of Works: Riverpark Drive to Atkinson Street, Liverpool.

Time: From 7am to 6pm on Saturday and from 8am to 6pm on Sunday, on Saturday 22 and Sunday 23 October, and on Saturday 29 and Sunday 30 October 2011 (weather permitting). Two contingency weekends of the same hours are approved between Saturday 5 November 2011 and Sunday 29 January 2012.

Activity: Installation of new power poles and conductors.

Equipment: Sucker truck (non-destructive digging truck), pole truck, two elevated work platforms, a franna crane, and powered and non-powered hand tools.

Location of Works: Casula Station to north Glenfield Tip.

Time: From 7am to 6pm Saturday 22 October and 8am to 6pm Sunday 23 October 2011.

Activity: Removal of redundant power poles.

Equipment: Pole truck, two mobile cranes, an elevated work platform, and powered and non-powered hand tools.

Location of Works: Casula to Glenfield.

Time: From 6am Saturday 22 October to 6pm Sunday 23 October 2011.

Activity: Piling, retaining wall construction, earthworks, drainage works, installation of temporary access roads and level crossing, potholing for services, and installation of sediment and erosion controls.

Equipment: Four piling rigs, five 5t-20t excavators, seven truck and dogs, five pot hole trucks, two cranes, six concrete trucks, three concrete pumps, four vibratory rollers, five lighting towers, four portable generators, a bobcat, backhoe, and powered and non-powered hand tools.

Location of Works: Casula Station.

Time: From 7am to 6pm Saturday 22 October and from 8am to 6pm Sunday 23 October 2011. An approved contingency is in place from 6pm to 10pm on both days.

Activity: Station works, including the installation of a lift shaft, works to all lift shafts including glazing and cladding, installation of the new pedestrian bridge, piling works and platform works.

Equipment: 100t crane, 20t franna, mobile scaffold, elevated work platform, knuckle boom, generator, concrete pump, oxy set, concrete saw, piling rig, and powered and non-powered hand tools.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)



General Business

Next meeting:

Wednesday 19 October 2011

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au