



*SSFL  
Liverpool/Campbelltown  
CLG Meeting  
February 2012*



*Welcome*

Introduction and apologies

Previous meeting record



### **3A Rail**

#### **Liverpool**

- Earthworks completed on SSFL at Liverpool in January.
- Precast Concrete Girders for Liverpool Viaduct were installed in January.
- New Staircase and footpath opened prior to Christmas on Newbridge Rd from Lighthorse Park. Existing Stair case demolished for SSFL formation works.
- Structural Steel Framework and Noise Barrier Panels to be installed along Liverpool Viaduct in February.

### **Narellan Road, Campbelltown**

- Awaiting Sydney Water shutdown date in order to undertake cutting over and connecting the new main to existing water main.

### **Farrow Road, Campbelltown**

- Potholing services and connecting to existing power supply to be undertaken.

### **Campbelltown Perway Siding, Queens Street**

- Bulk earthworks, clearing and grubbing, and slab construction for the box culvert construction.
- Installing pit and pipe and directional drilling for the combined service route.
- Piling for the construction of the retaining wall.



## *Contractor/ Construction Overview*

### **Stations First**

#### **Casula Station**

- Currently installing lifts, kerbing and guttering and footpath works.
- Landscaping is now part of stage 3 works.

#### **Minto Station**

- Continuing pedestrian footbridge works.
- Work has commenced on the Kiss and Ride area on the corner of Somerset and Wiltshire Streets.

#### **Leumeah**

- Continuing works on new footbridge.
- Paving works will commence once footbridge works are complete.

#### **Campbelltown**

- Currently installing structural supports to the existing bridge.



### **SFL - Area 2 ( Casula to Glenfield)**

- Temporary site compound off Glenfield Road, Glenfield is now operational.
- Modifying existing vehicular access tracks between Casula and Glenfield and within the rail corridor.
- Piling associated with the existing Glenfield flyover bridge over the existing rail line.
- Excavating and constructing Glenfield Flyover retaining walls.
- Piping and diverting the creek adjoining the substation to Leacock's Pond.
- Piling associated with the substation viaduct, and two viaducts serving the Glenfield flyover (northern and southern approach viaducts). This work will also involve concreting, backfilling and retaining walls.

**SFL -Area 3 ( Ingleburn to Campbelltown)**

- Temporary site compound in Montore Road, Minto complete and operational. Smaller compounds within the rail corridor and project boundaries are being constructed.
- Completing installation of environmental controls.
- Currently undertaking clearing, earthworks, drainage works, excavating , constructing retaining walls, and commencing culvert extension works.
- Bow Bowing Creek Realignment - excavating the new line of creek including rock lining and removing excavated material.
- Preparing for the Minto Viaduct base slab – upcoming scheduled concrete pour.
- Establishing traffic management controls, including controls along the access route in Bow Bowing Park to ensure safety for commuters.

*Upcoming work:* Farrow Road Realignment – upgrade the current vehicular access and install new and temporary fencing.



### **Ford Civil**

#### **Casula Access Road**

- The Casula Access Road embankment alongside the golf course site is largely completed with the road pavements, landscaping and High Voltage (HV) relocation works to be undertaken in February.
- Continuing works to the road embankment alongside the Georges River including stabilisation piling either side of the M5 to allow the adjacent road works and shared path construction to recommence.
- Currently constructing retaining walls - the large concrete and keystone wall under the M5 is nearing completion while the keystone wall adjacent to Shepherd Street is continuing with block work and backfilling works to be undertaken in February.
- Rail embankment works nearing completion.

The logo for ARTC (Australian Rail Track Corporation) features the letters 'ARTC' in a bold, serif font. The 'A' is white with three horizontal lines to its left, and the 'C' is white with a diagonal line through it. The letters are set against a yellow background.The logo for Southern Freight Link features a stylized 'S' and 'L' in blue and orange. To the right of the graphic, the words 'SOUTHERN FREIGHT LINK' are written in a sans-serif font, stacked vertically.

# Out of Hours Work



## *OOH Works -Weekend 34 18 & 19 February 2012*

**Location of Works:** Woodville Road, Villawood to Liverpool Hospital.

**Time:** 7am Saturday 18 February to 10pm Sunday 19 February 2012.

**Activity:** Construction of the main cable route, cess drainage, inter-track drainage and excavation of structural fill, capping, potholing and tree removal works.

**Equipment:** 13t and 20t excavators, Franna crane, grader, truck with bogie, trench digger, excavator with hammer attachment for breaking rock, hand tools, light vehicles generators and lighting towers.

**Location of Works:** Casula Station

**Time:** 7am to 6pm Saturday 18 February, and from 8am to 6pm Sunday 19 February 2012. A contingency is in place from 6pm to 10pm on Saturday 18 and Sunday 19 February 2012

**Activity:** Installing a throw screen to the pedestrian bridge and stairs, and platform works.

**Equipment:** 20t Franna crane, delivery vehicles, knuckle boom, generator, concrete pump, concrete saw, oxy cutting set, and powered and non-powered hand tools.




## *OOH Works -Weekend 34 18 & 19 February 2012*

Location of Works: Casula to Glenfield in three areas from 7am to 6pm Saturday 18, and 8am to 6pm Sunday 19 February 2012 as depicted in the map in the following slide:

- **Area A** Installing environmental controls, undertaking earthworks for temporary access roads, potholing, and constructing a haulage route for plant and equipment will be undertaken. The equipment that will be used includes an excavator, 8t roller, two pothole trucks, two concrete trucks, two trucks and dogs, and powered and non-powered hand tools.

- **Area B** Installing environmental controls, excavating, backfilling, compacting, piling and piling platforms, concreting, and potholing will be undertaken. The equipment that will be used include two excavators, two cranes, two bobcats, 8t roller, one piling rig, one truck mounted piling rig, two pothole trucks, two concrete trucks, two concrete pumps, three lighting towers, hi-rail truck, hi-rail Manitou crane, hi-rail scissor lift, hi-rail excavator, two truck and dogs, elevated work platform, and powered and non-powered hand tools. Temporary hoarding will also be erected in Area B from 6pm to 10pm on Saturday 18 February. A contingency is in place from 10pm Saturday 18 to 8am Sunday 19 February 2012. The equipment required to erect the hoarding will include an elevated work platform, backhoe, generator, lighting towers, and powered and non-powered hand tools.

- **Area C** Installing environmental controls, excavating, backfilling, compacting, piling and piling platforms, concreting, and potholing will be undertaken The equipment that will be used include a two excavators, 6t roller, piling rig, truck mounted piling rig, two pothole trucks, two concrete trucks, two truck and dogs, and powered and non-powered hand tools. A contingency is in place to complete the works in Areas A, B and C from 6pm to 10pm on Sunday 19 February 2012.





## *OOH Works 25 & 26 February 2012*

**Location of Works:** Casula

**Time:** 8am to 6pm Saturday 25 February, and from 8am to 6pm Sunday 26 February 2012.

**Activity:** Earth works, piling, track drainage, constructing retaining walls, concreting, and high voltage relocation works .

**Equipment:** Pole trucks, elevated work platforms, excavators, compactors, rollers, bobcats, cranes including Frannas, water cart, piling rig, trucks, dump trucks, concrete trucks, delivery trucks, graders, boom pumps, anchoring rigs, generators, compressors, hydraulic hammers, and powered and non-powered hand tools.

**Location of Works:** Kellicar Road to Hidcote Road, Campbelltown.

**Time:** 7am to 6pm Saturday 25 February, and from 8am to 6pm Sunday 26 February 2012.

**Activity:** Pouring concrete for abutment and pier headstocks.

**Equipment:** Concrete boom pump and agitators, generators, concrete vibrator, water cart, light vehicles, and powered and non-powered hand tools.



## *OOH Works 3 & 4 March 2012*

**Location of Works:** Casula

**Time:** 8am to 6pm Saturday 3 March, and from 8am to 6pm Sunday 4 March 2012.

**Activity:** Earth works, piling, track drainage, constructing retaining walls, concreting, and high voltage relocation works .

**Equipment:** Pole trucks, elevated work platforms, excavators, compactors, rollers, bobcats, cranes including Frannas, water cart, piling rig, trucks, dump trucks, concrete trucks, delivery trucks, graders, boom pumps, anchoring rigs, generators, compressors, hydraulic hammers, and powered and non-powered hand tools.

**Location of Works:** Kellicar Road to Hidcote Road, Campbelltown.

**Time:** 7am to 6pm Saturday 3 March, and from 8am to 6pm Sunday 4 March 2012. A contingency is in place to complete the works from 7am to 6pm Saturday 10 March, and from 8am to 6pm Sunday 11 March 2012 if required.

**Activity:** Pouring concrete for abutment and pier headstocks.

**Equipment:** Concrete boom pump and agitators, generators, concrete vibrator, water cart, light vehicles, and powered and non-powered hand tools.



## *OOH Works 10 & 11 March 2012*

**Location of Works:** Casula

**Time:** 8am to 6pm Saturday 10 March, and from 8am to 6pm Sunday 11 March 2012.

**Activity:** Earth works, piling, track drainage, constructing retaining walls, concreting, and high voltage relocation works .

**Equipment:** Pole trucks, elevated work platforms, excavators, compactors, rollers, bobcats, cranes including Frannas, water cart, piling rig, trucks, dump trucks, concrete trucks, delivery trucks, graders, boom pumps, anchoring rigs, generators, compressors, hydraulic hammers, and powered and non-powered hand tools.



## *OOH Works 17 & 18 March 2012*

**Location of Works:** Casula

**Time:** 8am to 6pm Saturday 17 March, and from 8am to 6pm Sunday 18 March 2012.

**Activity:** Earth works, piling, track drainage, constructing retaining walls, concreting, and high voltage relocation works .

**Equipment:** Pole trucks, elevated work platforms, excavators, compactors, rollers, bobcats, cranes including Frannas, water cart, piling rig, trucks, dump trucks, concrete trucks, delivery trucks, graders, boom pumps, anchoring rigs, generators, compressors, hydraulic hammers, and powered and non-powered hand tools.



## *OOH Works 24 & 25 March 2012*

**Location of Works:** Casula

**Time:** 8am to 6pm Saturday 24 March, and from 8am to 6pm Sunday 25 March 2012.

**Activity:** Earth works, piling, track drainage, constructing retaining walls, concreting, and high voltage relocation works .

**Equipment:** Pole trucks, elevated work platforms, excavators, compactors, rollers, bobcats, cranes including Frannas, water cart, piling rig, trucks, dump trucks, concrete trucks, delivery trucks, graders, boom pumps, anchoring rigs, generators, compressors, hydraulic hammers, and powered and non-powered hand tools.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)



## *Public Art Update*



## *General Business and Action Items*

### **Action Items**

- Peter Wells to meet with Michael Russell and the local community to discuss traffic management and community relations activities in the Casula area.
- Linda Armstrong to meet with Cathy Kinsey from Campbelltown Council to discuss Campbelltown area works.

Next meeting:

21 March 2012

- 24 Hour Information Line: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)