



Actual Work
 Remaining Work
 ◆ Milestone
 ▼ Summary



Activity ID	Activity Name	2009												2010								
		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun			
A2950	FRP Pile Caps (9 no.)																					
WBS: Station works at Sefton and Carramar																						
WBS: Carramar Station Works																						
WBS: Pre-Construction																						
412	Receive full construction drawings																					
424	Services Search																					
405	Survey																					
423	Establish site																					
417	Order Pre-cast underpass extensions																					
408	Order 250mm infill Precast walls																					
406	Relocation of services (By ARTC)																					
WBS: Footing Works - East Side																						
410	Erect hoardings on east side																					
421	Demolish east side wall and floor																					
422	Excavation																					
433	Blinding																					
434	Footing reo and concrete																					
415	Installation of new drainage																					
416	Cast slab over existing drainage pit																					
427	Cut and drill into existing wingwall																					
418	Remove hoardings on east side																					
WBS: Footing works - West side																						
420	Erect hoardings on West side																					
431	Demolish west side wall and floor																					

Actual Work ◆ Milestone
 Remaining Work ▼ Summary