



*SSFL Overview*  
*Bankstown Community Liaison Group*

### Chester Hill Over Bridge

- Traffic Switch occurred on the 11/05/09, where northbound vehicles were rerouted onto the newly completed eastern span, allowing construction to proceed on the western half of the span.
- Southern Abutment Works in progress, with piling and abutment concreting works complete.
- Bulk excavation complete.
- Northern abutment construction in progress.
- Installation of bridge planks planned for 25/06/09.
- Expected completion - Late July 09

### Hector St Under Bridge - Progress Report

- Overhead crash beam removed on the weekend of the 16/06/09. Reinstatement of beam to take place once the new piers have been constructed.
- Piling complete to abutment and street side piers.
- Capping beam construction under the eastern and western abutments in progress.
- Abutment formation expected to commence next week.
- Implementation of minor lane narrowing to Hector St and rerouting of pedestrians to take effect from 12/06/09 to allow construction of Street side piers

Woods Rd Under Bridge - Progress Report:

- Works yet to commence, awaiting relocation of services interfering with bridge abutment and pier piles

Miller Rd Over Bridge - Progress Report:

- Works to commence upon completion of Chester Hill Rd Span
- Expected commencement - Late July 09



## *Llewellyn Ave and Leightonfield Culvert*

### Llewellyn Ave and Leightonfield Culvert - Progress Update:

- Piling 90% complete
- Pile breakdown along with abutment construction due to follow over the next 3 weeks

### Woodville Rd Deflection Wall:

- Weekend works carried out on the 16-17th and 30-31st saw
  - 65% of piling works completed
  - Installation of pilecap shoring works nearest to the down main commuter track
  - Installation of the external deflection wall formwork nearest to the down main commuter track
- Upcoming weekend possession works on the 4-5th July will be used to complete all remaining piling works

## Sefton Station

- Considerable progress has been made at Sefton Station, especially as Gartner Rose were able to utilise 2 Railcorp shutdowns over 2 weekends.
- All piles on the island platform have now been bored and poured, and the centre lift pit has been excavated. Hoardings have been erected on the platform to provide a safe working place to allow for construction of the lift pit in preparation for the craning in of the lift shafts.
- The bus stop on Wellington St has been relocated and the footpath in this area closed to the public, to allow work to begin on the construction of the lift pit and new stair footing on Wellington St.
- Gartner Rose are still planning on craning in the new bridge extension and lift shafts during the Railcorp shut downs on weekends 9 and 11, although this is pending finalisation of design requirements.

## Leightonfield Station

- Site establishment is now complete, with construction to begin in the second week of June. The first stage will be the construction of bored piles. The pile cap and deflection wall require other contractors to finish their works before Gartner Rose can commence.
- There will be no impact on users of the station.



## *Out of Hours Work (OOH)*

Weekend Works:

Saturday 4<sup>th</sup> July 2009 through until Monday 6<sup>th</sup> July 2009

Sefton Dive: JH

Chullora Good Line: 2am Sat - 2am Monday

Remove rail and sleepers and excavate ballast and capping, lift crossover in and then place top ballast and tamp and regulate.

Equipment: tamper, excavators, dumpers, front end loaders, rollers and support vehicles.

Dawes Ave to Amy Street:

2am Friday to 8.00am Friday and then 6pm Saturday to midnight Saturday.

Sefton Dive: 2am Sat to 8am Sat and 6pm Sun to 6am Mon  
Track being moved across, lots of heavy equipment.

Chester Hill Over Bridge:

6am Sat to 4pm Sat and 8am Sunday to 6pm Sunday

Bored piling alongside existing abutments for strengthening, and removing retaining wall.

7 ton excavator, concrete agi truck, balloon type tipper, hand tools, elevated work platform, hiab on rail, electric jack hammers, concrete vibrator, heavy support delivery vehicles.

Miller Road Overbridge

6am to 6pm Saturday

8am to 6pm Sunday

Demolition of existing bridge wing wall brick work and installation of hoarding.

Equipment: 7 ton excavator, concrete agi trucks, balloon type tipper, hand tools, elevated work platform, hiab on rail, electric track hammers, concrete vibrators, heavy support delivery vehicles.



## *Out of Hours Work 4<sup>th</sup> and 5<sup>th</sup> July*

Miller Road to Woodville Road, Villawood

6am - 6pm Saturday

6am - 6pm Sunday

Electrical, works in this area, are not expected to be noisy.

They are installing HV Poles and refurbishing poles.



## *Out of Hours Work 4<sup>th</sup> and 5<sup>th</sup> July*

Woodville Road Overbridge

6am Saturday - 10pm Sunday

Inground beam excavation works, break down formwork and concrete placement works.

Deflection wall concreting and bore piling works.

7t Excavator, concrete Agi trucks, balloon type tipper, mobile scaffold, flood lights, hiab on hi-rail, jack hammers.



## *Out of Hours Work 4<sup>th</sup> and 5<sup>th</sup> July*

Llewellyn Ave Culvert Overbridge:  
6am Saturday to 10pm Sunday

Girder installation to culvert using 80t crane, heavy support vehicles.



## *Out of Hours Work 4<sup>th</sup> and 5<sup>th</sup> July*

Leightonfield - Villawood:

6am Sat to 4pm Sat

6am Sun to 4pm Sun

Precast girder installation to culvert using 80t crane, heavy support vehicles for delivery of construction materials to site.

Multiple crane lifts of heavy concrete culvert sections.

- CLG's
- Newspaper adverts -
  - The Torch
  - The Express
  - The Future
  - Dan Viet and
  - Chinese Times
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers
- Alternate Accommodation

Next package of weekend works:

Weekend 09: 29<sup>th</sup> – 30<sup>th</sup> August 2009

Details to follow . . . At the Next CLG

**Any question about the Out of Hours package of works?**



*What's next?*

Next meeting

Date: Wednesday 8<sup>th</sup> July 2009



## *Contacts:*

- Complaints Hotline: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)