



*SSFL Overview*  
*Fairfield Community Liaison Group*

- Car parking construction on Broomfield St south of the station is continuing with the opening of the second stage of parking completed. Works on stage 3 have now begun, concentrating on the widening the road just north of the current works.
- The construction of the retaining wall on Railway Parade has been completed however works are currently on hold pending RailCorp removing the GST running through the new car spaces.
- Works are proceeding on the construction of the new station building with lift installation in progress and the fit out of the new concourse proceeding well..
- Roofing of the stairs has begun.
- New toilet has been delivered but not opened to the public.
- Initial works for the demolition of the ticket office awning and public toilet block are underway.

- The compounds at Canley Vale (Prospect Creek) & Bareena St (inside rail corridor at West St) will be disestablished within the next three weeks.
- Intention is to removal the hardstand & lay backs, topsoil and seed the area similar to the works done at Bareena St “street level” compound.

# Out of Hours Works: Cabramatta Station Wednesday and Thursday Evening in October

**Date:**

- Two consecutive Wednesday and Thursday nights (6pm to 7am) in October (commencing Wednesday 6th or Wednesday 13th of October).
- A third consecutive Wednesday and Thursday (6pm to 7am) Contingency

**Activities:** Install cables into existing cable route along station coping

**Equipment:**

- 3 work utes, shovels, hand drills, and other non-powered tools, 5 labourers, supervisor and 1 protection officer.

**NB:** A letterbox drop will be issued.

Next meeting:

Wednesday 6<sup>th</sup> October 2010



## *Contacts:*

- Complaints Hotline: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)